

NMCI GFF Status Report

As of 30 Sep 01

Incr. 2 Facilities

On Track	Outstanding Issue	Difficulty					Change		(Plan) Actual				
Installation	Identified Facilities						Timeline						
	Server Farm Size	Server Farm	Perm Admin	Temp Admin	Warehouse	Temp Warehouse	Site Evaluation	Facility Turnover to Contractor	Design Complete	Build-Out Complete	Build-out Const Percent	Cutover Complete Date	
NAS Keflavik Iceland	S						TBD						
NAS Keflavik legal researching possible conflict with Status of Forces agreement. No facility identified for NMCI. No site visit scheduled yet.													
NAS Brunswick ME	M						(11/9/01)						
Site visit coordinated through CNRNE.													
NAVSHIPYD Portsmouth NH	M						9/25/01						
Proposed combined server farm, admin and warehouse is old Industrial Waste Treatment Facility. Facility appears to meet ISF requirements. ISF evaluating. Station/Region to make official offer of space.													
NAVSTA Newport RI	L						(11/7/01)						
Site visit coordinated through CNRNE.													
SUBASE New London CT	M						(11/6/01)						
Information package sent to activity. Also listed under Groton, CT on other lists.													
NTC Great Lakes IL	M						(10/10/01)						
Information package sent to activity													
Mechanicsburg PA	M						(10/24/01)						
Information package sent to activity													

NMCI GFF Status Report

As of 30 Sep 01

Incr. 2 Facilities

On Track	Outstanding Issue	Difficulty					Change		(Plan) Actual				
Installation	Identified Facilities						Timeline						
	Server Farm Size	Server Farm	Perm Admin	Temp Admin	Warehouse	Temp Warehouse	Site Evaluation	Facility Turnover to Contractor	Design Complete	Build-Out Complete	Build-out Const Percent	Cutover Complete Date	
FISC Norfolk DET Philadelphia PA	M						(10/23/01)						
Information package sent to activity,.													
NSWC Carderock MD	L						(10/11/01)						
Site visit coordinated with activity. Information package sent to activity.													
NSWCD Indian Head MD	M						9/26/01						
Proposed server farm is an old vehicle shop. There appears to be sufficient space. Station will have to upgrade power, repair the floor, and install phone lines. Station/Region to make formal offer of space.													
NSWCD Dahlgren VA	L						9/27/01						
Size of server farm is in contention. Initial facility offered by station does not meet size requirements for a Large farm and may be demolished in FY06. Alternative building has sufficient space, but is occupied. ISF, SWDiv, and station forming team to resolve the situation.													
NAVPHIBASE Little Creek VA	M						9/11/01						
Proposed server farm lacks sufficient space and ceiling clearance. Backup facility meets all requirements, but may be encumbered by another activity. Consolidated warehouse in Norfolk. Temp warehouse appears acceptable. Station looking for temp admin.													
PERSUPDET Portsmouth VA	M						9/11/01						
Consolidated warehouse in Norfolk. ISF considering making this a remote from the Norfolk shipyard server farm.													
NAVSHIPYD Norfolk VA	L						9/13/01						
Facility looks acceptable. Awaiting official Government offer of facilities.													

NMCI GFF Status Report

As of 30 Sep 01

Incr. 2 Facilities

On Track	Outstanding Issue	Difficulty					Change		(Plan) Actual				
Installation	Identified Facilities						Timeline						
	Server Farm Size	Server Farm	Perm Admin	Temp Admin	Warehouse	Temp Warehouse	Site Evaluation	Facility Turnover to Contractor	Design Complete	Build-Out Complete	Build-out Const Percent	Cutover Complete Date	
NAS Oceana VA	M						9/13/01						
Consolidate warehouse in Norfolk. Station needs to propose a different building for server farm and admin space. Existing space is encumbered. ISF will need to re-evaluate. Temp warehouse appears acceptable.													
WPNSTA Charleston SC	M						9/5/01						
Weapons Station has offered buildings for server farm and admin. A formal offer is needed. They are still looking for warehouse space.													
SUBASE Kings Bay GA	M						7/24/01						
Facility initially offered had usable space issues. Station proposed a different building on 10/1. ISF will evaluate the new proposal as soon as possible.													
NAS Jacksonville FL	NOC						7/20/01						
Government offer of Building 170 for NOC appears to be acceptable. Awaiting acceptance letter from ISF.													
NAVSTA Mayport FL	M						7/26/01						
Entire station expected to be flooded during Cat 1 hurricane. ISF reviewing possibility of moving the server farm to a more secure location or finding a higher spot on the base.													
NAS Key West FL	S						(11/15/01)						
Information package sent to activity.													
NAVSTA Roosevelt Roads PR	M						(11/1/01)						
Information package sent to activity.													

NMCI GFF Status Report

As of 30 Sep 01

Incr. 2 Facilities

On Track	Outstanding Issue	Difficulty					Change		(Plan) Actual				
Installation	Identified Facilities						Timeline						
	Server Farm Size	Server Farm	Perm Admin	Temp Admin	Warehouse	Temp Warehouse	Site Evaluation	Facility Turnover to Contractor	Design Complete	Build-Out Complete	Build-out Const Percent	Cutover Complete Date	
NAVSTA Guantanamo Bay CUBA	S						(10/30/01)						
Information package sent to activity.													
NSWC CSS Panama City FL	M						9/6/01						
Buildings offered are being evaluated by ISF.													
NAS Pensacola FL	VL						8/1/01						
Activity is considering cost impacts of buildings being considered. Different buildings may be offered.													
NAS Meridian MS	M						(10/18/01)						
Information package sent to activity.													
CB Gulfport MS	S						(10/17/01)						
Information package sent to activity.													
NAVSUPPACT Millington TN	VL						8/7/01						
Proposed facility looks very good to ISF. Station/Claimant needs to make formal offer.													
NAS Corpus Christi TX	M						(10/30/01)						
Information package sent to activity.													

NMCI GFF Status Report

As of 30 Sep 01

Incr. 2 Facilities

On Track	Outstanding Issue	Difficulty					Change		(Plan) Actual				
Installation	Identified Facilities						Timeline						
	Server Farm Size	Server Farm	Perm Admin	Temp Admin	Warehouse	Temp Warehouse	Site Evaluation	Facility Turnover to Contractor	Design Complete	Build-Out Complete	Build-out Const Percent	Cutover Complete Date	
Stennis Space Center MS	M						8/3/01						
Facility proposed by the station was rejected by ISF. ISF has done a quick look at another facility. Formal offer letter and ISF evaluation is needed.													
NAVSTA San Diego CA	L	B3418	B57	B57	B12	NA	5/30/01						
Design of the server farm is on-going. Electrical service is being researched by the PWO.													
NAVPGSCOL Monterey CA	M						(11/7/01)						
Site visit tentatively scheduled.													
Bremerton WA	NOC						6/20/01						
Building 922 Region proposes as the NOC requires a UMC Milcon project to be made acceptable. Large server farm.													
NUWC Keyport WA	M						6/22/01						
ISF considering making this facility a POP, depending on location of the NOC.													
SUBASE Bangor WA	M						6/20/01						
Need letter from region offering buildings.													
NAVSTA Everett WA	S						6/22/01						
Need letter from region offering buildings.													

NMCI GFF Status Report

As of 30 Sep 01

Incr. 2 Facilities

On Track	Outstanding Issue	Difficulty		Change			(Plan) Actual					
Installation	Identified Facilities						Timeline					
	Server Farm Size	Server Farm	Perm Admin	Temp Admin	Warehouse	Temp Warehouse	Site Evaluation	Facility Turnover to Contractor	Design Complete	Build-Out Complete	Build-out Const Percent	Cutover Complete Date
	NAS Whidbey Island WA	M					6/22/01					
Another building was evaluated by ISF since first offer retracted. Formal offer letter and ISF evaluation is needed.												
Pearl Harbor HI	NOC	B87	B87	B87	B87	B87	6/11/01					
SHPO MOA drafted. Waiting for ISF buy-in on MOA and SHPO concurrence. 30% design review is on-going. Region/PWC investigating ways to provide power to hangar 87 at Ford Island. Server farm is very large (VL).												