

# NMCI GFF Status Report

## Incr. I Facilities

As of 31 Oct 01

On Track	Outstanding Issue	Difficulty	Change		(Plan) Actual							
Installation	Identified Facilities						Timeline					
	Server Farm Size	Server Farm	Perm Admin	Temp Admin	Warehouse	Temp Warehouse	Facility Turnover to Contractor	Design Review	Build-Out Start	Build-Out Complete	Build-out Const Percent	Cutover Complete Date
NAWCAD Lakehurst	M	198	120	111	120/562	129	9/3/01	10/1/01	9/3/01	(1/31/02)	15%	(6/25/02)
Emergency generator issue resolved. Need funding for 37 tons of NOX credits. ISF to install diesel generator and pay for 2 tons of offset credits. Temporary warehouse space needed to continue past Apr 02. Additional temporary admin space is needed.												
NSWC Crane	M	3173	3173	2	2749/AUX2		4/21/01		5/21/01	7/9/01	100%	(4/4/02)
Consolidated Site. Server Farm punchlist complete. Need to resolve issue of Navy not willing to respond to server farm IDS alarm system. SPAWAR San Diego working resolution.												
Washington Navy Yard	VVL	196	196	166			3/7/01		5/21/01	2/28/02	99%	(5/7/02)
Server farm delayed due to ISF problem getting CISCO WAN equipment may delay cutover. Warehouse is located at Andrews NAF.												
Pentagon	M	1-D-1070										(3/19/02)
Consolidated with WNY at WNY. See WNY for status. Point of Presence space identified, but needs to be emptied by the station.												
NAVSEASYS COM HQ												
Consolidated with WNY and Pentagon at WNY. See WNY for status.												
NAS Patuxent River	VL	1490	1490	405	509/665		4/6/01		4/6/01	(10/31/01)	98%	(12/21/01)
OT&E Site. Final outage for power cutover was on 10/27 and 10/28. Full up cutover is planned for 5/1/02. OT&E cutover date shown above.												
MCB Quantico (GNOC)	GNOC								TBD	5/31/02	0%	TBD
Current plan is to build new facility west of I-95; proposed build site is near P505 corridor. Marine Corps NMCI ACO is negotiating change to the contract. NAVFAC is drafting lease for leasing property to ISF. Temp GNOC may go to Norfolk until Quantico site is built.												
NAVSTA Norfolk	NOC	W-143	W-143	W-143	W-130						82%	
Station requested funding for roof leak repairs. This should be a high priority to prevent further damage to ISF facility and equipment. ISF to provide more information on any additional power requirements.												

# NMCI GFF Status Report

## Incr. I Facilities

As of 31 Oct 01

On Track	Outstanding Issue	Difficulty	Change		(Plan) Actual							
Installation	Identified Facilities						Timeline					
	Server Farm Size	Server Farm	Perm Admin	Temp Admin	Warehouse	Temp Warehouse	Facility Turnover to Contractor	Design Review	Build-Out Start	Build-Out Complete	Build-out Const Percent	Cutover Complete Date
CINCLANTFLT CMPD	M											(12/31/01)
ISF requested space to reinstitute this farm on 10/31. Region identifying space. It was originally consolidated into Norfolk NOC.												
NAVAIRWARCEN Orlando	M	1090/1091					9/4/01		9/4/01	(12/14/01)	25%	(5/9/02)
Construction ongoing. ISF/station resolving issues with FM200 venting, emergency power feed into the building, and equipment cabinets.												
NAVSUPPACT New Orleans	L	601	601	601	601		5/4/01		5/10/01	7/31/01	95%	
Installing security monitoring equipment.												
NAS North Island	NOC	1482	1482	1482			1/6/01		1/6/01	5/4/01	100%	
Server consolidated into NOC. Warehouse consolidated in San Diego area warehouse. NOC is operational at reduced capacity.												
SPAWAR Old Town												
Consolidated Site. Consolidated into SPAWAR Pt. Loma. Warehouse consolidated in San Diego area warehouse												
SPAWARCEN San Diego												
Consolidated Site. Consolidated into SPAWAR Pt. Loma. Warehouse consolidated in San Diego area warehouse.												
SPAWAR Pt. Loma	VL	A-33	317	317			3/19/01		3/19/01	6/15/01	100%	(1/28/02)
Warehouse consolidated in San Diego area warehouse. Security certification pending.												
San Diego Help Desk	HD									10/30/01	75%	
EDS lease directly with owner for bldgs 3970, 3980 & 3990. Help Desk operational. Other Bldgs include Admin Lab space and Offices. EDS sent Navy a Request for Equitable Adjustment for the lease costs. REA for FY01 awarded 9/28/01.												

# NMCI GFF Status Report

## Incr. I Facilities

As of 31 Oct 01

On Track	Outstanding Issue		Difficulty		Change			(Plan) Actual				
Installation	Identified Facilities						Timeline					
	Server Farm Size	Server Farm	Perm Admin	Temp Admin	Warehouse	Temp Warehouse	Facility Turnover to Contractor	Design Review	Build-Out Start	Build-Out Complete	Build-out Const Percent	Cutover Complete Date
San Diego Consolidated Warehouse					12		5/23/01		5/25/01		100%	
Consolidated warehouse space to serve all San Diego area. Space recently increased to 60,000 SF for IDF/MDF assembly.												
CBC Port Hueneme	M	1388	5	5		5	4/9/01		4/9/01	6/15/01	100%	(5/21/02)
Shared warehouse space with Pt. Mugu. Security certification is pending. Urgent roof repairs are needed. Waiting on funding.												
NAS Point Mugu	L	50	50	5	612		4/2/01		4/9/01	6/15/01	100%	(6/3/02)
Server farm complete as of 15 June. Perm Admin complete as of 8/3. Security system completed. Certification is pending. Power fluctuations damaged the Navy UPS system. ISF responded and tied remaining Navy computer systems into ISF UPS system.												
NAS China Lake	L	33	2	2334	989		4/2/01		4/2/01	6/15/01	100%	(7/17/02)
Security certification completed. Temporary warehouse will be offered when needed. Working on security punchlist items.												
NAS Lemoore	M	730	730	Trailer	773	824A	3/19/01		3/19/01	5/15/01	100%	(12/6/01)
OT&E Site. Server Farm complete. ISF progressing on roll-out and installation of IDFs.												
NAS Fallon	M	304	304	NA	65		3/19/01		3/19/01	10/16/01	99%	(5/30/02)
ISF is using temporary ISF trailers for temporary warehouse. Fire inspection planned for 11/13.												

# NMCI GFF Status Report

As of 31 Oct 01

## Incr. 2 Facilities

On Track	Outstanding Issue	Difficulty	Change		(Plan) Actual							
Installation	Identified Facilities						Timeline					
	Server Farm Size	Server Farm	Perm Admin	Temp Admin	Warehouse	Temp Warehouse	Site Evaluation	Facility Turnover to Contractor	Design Complete	Build-Out Complete	Build-out Const Percent	Cutover Complete Date
NAS Keflavik Iceland	S	740										(8/2/02)
NAS Keflavik legal researching possible conflict with Status of Forces agreement. Station proposes space in Bldg 740, but questions the area required. ISF is attempting to make their equipment fit within available space. Initial site visit to be scheduled.												
NAS Brunswick ME	M						(11/8/01)					(7/2/02)
Site visit coordinated through CNRNE.												
NAVSHIPYD Portsmouth NH	M	298	298		298		9/25/01					(8/2/02)
Awaiting formal offer of facility from the Station, due 11/8.												
NAVSTA Newport RI	L						(11/7/01)					(7/2/02)
Primary and secondary facilities identified. ISF/SWDiv will perform an initial review on 11/7.												
SUBASE New London CT	M						(11/6/01)					(8/2/02)
Information package sent to activity. Also listed under Groton, CT on other lists.												
NTC Great Lakes IL	M	3400	3400	3400	3502	3502	10/10/01					(7/2/02)
Facilities appear acceptable. Formal offer of space mailed 11/1/01.												
Mechanicsburg PA	M						7/6/01					(7/2/02)
Awaiting formal offer of space by station, due 11/9.												

# NMCI GFF Status Report

As of 31 Oct 01

## Incr. 2 Facilities

On Track	Outstanding Issue	Difficulty					Change		(Plan) Actual				
Installation	Identified Facilities						Timeline						
	Server Farm Size	Server Farm	Perm Admin	Temp Admin	Warehouse	Temp Warehouse	Site Evaluation	Facility Turnover to Contractor	Design Complete	Build-Out Complete	Build-out Const Percent	Cutover Complete Date	
FISC Norfolk DET Philadelphia PA	M						10/23/01					(7/2/02)	
Awaiting formal offer of space by station, due 11/9.													
NSWC Carderock MD	M						10/11/01					(8/2/02)	
Station is refining space available to ISF. Awaiting formal offer of space by station, due 11/9.													
NSWCD Indian Head MD	M						9/26/01					(8/2/02)	
Proposed server farm is an old vehicle shop. There appears to be sufficient space. Station will have to upgrade power, repair the floor, and install phone lines. Awaiting formal offer of space by station, due 11/9.													
NSWCD Dahlgren VA	M						9/27/01					(8/2/02)	
ISF/station agree facility is a "Medium." Awaiting formal offer of space by station, due 11/23. There is some concern the station will propose a new Pre-Engineered Building that would have to be built within a very short timeframe to meet ISF schedule.													
NAVPHIBASE Little Creek VA	M						9/11/01					(7/2/02)	
Awaiting formal offer of space by Region, due 11/9. Need temp admin and temp warehouse resolved.													
PERSUPDET Portsmouth VA	S											(8/2/02)	
Consolidated warehouse in Norfolk. This server farm would service the Naval Hospital. Since BUMED is currently delaying participation in NMCI, this facility has been put on hold by ISF.													
NAVSHIPYD Norfolk VA	L						9/13/01					(7/2/02)	
Awaiting formal offer of space by Region, due 11/9.													

# NMCI GFF Status Report

As of 31 Oct 01

## Incr. 2 Facilities

On Track	Outstanding Issue	Difficulty					Change		(Plan) Actual			
Installation	Identified Facilities						Timeline					
	Server Farm Size	Server Farm	Perm Admin	Temp Admin	Warehouse	Temp Warehouse	Site Evaluation	Facility Turnover to Contractor	Design Complete	Build-Out Complete	Build-out Const Percent	Cutover Complete Date
NAS Oceana VA	L						10/2/01					(6/16/02)
Consolidate warehouse in Norfolk. Station attempting to resolve funding difficulties preventing moving current tenants out of server farm building. Awaiting formal offer of space by Region, due 11/9.												
WPNSTA Charleston SC	M	13	13				9/5/01					(6/16/02)
Weapons Station has offered buildings for server farm and admin. A formal offer is needed urgently. They are still looking for warehouse space.												
SUBASE Kings Bay GA	M						7/24/01					(8/2/02)
Region preparing Official Offer of Space. Letter is expected 11/15.												
NAS Jacksonville FL	NOC	110	110	110	110		7/20/01					(7/2/02)
ISF wants to change the classification of the facility. They need to run that through contracts before the station will assign the space.												
NAVSTA Mayport FL	M											(8/2/02)
Original space proposed was not contiguous. SWDiv requested CNRSE identify new space.												
NAS Key West FL	S						(11/15/01)					(8/2/02)
Information package sent to activity. Activity is looking for adequate facilities prior to site visit.												
NAVSTA Roosevelt Roads PR	M						11/1/01					(8/2/02)
Site visit conducted as scheduled. Facilities looked good, although evaluation needs to be validated by pending site visit report.												

# NMCI GFF Status Report

As of 31 Oct 01

## Incr. 2 Facilities

On Track	Outstanding Issue	Difficulty					Change		(Plan) Actual				
Installation	Identified Facilities						Timeline						
	Server Farm Size	Server Farm	Perm Admin	Temp Admin	Warehouse	Temp Warehouse	Site Evaluation	Facility Turnover to Contractor	Design Complete	Build-Out Complete	Build-out Const Percent	Cutover Complete Date	
NAVSTA Guantanamo Bay CUBA	S						(12/12/01)					(8/2/02)	
Information package sent to activity. Site evaluation date pending ISF authority to travel outside country.													
NSWC CSS Panama City FL	M	500	309	3			9/6/01					(8/2/02)	
Buildings offered have been evaluated by ISF. Formal offer is required. No warehouse space has been identified yet.													
NAS Pensacola FL	VL	649	649	649	649	649	8/1/01					(8/2/02)	
Building 649 has been approved. Facility repairs will be done prior to build out.													
NAS Meridian MS	M						10/18/01					(8/2/02)	
Spaces initially look good. Site visit report pending. Activity has proposed different temp admin after site visit. Needs to be evaluated.													
CB Gulfport MS	S						10/17/01					(8/2/02)	
Spaces initially look good. Space will be tight if server farm size changes to a medium. Validating requirements in warehouse. Site visit report pending.													
NAVSUPPACT Millington TN	VL	750	750		750		8/7/01					(7/2/02)	
Awaiting formal offer of space by Region, due 11/9.													
NAS Corpus Christi TX	M	22	22	22	22	22	9/5/01					(7/2/02)	
Awaiting formal offer of space by Region, due 11/9.													

# NMCI GFF Status Report

As of 31 Oct 01

## Incr. 2 Facilities

On Track	Outstanding Issue		Difficulty		Change			(Plan) Actual				
Installation	Identified Facilities						Timeline					
	Server Farm Size	Server Farm	Perm Admin	Temp Admin	Warehouse	Temp Warehouse	Site Evaluation	Facility Turnover to Contractor	Design Complete	Build-Out Complete	Build-out Const Percent	Cutover Complete Date
Stennis Space Center	M	9101	9101	9101	9134	9134	8/2/01					(8/2/02)
Facility proposed by the station was rejected by ISF. ISF has done a quick look and evaluation report for different facilities. Formal offer letter is needed.												
NAVSTA San Diego CA	L	3418	57	57	12	12	5/30/01	09/13/01				(7/2/02)
Design of the server farm is on-going. 60% design due by 11/15. Electrical service is being researched by the PWO. Looks like existing transformer is adequate.												
NAVPGSCOL Monterey CA	M						(11/28/01)					(8/2/02)
Site visit tentatively scheduled.												
Puget Sound/Bremerton WA	NOC	922	922	922	922	922	6/20/01					TBD
Building 922 Region proposes as the NOC requires a UMC Milcon project to be made acceptable. Large server farm. Formal offer letter needed from region.												
NUWC Keyport WA	M	1003	1013	1013	1034	1034	6/22/01					(8/2/02)
Admin and Warehouse spaces are acceptable to ISF. Need Bldg 1003 tenant relocated or offer another server farm site. Formal offer letter needed from Region.												
SUBASE Bangor WA	M	1038	1038				6/20/01					(8/2/02)
Need letter from region offering buildings.												
NAVSTA Everett WA	S	2200	2114		2200		6/22/01					(8/2/02)
Need letter from region offering buildings.												



# NMCI GFF Status Report

As of 31 Oct 01

## Incr. 2 Facilities

On Track	Outstanding Issue	Difficulty					Change		(Plan) Actual				
Installation	Identified Facilities						Timeline						
	Server Farm Size	Server Farm	Perm Admin	Temp Admin	Warehouse	Temp Warehouse	Site Evaluation	Facility Turnover to Contractor	Design Complete	Build-Out Complete	Build-out Const Percent	Cutover Complete Date	
	NAS Whidbey Island WA	S	369	369		369		6/22/01					(8/2/02)
Another building was evaluated by ISF since first offer retracted. Formal offer letter and ISF evaluation is needed.													
Pearl Harbor HI	NOC	B87		B87	B87	B87	6/11/01						(7/2/02)
One new letter send to SHPO the week of 10/29 for concurrence. An MOA will not be used. 30% design review is complete. Region/PWC investigating ways to provide power to hangar 87 at Ford Island. Server farm is very large (VL). Facility offer letter requested from region.													