

NMCi GFF Status Report

1st Increment Server Farms

On Track		Outstanding Issue		Difficulty		Change		Plan		Actual				
Installation	Facility Size	Identified Government Furnished Facilities									Cable Plant Facilities			
		Server	Perm Admin	Temp Admin	Warehouse	Temp Warehouse	Facility to Contractor	Build-Out Start	Build-Out Complete	Constr. % Comp.	Start Inside	Complete Inside	Start Outside	Complete Outside
NAWCAD Lakehurst	M	198	120	111	120	111	9/3/2001	9/3/2001	1/30/2002	99%	11/13/2001		11/8/2001	
ISF installed diesel generator and will reimburse Navy for NOX offset credits. ISF resolving a few security items.														
NSWC Crane	M	3173	3173	2045	2749	2749	4/21/2001	5/21/2001	7/9/2001	100%	12/3/2001		11/12/2001	
Consolidated Site. Fire alarm response liability agreement needed. Approval of IDF closets is going very slowly. ISF and government agree that all building drawings to be approved by 3 Jul 02.														
Washington Navy Yard	VL	196	196	166			3/7/2001	5/21/2001	1/18/2002	100%	5/15/2001			
Warehouse is located at Andrews NAF. ISF requested additional admin and warehouse space in Crystal City, Anacostia and Nebraska Ave.														
Pentagon	POP	1-D-1070	1C1039	5B731					12/4/2001	100%				
ISF needs to install equipment in the racks and build out the IDFs. ISF has requested additional space for admin and storage at both the Pentagon and Navy Annex. Pentagon indicates that 1000 sf will be made available in June.														
NAVSEASYS COM HQ	POP													
Consolidated with WNY and Pentagon at WNY. See WNY for status.														
NAS Patuxent River	VL	1490	1490	405	509/665	509	4/6/2001	4/6/2001	4/8/2002	100%	10/26/2001		11/1/2001	
CT&E Site. Temporary warehouse space identified. ISF expects to receive equipment for 1800 seats by 11 May.														
NAVSTA Norfolk (NOC)	VL	W-143	W-143	W-143	W-130	M-1	1/10/2001	1/22/2001	8/12/2002	90%				
Urgent roof repairs funded, but urgently needs to be awarded. Station and ISF have agreed on a regional warehouse. Station preparing official offer of space. Station should have elevator repairs completed 10 May.														
NAVAIRWARCEN Orlando	M	1090/1091	1091	1092	Leased	Leased	9/4/2001	9/4/2001	11/30/2001	100%	1/14/2002		1/14/2002	
Facilities numbers shown indicate room numbers. Server Farm complete. Construction ongoing in telcom closets. Closet designs being checked against code.														
NAVSUPACT New Orleans	L	601	601	601	601	601	5/4/2001	5/10/2001	7/31/2001	100%				
Server farm complete. Working on connections to serviced facilities. BAN/LAN construction progressing well. RedCom sites almost complete.														
NAS North Island (NOC)	L	1482	1482	1482	12	12	1/6/2001	1/6/2001	5/4/2001	100%	4/29/2002			
Server consolidated into NOC. Warehouse consolidated in San Diego area warehouse in building 12. NOC is operational. BAN/LAN construction started 29 Apr 02.														

NMCI GFF Status Report

1st Increment Server Farms

On Track		Outstanding Issue			Difficulty			Change			Plan Actual			
		Identified Government Furnished Facilities									Cable Plant Facilities			
Installation	Facility Size	Server	Perm Admin	Temp Admin	Warehouse	Temp Warehouse	Facility to Contractor	Build-Out Start	Build-Out Complete	Constr. % Comp.	Start Inside	Complete Inside	Start Outside	Complete Outside
SPAWAR Old Town	POP													
Consolidated Site. Consolidated into SPAWAR Pt. Loma. Warehouse consolidated in San Diego area warehouse.														
SPAWARCEN San Diego	POP										11/12/2001		10/31/2001	
Consolidated Site. Consolidated into SPAWAR Pt. Loma. Warehouse consolidated in San Diego area warehouse.														
SPAWAR Pt. Loma	VL	A-33	317	317	12	12	3/19/2001	3/19/2001	6/15/2001	100%				
Warehouse consolidated in San Diego area warehouse. Security system installation on-going. Security certification pending.														
San Diego Help Desk	HD								8/21/2001	100%				
EDS leases directly with owner for bldgs 3970, 3980 & 3990. Help Desk operational. Other Bldgs include Admin Lab space and Offices. Fleet/Region budgeting for FY02 and beyond lease costs. 3970-Lab/office space, 3980-Help desk, 3990-Office space. First Quarter lease costs needed ASAP.														
CBC Port Hueneme	M	1388	5	5	612	5	4/9/2001	4/9/2001	6/15/2001	100%	11/9/2001		10/11/2001	
Shared warehouse space with Pt. Mugu. Security certification is pending. BAN/LAN construction on-going. Server farm has air conditioning leak, ISF to correct.														
NAS Point Mugu	L	50	50	5	612		4/2/2001	4/9/2001	6/15/2001	100%	11/9/2001		10/11/2001	
Security system and physical security features undergoing minor modifications. Certification is pending. Power fluctuations damaged the Navy UPS system. ISF responded and tied remaining Navy computer systems into ISF UPS system until cutover.														
NAWS China Lake	L	33	2	2334	989	2334	4/2/2001	4/2/2001	6/15/2001	100%	2/4/2002		2/4/2002	
Temporary warehouse operational. BAN/LAN construction on-going.														
NAS Lemoore	M	730	730	Trailer	773	824A	3/19/2001	3/19/2001	5/15/2001	100%	6/12/2001		11/8/2001	
CT&E Site. Server Farm complete. ISF progressing on roll-out and installation of IDFs and final security system installation.														
NAS Fallon	M	304	304	NA	65		3/19/2001	3/19/2001	10/16/2001	100%	11/9/2001		12/21/2001	
ISF is using ISF trailers for temporary warehouse. BAN/LAN construction on-going.														

NMCI GFF Status Report

Increments 1.5 through 2.5

On Track		Outstanding Issue			Difficulty			Change				Plan Actual				
Installation		Facility Size	Identified Government Furnished Facilities										Cable Plant Facilities			
			Server	Perm Admin	Temp Admin	Perm Warehous	Temp Warehous	Quick Look	Bldg Accept	30% Design	Build-Out Complete	Constr. % Compl	Start Inside	Complete Inside	Start Outside	Complete Outside
Increment: 1.5																
CINCLANTFLT CMPD	M				Regional	Regional	28-Nov-01					11/14/2001		11/18/2001		
Was consolidated into Norfolk NOC. Region showed ISF two potential spaces on 5/6. Awaiting ISF recommendation on which space they find more appropriate for their usage.																
NAS Oceana	M	920	920	820	Regional	Regional	02-Oct-01	08-Apr-02	01-Mar-02							
Funding to move current tenants out of server farm building has been obtained. Station making arrangements to move people by 7/01. ISF requires another Medium facility on Dam Neck.																
NAVWPNSTA Charleston	M	13	13	3560	3560	3560	05-Sep-01	24-Oct-01	29-Oct-01	20-May-02	98%					
Station installed the permanent transformer on 4/9/02. Server farm security installation nearing completion.																
Increment: 2																
NAS Brunswick	M	223	223	250	294	294	09-Nov-01	26-Apr-02								
Awaiting ISF 30% design drawings. This site is on the second increment list. Anticipate construction will start soon. Station should expedite their actions to bring the buildings up to standard.																
NAVSTA Newport	L	47	47	440	47	47	07-Nov-01	26-Apr-02								
Awaiting ISF 30% design drawings. This site is on the second increment list. Anticipate construction will start soon. Station should expedite their actions to bring the buildings up to standard.																
NTC Great Lakes	M	3400	3400	3400	3502	3502	10-Oct-01	12-Apr-02	01-Apr-02							
30% Design complete. Design on hold by ISF until Increment 1.5 is complete. This site is on the second increment list. Anticipate construction will start soon. Station should expedite their actions to bring the buildings up to standard.																
NSS Mechanicsburg	L	112	112	112	112	112	06-Jul-01	12-Apr-02								
Awaiting ISF 30% design drawings. Site may become NE NOC. This site is on the second increment list. Anticipate construction will start soon. Station should expedite their actions to bring the buildings up to standard.																
FISC Norfolk Det Philadelphia	M	2B	2D	2D	27A	27A	23-Oct-01	11-Apr-02	09-May-02							
ISF trip report received 12/03/01. Revised space allocation letter received on 1/9/02. Awaiting ISF 60% design drawings. This site is on the second increment list. Anticipate construction will start soon. Station should expedite their actions to bring the buildings up to standard.																
NAVPHIBASE Little Creek	L	1265			Regional	3090	11-Sep-01	08-Apr-02								
Size increased to Large 3/14. Station attempting to identify additional space for admin. ISF urgently needs additional space for admin; will build mech equipment room as addition to building. Station has awarded a contract to vacate the building. This site is on the second increment list. Anticipate construction will start soon. Station should expedite their actions to bring the buildings up to standard.																

Friday, May 10, 2002

NMCI GFF Status Report

Increments 1.5 through 2.5

On Track		Outstanding Issue			Difficulty		Change					Plan Actual				
Installation	Facility Size	Identified Government Furnished Facilities											Cable Plant Facilities			
		Server	Perm Admin	Temp Admin	Perm Warehous	Temp Warehous	Quick Look	Bldg Accept	30% Design	Build-Out Complete	Constr. % Compl	Start Inside	Complete Inside	Start Outside	Complete Outside	
NAVSHIPYARD Portsmouth, VA	L	31	31	31	Regional	Regional	13-Sep-01									
Full assessment conducted 1/24. Awaiting ISF report. Region decided to place a concrete topping on the floor to raise it above the flood plain during a meeting on 5/8. This site is on the second increment list. Anticipate construction will start soon. Station should expedite their actions to bring the buildings up to standard.																
NAS Jacksonville (EMF)	L	170	170	170	170	170	20-Jul-01									
Station re-proposed Building 170 on 5/3. ISF has seen the building before and will probably accept it. Full assessment scheduled for 5/14. This site is on the second increment list. Anticipate construction will start soon. Station should expedite their actions to bring the buildings up to standard.																
NAVSUPPACT Millington	VL	750	750	750	750	750	07-Aug-01	12-Apr-02	01-Apr-02							
Awaiting ISF 60% design drawings. This site is on the second increment list. Anticipate construction will start soon. Station should expedite their actions to bring the buildings up to standard.																
NAS Corpus Christi	M	22	22	22	22	22	10-Jul-01	26-Nov-01	24-Dec-01							
60% design complete. Pre-con conducted 1/9/02. Construction start date to be determined. This site is on the second increment list. Anticipate construction will start soon. Station should expedite their actions to bring the buildings up to standard.																
NAVSTA San Diego	L	3418	57	57	12	57	30-May-01	10-Sep-01	02-Oct-01	05-Jul-02	58%					
Consolidated warehouse in Building 12 being used for warehouse. Admin construction effort 93% complete. Door exit requirements issue solved. Server farm construction on track. Initial physical security inspection completed.																
Pearl Harbor (NOC)	VL	87	87	208	79	79	11-Jun-01	11-May-01	01-Dec-01	28-Mar-02	100%			1/8/2002		
Region has offered Building 79 for the consolidated warehouse. Roof repairs are urgently needed on Building 79.																
Increment: 2.5																
NAS Keflavik	S	740														
ISF states that a full "Small" server farm will be required. Station to identify space.																
NAVSHIPYARD Portsmouth, NH	M	298	298	170	298	298	25-Sep-01	26-Apr-02								
Station to perform some repairs and tank removal. Awaiting ISF 30% design drawings.																
SUBASE New London	M	411	411	138	411	411	06-Nov-01									
ISF has rejected the building. Station/SW Div developing a list of actions the station will take to bring the facility up to standards.																

NMCI GFF Status Report

Increments 1.5 through 2.5

On Track		Outstanding Issue			Difficulty			Change				Plan Actual				
Installation		Facility Size	Identified Government Furnished Facilities										Cable Plant Facilities			
			Server	Perm Admin	Temp Admin	Perm Warehouse	Temp Warehouse	Quick Look	Bldg Accept	30% Design	Build-Out Complete	Constr. % Compl	Start Inside	Complete Inside	Start Outside	Complete Outside
NSWC Carderock		M	17	17	17	N/A		11-Oct-01	26-Apr-02							
Awaiting ISF 30% design drawings. ISF states perm warehouse is not required at this facility.																
NSWC Indian Head		M	290	290		290	290	26-Sep-01	26-Apr-02							
Awaiting ISF 30% design drawings. Temporary Admin space needs to be identified.																
NSWC Dahlgren		M	423	423	1200	423	9411	27-Sep-01	26-Apr-02							
Awaiting ISF 30% design drawings.																
PSD, Portsmouth, VA (Hospital) (on hold)		S						13-Sep-01								
Consolidated warehouse in Norfolk. This server farm would service the Naval Hospital. Since BUMED is currently evaluating whether to have field activities participation in NMCI, this facility has been put on hold by ISF.																
SUBASE Kings Bay		M	4030	4030	2011	Regional	Regional	24-Jul-01	12-Apr-02							
ISF will be provided a consolidated regional warehouse as part of the Jacksonville EMF. Awaiting ISF 30% design drawings.																
NAVSTA Mayport		M	2	2	2	Regional	Regional	24-Jan-02								
ISF to conduct full assessment 5/15. ISF is concerned that the ceiling may not be high enough in the proposed building. ISF will be provided a consolidated regional warehouse as part of the Jacksonville EMF.																
NAS Key West		S	4011	4011	626/4011	4011	149	15-Nov-01	26-Apr-02							
Awaiting ISF 30% design drawings.																
NAVSTA Roosevelt Roads		M	1817	1817	1807	3134	3134	01-Nov-01	12-Apr-02							
Awaiting ISF 30% design drawings.																
NAVSTA Guantanamo Bay		S	2127	2144	752	834	834	12-Feb-02								
Full assessment conducted 2/12. Site assessment report received. An offer letter is needed.																

NMCI GFF Status Report

Increments 1.5 through 2.5

On Track		Outstanding Issue			Difficulty		Change				Plan Actual					
Installation		Facility Size	Identified Government Furnished Facilities										Cable Plant Facilities			
			Server	Perm Admin	Temp Admin	Perm Warehous	Temp Warehous	Quick Look	Bldg Accept	30% Design	Build-Out Complete	Constr. % Compl	Start Inside	Complete Inside	Start Outside	Complete Outside
NSWCDD Panama City		M	500	309	3	Leased	Leased	06-Sep-01								
Commercial Warehouse space is being leased for temp and permanent warehouse. 30% design submitted.																
NAS Pensacola		VL	649	649	741/25	649	649	01-Aug-01	29-Apr-02							
Facility repairs will be done prior to build out. Awaiting ISF 30% design drawings.																
NAS Meridian		M	224	224	215	224	224	18-Oct-01	26-Apr-02							
Awaiting ISF 30% design drawings.																
CBC, NCTC, NRC Gulfport		M	203	203	60/329	203	16	17-Oct-01	26-Apr-02							
Awaiting ISF 30% design drawings.																
Stennis Space Center		POP	1210	1210	1210	9134	9134	02-Aug-01								
ISF/Navy/Stennis reviewed seat count and Stennis requirements and redesignated this site to be a POP (Point of Presence) site in lieu for a server farm. A smaller space has been identified. A formal offer of space is required. ISF full site assessment report is needed on the new space.																
NPGS Monterey		POP	428	428	428	428	428	07-Nov-01								
An offer letter for space will be needed once ISF determines exact requirements for POP.																
Puget Sound/Bremerton (EMF)		L	922	922	922	922	1013	20-Jun-01								
Building 922 UMC Milcon project under construction. Temp warehouse is located in Bldg 1013 at Keyport. Station reviewing 30% design. Seismic upgrade being added to building. Roof replacement is needed in FY03.																
NUWC Keyport		M		1034	1034	922	1013	22-Jun-01								
Perm Warehouse and Admin space located in Bldg 922 at Bremerton. Expect new server farm space offer letter by mid May 02.																
SUBASE Bangor		M	7074	7074	7074	922	1013	20-Jun-01		01-Apr-02						
Perm warehouse located in Bldg 922 at Bremerton. Temp warehouse located in Bldg 1013 at Keyport. 30% design review complete.																

NMCI GFF Status Report

Increments 1.5 through 2.5

On Track		Outstanding Issue				Difficulty		Change				Plan Actual					
Installation		Facility Size	Identified Government Furnished Facilities											Cable Plant Facilities			
			Server	Perm Admin	Temp Admin	Perm Warehous	Temp Warehous	Quick Look	Bldg Accept	30% Design	Build-Out Complete	Constr. % Compl	Start Inside	Complete Inside	Start Outside	Complete Outside	
NAVSTA Everett		S	2200	2200	2114	2200	2200	22-Jun-01		12-Feb-02							
Awaiting 60% design.																	
NAS Whidbey Island		M	219	113	113	2644	2670	01-Sep-01		01-Apr-02							
30% design complete. Bldg 219 requires seismic upgrade.																	