

NMCI GFF Status Report

1st Increment Server Farms

On Track		Outstanding Issue			Difficulty		Change				Plan		Actual	
		Identified Government Furnished Facilities									Cable Plant Facilities			
Installation	Facility Size	Server	Perm Admin	Temp Admin	Warehouse	Temp Warehouse	Facility to Contractor	Build-Out Start	Build-Out Complete	Constr. % Comp.	Start Inside	Complete Inside	Start Outside	Complete Outside
NAWCAD Lakehurst	M	198	120	111	120	111	9/3/2001	9/3/2001	1/30/2002	100%	11/13/2001		11/8/2001	
Server Farm/Admin construction complete.														
NSWC Crane	M	3173	3173	2045	2749	2749	4/21/2001	5/21/2001	7/9/2001	100%	12/3/2001		11/12/2001	
Consolidated Site. Fire alarm response liability agreement needed.														
Washington Navy Yard	VL	196	196	166	NAF 3086		3/7/2001	5/21/2001	1/18/2002	100%	5/15/2002		6/21/2002	
Warehouse is located at Andrews NAF. Continuing with installation of external cable.														
Pentagon	POP	1-D-1070	1C1039	5D784	5B741	4A666			12/4/2001	100%				
ISF needs to install equipment in the racks and build out the IDFs. Pentagon has provided all the space they can to ISF. ISF will have to make due with less space that desired.														
NAVSEASYS COM HQ	POP													
Consolidated with WNY and Pentagon at WNY. See WNY for status.														
NAS Patuxent River	VL	1490	1490	405	509/665	509	4/6/2001	4/6/2001	4/8/2002	100%	10/26/2001		11/1/2001	
CT&E Site. 2,327 seats installed														
MCB Quantico (GNOC)	L								11/20/2002					
USMC has proposed a facility to ISF.														
NAVSTA Norfolk (NOC)	VL	W-143	W-143	W-143	W-130	M-1	1/10/2001	1/22/2001	10/1/2002	94%				
The station asked ISF if the temporary warehouse could be located on a different base than the regional warehouse. Perm Admin is in "Yellow" status until roof repairs are complete.														
NAVAIRWARCEN Orlando	M	1090/1091	1091	1092	Leased	Leased	9/4/2001	9/4/2001	11/30/2001	100%	1/14/2002		1/14/2002	
Facilities numbers shown indicate room numbers. Server Farm complete. Security system tie-in is on hold due to lack of station security vender.														
NAVSUPACT New Orleans	L	601	601	601	601	601	5/4/2001	5/10/2001	7/31/2001	100%				
Server farm complete. Working on connections to serviced facilities. BAN/LAN construction progressing well.														

Monday, July 08, 2002

NMCI GFF Status Report

1st Increment Server Farms

On Track		Outstanding Issue			Difficulty		Change				Plan Actual			
		Identified Government Furnished Facilities									Cable Plant Facilities			
Installation	Facility Size	Server	Perm Admin	Temp Admin	Warehouse	Temp Warehouse	Facility to Contractor	Build-Out Start	Build-Out Complete	Constr. % Comp.	Start Inside	Complete Inside	Start Outside	Complete Outside
NAS North Island (NOC)	L	1482	1482	1482	12	12	1/6/2001	1/6/2001	5/4/2001	100%	3/1/2002		4/29/2002	
Server consolidated into NOC. NOC is operational. Additional space required at North Island for training and rollout.														
SPAWAR Old Town	POP													
Consolidated Site. Consolidated into SPAWAR Pt. Loma. Warehouse consolidated in San Diego area warehouse.														
SPAWARCEN San Diego	POP										11/12/2001		10/31/2001	
Consolidated Site. Consolidated into SPAWAR Pt. Loma. Warehouse consolidated in San Diego area warehouse.														
SPAWAR Pt. Loma	VL	A-33	317	317	12	12	3/19/2001	3/19/2001	6/15/2001	100%				
Warehouse consolidated in San Diego area warehouse. Security system installation on-going. Security certification pending.														
CBC Port Hueneme	M	1388	5	5	612	5	4/9/2001	4/9/2001	6/15/2001	100%	11/9/2001		10/11/2001	
Shared warehouse space with Pt. Mugu. Security certification is pending. BAN/LAN construction on-going.														
NAS Point Mugu	L	50	50	5	612		4/2/2001	4/9/2001	6/15/2001	100%	11/9/2001		10/11/2001	
Security system and physical security features undergoing minor modifications. Certification is pending. Power fluctuations damaged the Navy UPS system. ISF responded and tied remaining Navy computer systems into ISF UPS system until cutover.														
NAWS China Lake	L	33	2	2334	989	2334	4/2/2001	4/2/2001	6/15/2001	100%	2/4/2002		2/4/2002	
Temporary warehouse operational. BAN/LAN construction on-going. Asbestos survey contract awarded 6/24.														
NAS Fallon	M	304	304	NA	65		3/19/2001	3/19/2001	10/16/2001	100%	11/9/2001		12/21/2001	
ISF is using ISF trailers for temporary warehouse. BAN/LAN construction on-going.														
NAS Lemoore	M	730	730	Trailer	773	824A	3/19/2001	3/19/2001	5/15/2001	100%	6/12/2001		11/8/2001	
CT&E Site. Server Farm complete. ISF progressing on roll-out and installation of IDFs and final security system installation.														

NMCI GFF Status Report

Increments 1.5 through 2.5

On Track		Outstanding Issue				Difficulty		Change				Plan Actual				
Installation		Facility Size	Server Farms, Admin Spaces, and Warehouses										Cable Plant Facilities			
			Server	Perm Admin	Temp Admin	Perm Warehous	Temp Warehous	Bldg Accept	30% Design	Gov repair Complete	Build-Out Complete	Constr. % Compl	Start Inside	Complete Inside	Start Outside	Complete Outside
Increment: 1.5																
CINCLANTFLT CMPD	M	NH-95	NH-95	NH-95	Regional	Regional						11/14/2001		11/18/2001		
Was consolidated into Norfolk NOC. Station is evaluating which space to provide to ISF. Warehouse spaces are in "Yellow" status until ISF and the Region can find a mutually acceptable facility.																
NAS Oceana	M	920	920	820	Regional	Regional	08-Apr-02	01-Mar-02	08-Jul-02							
Funding to move current tenants out of server farm building has been obtained. Facility will be ready to turn over to ISF on 7/8. Warehouse spaces are in "Yellow" status until ISF and the Region can find a mutually acceptable facility.																
NAVWPNSTA Charleston	M	13	13	3560	3560	3560	24-Oct-01	29-Oct-01	14-Jan-02	20-May-02	100%			8/17/2002		
Security review complete, awaiting certification. BAN/LAN design started. ISF thinks that the inside cable plant is sufficient for their needs. Some outside cable needs to be installed. ISF and station working on dig permits.																
Pearl Harbor (NOC)	VL	87	87	208	79	79	11-May-01	01-Dec-01		28-Mar-02	100%	5/31/2002		5/31/2002		
Region has offered Building 79 for the consolidated warehouse. Urgent roof repairs have been started on Building 79. Ribbon cutting conducted 7/2.																
Increment: 2																
NAS Brunswick	M	223	223	250	294	294	26-Apr-02		15-Jul-02							
Awaiting ISF 30% design drawings. This site is on the second increment list. Station should expedite their actions to bring the buildings up to standard. Construction could start first quarter of 03 or sooner.																
NAVSTA Newport	L	47	47	440	47	47	26-Apr-02		30-Sep-02							
Awaiting ISF 30% design drawings. This site is on the second increment list. Station should expedite their actions to bring the buildings up to standard. Construction could start first quarter of 03 or sooner.																
NTC Great Lakes	M	3400	3400	3400	3502	3502	12-Apr-02	01-Apr-02	30-Oct-02							
30% Design complete. Design on hold by ISF until Increment 1.5 is complete. This site is on the second increment list. Station should expedite their actions to bring the buildings up to standard. Construction could start first quarter of 03 or sooner.																
NSS Mechanicsburg	L	112	112	112	112	112	12-Apr-02	26-Jun-02	26-Jun-02							
Site may become NE NOC. Precon conducted.																
FISC Norfolk Det Philadelphia	M	2D	2D	2D	27A	27A	11-Apr-02	09-May-02	09-May-02							
30% design complete. This site is on the second increment list. Station should expedite their actions to bring the buildings up to standard. Construction could start first quarter of 03 or sooner.																

NMCI GFF Status Report

Increments 1.5 through 2.5

On Track		Outstanding Issue			Difficulty		Change					Plan		Actual		
Installation		Facility Size	Server Farms, Admin Spaces, and Warehouses									Cable Plant Facilities				
			Server	Perm Admin	Temp Admin	Perm Warehouse	Temp Warehouse	Bldg Accept	30% Design	Gov repair Complete	Build-Out Complete	Constr. % Compl	Start Inside	Complete Inside	Start Outside	Complete Outside
NAVPHIBASE Little Creek		M	1265	1265		Regional	3090	08-Apr-02		19-Jul-02						
Size reduced to Medium 6/3. Station has awarded a contract to vacate the building. Anticipate that construction will start on the facility as soon as the station completes their move-out on 7/19. Warehouse spaces are in "Yellow" status until ISF and the Region can find a mutually acceptable facility.																
NAVSHIPYARD Portsmouth, VA		L	31	31	31	Regional	Regional									
Region decided to place a concrete topping on the floor to raise it above the flood plain during a meeting on 5/8. ISF stated 6/30 that raising floor would make facility acceptable. This site is on the second increment list. Station should expedite their actions to bring the buildings up to standard. Construction could start first quarter of 03 or sooner. Warehouse spaces are in "Yellow" status until ISF and the Region can find a mutually acceptable facility.																
NAS Jacksonville (EMF)		L	170	170	170	170	170	04-Jun-02		03-Jul-02						
Site accepted. This site is ready for turnover to ISF when design is complete.																
NAVSUPPACT Millington		VL	750	750	750	750	750	12-Apr-02	01-Apr-02							
Awaiting ISF 60% design drawings. This site is on the second increment list. Station should expedite their actions to bring the buildings up to standard. Construction could start first quarter of 03 or sooner.																
NAS Corpus Christi		M	22	22	22	22	22	26-Nov-01	24-Dec-01	30-Mar-02						
60% design complete. Pre-con conducted 1/9/02. Construction start date to be determined. This site is on the second increment list. Station should expedite their actions to bring the buildings up to standard. Construction could start first quarter of 03 or sooner. 60% design review completed 5/22.																
NAVSTA San Diego		L	57	57	57	12	57	10-Sep-01	02-Oct-01	17-Feb-02	21-Jun-02	100%				
Consolidated warehouse in Building 12 being used for warehouse. Server farm and admin construction complete. Received Physical Security Certificate 6/28.																
Increment: 2.5																
NAS Keflavik		S														
ISF states that a full "Small" server farm will be required. Station to identify space. Status of Forces issue being worked by SPAWAR Counsel.																
NAVSHIPYARD Portsmouth, NH		M	298	298	170	298	298	26-Apr-02		13-Sep-02						
Station to perform some repairs and tank removal. Awaiting ISF 30% design drawings.																
SUBASE New London		M	411	411	138	411	411									
ISF is concerned about the structural strength of Building 411 during hurricane. ISF states they will accept building after station contracted engineer evaluates it safe during hurricane. The station has contracted for a structural evaluation with a local engineer.																

NMCI GFF Status Report

Increments 1.5 through 2.5

On Track		Outstanding Issue			Difficulty		Change					Plan		Actual	
Installation	Facility Size	Server Farms, Admin Spaces, and Warehouses										Cable Plant Facilities			
		Server	Perm Admin	Temp Admin	Perm Warehous	Temp Warehous	Bldg Accept	30% Design	Gov repair Complete	Build-Out Complete	Constr. % Compl	Start Inside	Complete Inside	Start Outside	Complete Outside
NSWC Carderock	M	17	17	17	N/A	104/110	26-Apr-02	04-Jun-02	30-May-02						
30% design complete. ISF states perm warehouse is not required at this facility.															
NSWC Indian Head	M	290	290	289	290	290	26-Apr-02		30-Sep-02						
Awaiting ISF 30% design drawings.															
NSWC Dahlgren	M	423	423	1200	423	9411	26-Apr-02		30-Sep-02						
Awaiting ISF 30% design drawings.															
PSD, Portsmouth, VA (Hospital) (on hold)	S														
Consolidated warehouse in Norfolk. This server farm would service the Naval Hospital. Since BUMED is currently evaluating whether to have field activities participation in NMCI, this facility has been put on hold by ISF.															
Dam Neck (NAS Oceana)	M	617	617	585	Regional	Regional									
Station tentatively has identified buildings to be offered. Awaiting ISF Quicklook Report.															
SUBASE Kings Bay	M	4030	4030	2011	Regional	Regional	12-Apr-02	19-Jun-02	21-May-02						
ISF will be provided a consolidated regional warehouse as part of the Jacksonville EMF.															
NAVSTA Mayport	M	2	2	2	Regional	Regional									
ISF rejected the building for various reasons. Station states no other facilities are available. Station and ISF to meet 7/16 to review options and make final decision on facilities.															
NAS Key West	S	4011	4011	626/4011	4011	149	26-Apr-02	19-Jun-02							
30% design drawings submitted for review.															
NAVSTA Roosevelt Roads	M	1817	1817	1807	3134	3134	12-Apr-02								
30% design drawings submitted for review.															
NAVSTA Guantanamo Bay	S	2144	2144	752	834	834									
Full assessment conducted 2/12. Site assessment report received. An offer letter is needed. 30% design files forwarded for review.															

Monday, July 08, 2002

NMCI GFF Status Report

Increments 1.5 through 2.5

On Track		Outstanding Issue			Difficulty		Change					Plan Actual				
Installation		Facility Size	Server Farms, Admin Spaces, and Warehouses										Cable Plant Facilities			
			Server	Perm Admin	Temp Admin	Perm Warehous	Temp Warehous	Bldg Accept	30% Design	Gov repair Complete	Build-Out Complete	Constr. % Compl	Start Inside	Complete Inside	Start Outside	Complete Outside
NSWCDD Panama City		M	309	309	3	Leased	Leased									
Commercial Warehouse space is being leased for temp and permanent warehouse. 30% design submitted for review.																
NAS Pensacola		VL	649	649	741/25	649	649	29-Apr-02	19-Jun-02							
Facility repairs will be done prior to build out. 30% design review complete.																
NAS Meridian		M	224	224	215	224	224	26-Apr-02								
30% design drawings submitted for review.																
CBC, NCTC, NRC Gulfport		M	203	203	60/329	203	16	26-Apr-02	05-Jun-02							
Awaiting ISF 60% design drawings.																
Stennis Space Center		POP	1210	1210	1210	9134	9134									
ISF/Navy/Stennis reviewed seat count and Stennis requirements and redesignated this site to be a POP (Point of Presence) site in lieu for a server farm. A smaller space has been identified and an offer of space is being prepared. ISF full site assessment report is needed on the new space.																
NPGS Monterey		POP	428	428	428	428	428									
An offer letter for space will be needed once ISF determines exact requirements for POP. Electrical power service location is in question.																
Puget Sound/Bremerton (EMF)		VL	922	922	922	922	1013		15-Jun-02	30-Jun-02						
Building 922 UMC Milcon project under construction. Temp warehouse is located in Bldg 1013 at Keyport. Seismic upgrade being added to building. Roof replacement is needed in FY03. 30% design has been reviewed. GFF may include 2 transformers, one for the Server Farm only. The interior of the building is ready for ISF buildout. Some exterior work, such as installation of a sewer lift station, is ongoing.																
NUWC Keyport		M	134	134	134	922	1013									
Perm Warehouse space located in Bldg 922 at Bremerton. Server Farm offer being worked by NAVSEA.																
SUBASE Bangor		M	1004	1004	1004	922	1013		01-Apr-02	30-Aug-02						
Perm warehouse located in Bldg 922 at Bremerton. Temp warehouse located in Bldg 1013 at Keyport. ISF has accepted all facilities offered. Awaiting 60% design from ISF.																
NAVSTA Everett		S	2200	2200	2114	2200	2200		12-Feb-02	03-Aug-02						
Awaiting 60% design drawings from ISF.																

NMCI GFF Status Report

Increments 1.5 through 2.5

On Track		Outstanding Issue			Difficulty			Change			Plan Actual					
Installation		Facility Size	Server Farms, Admin Spaces, and Warehouses										Cable Plant Facilities			
			Server	Perm Admin	Temp Admin	Perm Warehous	Temp Warehous	Bldg Accept	30% Design	Gov repair Complete	Build-Out Complete	Constr. % Compl	Start Inside	Complete Inside	Start Outside	Complete Outside
NAS Whidbey Island		M	113	113	113	2644	2670		01-Apr-02	15-Aug-02						
30% design complete. Bldg 219 seismic upgrade should be completed by mid-Aug 02. Awaiting 60% design drawings from ISF.																