

NMCi GFF Server Farm Status Report

Increments 1.5 through 2.5 plus ongoing Increment 1

On Track	Outstanding Issue			Difficulty			Change			Plan Actual		
Installation	Facility Size	Server	Perm Admin	Temp Admin	Perm Warehouse	Temp Warehouse	Bldg Offered	Bldg Accept	30% Design Review	Gov repair Complete	Constr. % Compl	Build-Out Complete
Increment: 1												
NAVSTA Norfolk (NOC)	VL	W-143	W-143	W-143	W-130	M-1	10-Jan-01	22-Jan-01			95%	01-Dec-02
ISF has accepted the regional warehouse offered at St. Julien's Creek. ISF and Station working together to overcome a problem with the ISF provided transformers.												
Increment: 1.5												
CINCLANTFLT CMPD	M	NH-95	NH-95	NH-95	Regional	Regional						
ISF conducted site assessment 9/3. Report due 9/18. Station deciding where to move people to free up the space. Awaiting 30% design from ISF.												
NAS Oceana	M	920	920	820	Regional	Regional	19-Nov-01	08-Apr-02	01-Mar-02			
Construction started. Roof leak repairs require immediate government action.												
NAVWPNSTA Charleston	M	13	13	3560	3560	3560	06-Dec-01	24-Oct-01	29-Oct-01	14-Jan-02	100%	20-May-02
Security review complete, awaiting certification. BAN/LAN started. ISF thinks that the inside cable plant is sufficient for their needs. Some outside cable needs to be installed. ISF and station working on dig permits. No seats in initial 20K.												
Pearl Harbor (NOC)	VL	87	87	208	79	79	26-Oct-01	11-May-01	01-Dec-01		100%	28-Mar-02
BAN/LAN construction ongoing. Security certification received.												
Increment: 2												
NAS Brunswick	M	223	223	250	294	294	20-Dec-01	26-Apr-02				
Awaiting ISF 30% design drawings. Station should expedite their actions to bring the buildings up to standard. Construction could start 1st or 2nd quarter of 03.												
NAVSTA Newport	L	47	47	440	47	47	20-Dec-01	26-Apr-02		30-Sep-02		
Awaiting ISF 30% design drawings. Station should expedite their actions to bring the buildings up to standard. Construction could start 1st or 2nd quarter of 03.												
NTC Great Lakes	M	3400	3400	3400	3502	3502	01-Nov-01	12-Apr-02	01-Apr-02	30-Oct-02		
30% Design complete. Design on hold by ISF. Station should expedite their actions to bring the buildings up to standard. Construction could start 1st or 2nd quarter of 03.												
NSS Mechanicsburg	L	112	112	112	112	112	10-Dec-01	12-Apr-02	26-Jun-02	26-Jun-02	84%	
Site may become NE NOC. Construction on going and on schedule.												
FISC Norfolk Det Philadelphia	M	2D	2D	2D	27A	27A	09-Jan-02	11-Apr-02	09-May-02	09-May-02	67%	
Construction on going and on schedule.												
NAVPHIBASE Little Creek	M	1265	1265		Regional	3090	19-Nov-01	08-Apr-02				
Pre-con conducted 8/28. Station needs to provide a sewer hookup for NMCi installed bathrooms.												
NAVSHIPYARD Portsmouth, VA	L	31	31	31	Regional	Regional	18-Nov-01					
ISF stated that raising floor would make facility acceptable since it is below the flood plain. This site is on the second increment list. Station should expedite their actions to bring the buildings up to standard. Construction could start 1st or 2nd quarter of 03. Station provided design and cost estimate 8/30 for raising floor. SWDIV and Region discussing alternatives to accomplish this work.												

NMCI GFF Server Farm Status Report

Increments 1.5 through 2.5 plus ongoing Increment 1

On Track	Outstanding Issue			Difficulty			Change			Plan Actual		
Installation	Facility Size	Server	Perm Admin	Temp Admin	Perm Warehouse	Temp Warehouse	Bldg Offered	Bldg Accept	30% Design Review	Gov repair Complete	Constr. % Compl	Build-Out Complete
NAS Jacksonville (EMF)	L	170	170	170	170	170	03-May-02	04-Jun-02				
Site accepted. This site is ready for turnover to ISF when design is complete. Warehouse space requirements being finalized. Station should expedite their actions to bring the buildings up to standard. Construction could start 1st or 2nd quarter of 03.												
NAVSUPPACT Millington	VL	750	750	750	750	750	19-Dec-01	12-Apr-02	01-Apr-02			
Pre-con conducted on 9/10. Construction is starting mid Sept.												
NAS Corpus Christi	M	22	22	22	22	22	07-Nov-01	26-Nov-01	24-Dec-01	30-Mar-02		
Pre-con conducted 1/9/02. Construction start date to be determined. Station should expedite their actions to bring the buildings up to standard. Construction could start 1st or 2nd quarter of 03. 60% design review completed 5/22.												
NAVSTA San Diego	L	57	57	57	12	57	13-Sep-01	10-Sep-01	02-Oct-01	17-Feb-02	100%	21-Jun-02
Consolidated warehouse in Building 12 being used for warehouse. Server farm and admin construction complete. Received Physical Security Certificate.												
Increment: 2.5												
NAS Keflavik	S											
ISF states that a full "Small" server farm will be required. Station to identify space. Status of Forces issue being worked. Site may transfer to OCONUS.												
NAVSHIPYARD Portsmouth, NH	M	298	298	170	298	298	18-Dec-01	26-Apr-02		30-Oct-02		
Station to perform some repairs and tank removal. Awaiting ISF 30% design drawings. Station should expedite their actions to bring the buildings up to standard. Construction could start 1st or 2nd quarter of 03.												
SUBASE New London	M	411	411	138	411	411	20-Dec-01					
ISF is concerned about the structural strength of Building 411 during hurricane. Structural study indicated significant renovations required to strengthen building. Station has requested an estimate for the work and is considering offering another building. Station should expedite their actions to bring the buildings up to standard. Construction could start 1st or 2nd quarter of 03.												
NSWC Carderock	M	17	17	17	N/A	104/110	14-Nov-01	26-Apr-02	04-Jun-02	30-May-02		
30% design complete. ISF states perm warehouse is not required at this facility. Station should expedite their actions to bring the buildings up to standard. Construction could start 1st or 2nd quarter of 03.												
NSWC Indian Head	M	290	290	289	290	290	15-Nov-01	26-Apr-02		01-Oct-02		
Awaiting ISF 30% design drawings. Station should expedite their actions to bring the buildings up to standard. Construction could start 1st or 2nd quarter of 03.												
NSWC Dahlgren	M	423	423	1200	423	9411	05-Feb-02	26-Apr-02		30-Sep-02		
30% design drawings being reviewed by station. Station should expedite their actions to bring the buildings up to standard. Construction could start 1st or 2nd quarter of 03.												
PSD, Portsmouth, VA (Hospital) (on hold)	S											
Consolidated warehouse in Norfolk. This server farm would service the Naval Hospital. Since BUMED is currently evaluating whether to have field activities participation in NMCI, this facility has been put on hold by ISF.												
Dam Neck (NAS Oceana)	M	617	617	585	Regional	Regional	17-Jul-02	23-Jul-02				
ISF accepted building offer. Station should expedite their actions to bring the buildings up to standard. Construction could start 1st or 2nd quarter of 03.												
SUBASE Kings Bay	M	4030	4030	2011	Regional	Regional	04-Dec-01	12-Apr-02	19-Jun-02	21-May-02		
Awaiting 60% design. Station should expedite their actions to bring the buildings up to standard. Construction could start 1st or 2nd quarter of 03.												

Friday, September 13, 2002

NMCi GFF Server Farm Status Report

Increments 1.5 through 2.5 plus ongoing Increment 1

On Track	Outstanding Issue			Difficulty			Change			Plan Actual		
Installation	Facility Size	Server	Perm Admin	Temp Admin	Perm Warehouse	Temp Warehouse	Bldg Offered	Bldg Accept	30% Design Review	Gov repair Complete	Constr. % Compl	Build-Out Complete
NAVSTA Mayport	M	192	192	192	Regional	Regional	12-Sep-02					
ISF officially rejected Bldg 2. Station offered Bldg 192 on 9/12. Station should expedite their actions to bring the buildings up to standard. Construction could start 1st or 2nd quarter of 03.												
NAS Key West	S	4011	4011	626/4011	4011	149	04-Feb-02	26-Apr-02				
30% design drawings complete. This site may require a medium server farm. Station should expedite their actions to bring the buildings up to standard. Construction could start 1st or 2nd quarter of 03.												
NAVSTA Roosevelt Roads	M	1817	1817	1807	3134	3134	04-Mar-02	12-Apr-02				
30% design drawings submitted for review. Station should expedite their actions to bring the buildings up to standard. Construction could start 1st or 2nd quarter of 03.												
NAVSTA Guantanamo Bay	S	2144	2144	752	834	834	31-Oct-02					
Full assessment conducted 2/12. Site assessment report received. An offer letter is needed. 30% design files forwarded for review. Station should expedite their actions to bring the buildings up to standard. Construction could start 1st or 2nd quarter of 03.												
NSWCDD Panama City	M	309	309	3	Leased	Leased	17-Dec-01		25-Jan-02			
Commercial Warehouse space cancelled due to rollout delay. 30% design complete. Stations should expedite their actions to bring the buildings up to standard. Construction could start 1st or 2nd quarter of 03.												
NAS Pensacola	VL	649	649	741/25	649	649	29-Nov-01	29-Apr-02	19-Jun-02			
30% design review complete. Station should expedite their actions to bring the buildings up to standard. Construction could start 1st or 2nd quarter of 03.												
NAS Meridian	M	224	224	215	224	224	18-Dec-01	26-Apr-02				
30% design drawings submitted for review. Station should expedite their actions to bring the buildings up to standard. Construction could start 1st or 2nd quarter of 03.												
CBC, NCTC, NRC Gulfport	M	203	203	60/329	203	16	18-Mar-02	26-Apr-02	05-Jun-02			
Awaiting ISF 60% design drawings. Station should expedite their actions to bring the buildings up to standard. Construction could start 1st or 2nd quarter of 03.												
Stennis Space Center	POP	1210	1210	1210	9134	9134	12-Aug-02					
ISF/Navy/Stennis reviewed seat count and Stennis requirements and redesignated this site to be a POP (Point of Presence) site in lieu for a server farm. A smaller space has been identified and offered. ISF full site assessment report is needed on the new space.												
NPGS Monterey	POP	428	428	428	428	428						
An offer letter for space will be needed once ISF determines exact requirements for POP. Electrical power service could be a long lead item.												
Puget Sound/Bremerton (EMF)	VL	922	922	922	922	1013	27-Dec-01	12-Aug-02	15-Jun-02	30-Jun-02		
Building 922 UMC Milcon project. Temp warehouse is located in Bldg 1013 at Keyport. 30% design has been reviewed. GFF to include 2 transformers, one for the Server Farm only. The interior of the building is ready for ISF buildout. Some exterior work, such as installation of a sewer lift station, is ongoing.												
NUWC Keyport	M	134	134	134	922	1013						
Perm Warehouse space located in Bldg 922 at Bremerton. Server Farm offer being worked by NAVSEA. Station should expedite their actions to bring the buildings up to standard. Construction could start 1st or 2nd quarter of 03.												
SUBASE Bangor	M	1004	1004	1004	922	1013	27-Dec-01	13-Jun-02	01-Apr-02			
Perm warehouse located in Bldg 922 at Bremerton. Temp warehouse located in Bldg 1013 at Keyport. ISF has accepted all facilities offered. Awaiting 60% design from ISF. Station should expedite their actions to bring the buildings up to standard. Construction could start 1st or 2nd quarter of 03.												

Friday, September 13, 2002

NMCi GFF Server Farm Status Report

Increments 1.5 through 2.5 plus ongoing Increment 1

On Track	Outstanding Issue			Difficulty			Change			Plan Actual		
Installation	Facility Size	Server	Perm Admin	Temp Admin	Perm Warehouse	Temp Warehouse	Bldg Offered	Bldg Accept	30% Design Review	Gov repair Complete	Constr. % Compl	Build-Out Complete
NAVSTA Everett	S	2200	2200	2114	2200	2200	27-Dec-01	12-Mar-02	12-Feb-02			
Awaiting 60% design drawings from ISF. ISF accepted all facilities offered. Station should expedite their actions to bring the buildings up to standard. Construction could start 1st or 2nd quarter of 03.												
NAS Whidbey Island	M	113	113	113	2644	2670	27-Dec-01	26-Aug-02	01-Apr-02			
30% design complete. Bldg 219 seismic upgrade to be completed. Awaiting 60% design drawings from ISF. ISF accepted all facilities offered. Station should expedite their actions to bring the buildings up to standard. Construction could start 1st or 2nd quarter of 03.												