

NMCI GFF Server Farm Status Report

Increments 1.5 through 2.5 plus ongoing Increment 1

On Track	Outstanding Issue			Difficulty			Change			Plan Actual		
Installation	Facility Size	Server	Perm Admin	Temp Admin	Perm Warehouse	Temp Warehouse	Bldg Offered	Bldg Accept	30% Design Review	Gov repair Complete	Constr. % Compl	Build-Out Complete
Increment: 1												
NAVSTA Norfolk (NOC)	VL	W-143	W-143	W-143	W-130	M-1	10-Jan-01	22-Jan-01			96%	01-Dec-02
Station needs to expedite repairs to the NOC roof, regional warehouse at St. Julien's Creek, electrical feed problems at the NOC, and vacating space currently occupied by FISC at NOC. Remanufactured transformers have been reinstalled on the roof.												
Increment: 1.5												
CINCLANTFLT CMPD	M	NH-95	NH-95	NH-95	Regional	Regional	11-Oct-02			15-Feb-03		
Awaiting 30% design from ISF. Anticipate space will be available to ISF in Feb 03.												
NAS Oceana	M	920	920	820	Regional	Regional	19-Nov-01	08-Apr-02	01-Mar-02		62%	
Construction underway. Roof leak repairs currently underway by ISF. Water line extension by gov't urgently needed.												
NAVWPNSTA Charleston	M	13	13	3560	3560	3560	06-Dec-01	24-Oct-01	29-Oct-01	14-Jan-02	100%	20-May-02
BAN/LAN construction on-going. Closet space approval being processed. Mosquito problem in the staging area.												
Pearl Harbor (NOC)	VL	87	87	208	79	79	26-Oct-01	11-May-01	01-Dec-01	29-Nov-02	100%	28-Mar-02
BAN/LAN construction ongoing. Security certification received. Permanent transformer for NOC due to be installed Nov 02. Warehouse roof leaks are urgently in need of repair.												
Increment: 2												
NAS Brunswick	M	223	223	250	294	294	20-Dec-01	26-Apr-02	08-Nov-02			
30% design reviewed. Facility is ready for turnover to ISF by Jan 03.												
NAVSTA Newport	L	47	47	440	47	47	20-Dec-01	26-Apr-02	30-Nov-02	15-Jan-03		
Awaiting ISF 30% design drawings. Facility should be ready for turnover to ISF by Jan 03.												
NTC Great Lakes	M	3400	3400	3400	3502	3502	01-Nov-01	12-Apr-02	01-Apr-02			
30% Design complete. ISF proceeding to 100% design. Need resolution on demo in the server farm.												
NSS Mechanicsburg	L	112	112	112	112	112	10-Dec-01	12-Apr-02	26-Jun-02	26-Jun-02	100%	30-Sep-02
Construction complete. BAN/LAN construction starting. Security certification awaiting telephone installation.												
FISC Norfolk Det Philadelphia	L	27A	27A	27A	27A	27A	09-Jan-02	11-Apr-02	09-May-02	09-May-02	100%	19-Oct-02
Construction on going. BAN/LAN construction starting.												
NAVPHIBASE Little Creek	M	1265	1265		Regional	3090	19-Nov-01	08-Apr-02			25%	
Roof repairs require immediate action by Station/Region to prevent program delays.												
NAVSHIPYARD Portsmouth, VA	L	31	31	31	Regional	Regional	18-Nov-01			01-Mar-03		
Station awarded contract to raise top of floor above 100 year flood plain and provide sufficient power. Awaiting 30% design from ISF.												

NMCI GFF Server Farm Status Report

Increments 1.5 through 2.5 plus ongoing Increment 1

On Track	Outstanding Issue			Difficulty			Change			Plan Actual		
Installation	Facility Size	Server	Perm Admin	Temp Admin	Perm Warehouse	Temp Warehouse	Bldg Offered	Bldg Accept	30% Design Review	Gov repair Complete	Constr. % Compl	Build-Out Complete
NAS Jacksonville (NOC)	L	170	170	170	170	170	03-May-02	04-Jun-02				
30% design from ISF received 10/31. Station must provide water/sewer lines ASAP to prevent program delays. Larger space required for full NOC.												
NAVSUPPACT Millington	VL	750	750	750	750	750	19-Dec-01	12-Apr-02	01-Apr-02	15-Oct-02	45%	
Transformer installed. Abatement has been resolved. Generator to be delivered 18-23 Dec 02												
NAS Corpus Christi	M	22	22	22	22	22	07-Nov-01	26-Nov-01	24-Dec-01	30-Mar-02		
Construction start date to be determined. 60% design review completed. 100% design estimated to be completed 12 Nov 02.												
NAVSTA San Diego	L	3418	57	57	12	57	13-Sep-01	10-Sep-01	02-Oct-01	17-Feb-02	100%	21-Jun-02
Consolidated warehouse in Building 12 being used for warehouse. Server farm and admin construction complete. BAN/LAN construction on-going. Additional non-server farm space is needed in the SW Region.												
Increment: 2.5												
NAS Keflavik	S	740										
Site may transfer to OCONUS and would be dropped from NMCI.												
NAVSHIPYARD Portsmouth, NH	M	298	298	170	298	298	18-Dec-01	26-Apr-02	28-Oct-02	15-Nov-02		
Awaiting ISF 60% design drawings. Facility should be available for turnover to ISF by 11/15/02.												
SUBASE New London	M	433	433	433	433	433	14-Nov-02	20-Dec-02				
Quick look conducted 10/22. ISF to schedule full assessment as soon as possible.												
NSWC Carderock	M	17			N/A	104/110	14-Nov-01	26-Apr-02	04-Jun-02	30-May-02		
Awaiting 60% design. Station to evacuate space by 12/9. ISF to start construction 12/15/02.												
NSWC Indian Head	M	290	290	289	290	290	15-Nov-01	26-Apr-02	15-Nov-02			
30% design being reviewed. Station should expedite their actions to bring the buildings up to standard. Construction could start 2nd quarter of 03.												
NSWC Dahlgren	M	423	423	1200	423	9411	05-Feb-02	26-Apr-02	15-Nov-02	01-Oct-02		
30% design being reviewed. Construction could start 1st or 2nd quarter of 03.												
PSD, Portsmouth, VA (Hospital) (on hold)	S											
Consolidated warehouse in Norfolk. This server farm would service the Naval Hospital. Since BUMED is currently evaluating whether to have field activities participation in NMCI, this facility has been put on hold by ISF.												
Dam Neck (NAS Oceana)	M	617	617	585	Regional	Regional	17-Jul-02	23-Jul-02				
Awaiting 60% design from ISF. Station to provide a fire suppression riser as soon as possible.												
SUBASE Kings Bay	M	4030	4030	2011	Regional	Regional	04-Dec-01	12-Apr-02	19-Jun-02	21-May-02		
Awaiting 60% design. Anticipate that ISF will start construction 1/15/03.												
NAVSTA Mayport	M	192	192	192	Regional	Regional	03-Sep-02	30-Oct-02				
ISF Quicklook indicated that Bldg 192 appears to be acceptable. ISF scheduling a full assessment of the facility.												

NMCI GFF Server Farm Status Report

Increments 1.5 through 2.5 plus ongoing Increment 1

On Track	Outstanding Issue			Difficulty			Change			Plan Actual		
Installation	Facility Size	Server	Perm Admin	Temp Admin	Perm Warehouse	Temp Warehouse	Bldg Offered	Bldg Accept	30% Design Review	Gov repair Complete	Constr. % Compl	Build-Out Complete
NAS Key West	S	4011	4011	626/4011	4011	149	04-Feb-02	26-Apr-02	27-Jun-02			
30% design drawings complete. This site may require a medium server farm. Station should expedite their actions to bring the buildings up to standard. Construction should start 2nd quarter of 03.												
NAVSTA Roosevelt Roads	M	1817	1817	1807	3134	3134	04-Mar-02	12-Apr-02	10-Oct-02			
30% design drawings reviewed. Station should expedite their actions to bring the buildings up to standard. Construction should start 2nd quarter of 03.												
NAVSTA Guantanamo Bay	S	2127	2144	752	834	834	31-Oct-02		25-Sep-02			
An offer letter is urgently needed. 30% design reviewed. Station should expedite their actions to bring the buildings up to standard. Construction should start 2nd quarter of 03.												
NSWCDD Panama City	M	500	309		Leased		17-Dec-01	01-Oct-02	25-Jan-02			
Commercial Warehouse space lease will need to be reactivated for 2nd Quarter 03. 30% design complete. Authorized for 100% design. Stations should expedite their actions to bring the buildings up to standard. Construction could start 1st or 2nd quarter of 03. New admin space needs to be identified.												
NAS Pensacola	VL	649	649	741/25	649	649	29-Nov-01	29-Apr-02				
Station should expedite their actions to bring the buildings up to standard. Construction could start 1st or 2nd quarter of 03. 60% design submitted for comment.												
NAS Meridian	M	224	224	215	224	224	18-Dec-01	26-Apr-02	16-Oct-02			
30% design drawings reviewed. Station should expedite their actions to bring the buildings up to standard. Construction could start 1st or 2nd quarter of 03. Bldg 215 may be on demo list.												
CBC, NCTC, NRC Gulfport	M	203	203	60/329	203	16	18-Mar-02	26-Apr-02				
30% design under review. Comments due. Station should expedite their actions to bring the buildings up to standard. Construction could start 1st or 2nd quarter of 03.												
Stennis Space Center	POP	1210	1210	1210	9134	9134	12-Aug-02					
ISF redesignated this site to be a POP (Point of Presence) site in lieu for a server farm. A smaller space has been identified and is being renovated.												
NPGS Monterey	POP	428	428	428	428	428						
Awaiting POP requirements from ISF. Electrical power service could be a long lead item.												
Puget Sound/Bremerton (EMF)	VL	922	922	434	922	1013	27-Dec-01	12-Aug-02	15-Jun-02	30-Jun-02		
Building 922 UMC project. Temp warehouse is located in Bldg 1013 at Keyport. 30% design has been reviewed. GFF to include 2 transformers, one for the Server Farm only. The interior of the building is ready for ISF build out. Second transformer has been ordered. Temp Admin (Bldg 1004 at Bangor) has been replaced with space at Bremerton. 60% design due 06 Nov 02.												
NUWC Keyport	M	12	134	134	922	1013						
Perm Warehouse space located in Bldg 922 at Bremerton. Station offered Bldg 12 for Server Farm. NAVSEA working on getting seismic issue resolved.												
SUBASE Bangor	M	7074	1004	1004	922	1013	27-Dec-01	13-Jun-02	01-Apr-02			
Perm warehouse located in Bldg 922 at Bremerton. Temp warehouse located in Bldg 1013 at Keyport. ISF has accepted all facilities offered. 60% design due 14 Nov 02.												
NAVSTA Everett	S	2200	2200	2000	2200	2200	27-Dec-01	12-Mar-02	12-Feb-02			
Restroom access being studied by Activity and SWDIV. 60% design due 01 Nov 02.												
NAS Whidbey Island	M	219	113	113	2644	2670	27-Dec-01	26-Aug-02	01-Apr-02			
30% design complete. Bldg 219 seismic upgrade underway. 60% design due 01 Nov 02.												