

NMCI GFF Server Farm Status Report

Ongoing and Planned Construction

On Track	Outstanding Issue		Difficulty				Change			Plan Actual		
Installation	Facility Size	Server	Perm Admin	Temp Admin	Perm Warehouse	Temp Warehouse	Bldg Offered	Bldg Accept	Design Review	Gov repair Complete	Constr. % Compl	Build-Out Complete
Scheduled for CY 2003 Construction												
NAVSTA Newport	Micro	47	47	440	47	47	12/20/2001	4/26/2002	8/11/2003	1/15/2003		10/9/2003
Transformer: 480V in place. Ready for turnover to EDS. EDS intends to upgrade to regional server farm in CY04. Early Transport Boundary under construction and should be complete by 8/01. Anticipate 100% design to station 8/01.												
NAVSHIPYARD Portsmouth, NH	Micro	298	298	170	298	298	12/18/2001	4/26/2002	8/7/2003	2/1/2003		10/23/2003
Transformer: 480V in place. Ready for turnover to EDS. EDS states they will require second floor only for permanent facilities, but will need entire building for temporary storage. Early Transport Boundary under construction and should be complete by 8/01. Anticipate 100% design to station 8/01.												
NAS Brunswick	Micro	223	223	250	294	294	12/20/2001	4/26/2002		8/15/2002		9/11/2003
Transformer: 480V in place. Ready for turnover to EDS. Early Transport Boundary under construction and should be complete by 7/26. EDS rejected initial design. No current estimate on when revised design will be sent to the station. Station is requiring all construction personnel receive Hazmat training, which should not be required. This is delaying the project.												
SUBASE New London	Micro	433	433	433	433	433	11/12/2002	12/4/2002	8/27/2003	10/15/2003		11/30/2003
Transformer: 208V, 150 KVA in place, size should be adequate for near future. Early Transport Boundary complete. Anticipate 100% design to station on 8/20. Station has provided temporary warehouse (1,000 SF) to facilitate shipment of equipments to EDS. Station working on moving current tenants out of space, to be followed by asbestos remediation.												
NWS Earle Mainiside	Micro	C21	C21	N/A	C21	C21	7/12/2002	12/3/2002		12/3/2002	100%	
Transformer: existing transformer meets current requirements. Two POPs already installed. Sufficient space already provided for upgrade to MSF. No server farm construction anticipated at this site. Early Transport Boundary installed.												
NAS JRB Willow Grove	Micro											9/25/2003
Transformer: EDS initial design needed to evaluate if existing power to building is sufficient. Verizon's request for utility easement is being resolved with EFANE Real Estate. BAN/LAN space request verbally approved. Warehouse at NSA Philadelphia B27A. MSF to go in existing POP space. Site visit for MSF adapt necessary. Need official offer of space letter.												
Philadelphia Naval Business Center	Micro	633	47	47	520		5/1/2003					9/25/2003
Transformer: Existing power to building is sufficient. MSF, Admin, and warehouse spaces offer letter sent to EDS 5/01/03. Site visit conducted on 5/15/03. Waiting for EDS site assessment and acceptance of offered spaces. EDS questioning suitability of warehouse space.												
NSWC Indian Head	Micro	290	290	289	290	290	11/15/2001	4/26/2002	7/23/2003	12/31/2002		8/28/2003
Transformer: 480V on site. Ready for turnover to EDS. Gov't review of 100% design complete. EDS incorporating comments into their design. Anticipate installation of Early Transport Boundary by 9/01.												
NSWC Carderock	Micro	17	17	17	110	110	4/25/2003	5/27/2003	7/23/2003	8/8/2003		8/28/2003
Transformer: 480V service available. Server farm space ready for turnover to EDS. Station began asbestos remediation in admin space week of 7/7. Gov't review of 100% design complete. EDS incorporating comments into their design. Early Transport Boundary installed.												
NSWC Dahlgren	Micro	423	423	1200	423	9411	2/5/2002	4/26/2002	8/22/2003	10/1/2002		8/28/2003
Early Transport Boundary complete. EDS 100% design to station for review on 8/8.												
Dam Neck (NAS Oceana)	Micro	617	617	585	Regional	Regional	7/17/2002	7/23/2002	8/12/2003	11/25/2002		8/28/2003
Transformer: Station anticipates installing 250 KVA transformer by 12/15; therefore a temporary transformer will be required. Facility is otherwise ready for turnover to EDS. EDS is evaluating if the existing Transport Boundary is adequate for the Early Transport Boundary.												
Lafayette River Annex	Micro	A	A	A	Regional	N/A	7/14/2003		8/12/2003			8/28/2003
Transformer: Station in process of ordering 250 KVA transformer. Some challenges anticipated locating condenser units. Awaiting space acceptance letter from EDS. Design sent to station for review 7/22.												

NMCI GFF Server Farm Status Report

Ongoing and Planned Construction

On Track	Outstanding Issue		Difficulty				Change			Plan Actual		
Installation	Facility Size	Server	Perm Admin	Temp Admin	Perm Warehouse	Temp Warehouse	Bldg Offered	Bldg Accept	Design Review	Gov repair Complete	Constr. % Compl	Build-Out Complete
NAVSHIPYARD Portsmouth, VA	Micro	31	31	31	Regional	Regional	11/18/2001		8/30/2003	6/20/2003		9/11/2003
Transformer: 480V installed. Ready for turnover to EDS. SHPO issues may need to be addressed for BAN/LAN. Station/EDS considering moving server farm to a different building. An Early Transport Boundary trailer is on it's way to this site. EDS has not provided a formal acceptance letter for this facility.												
MCAS Cherry Point (USN/USMC)	Micro		159	159	4760	4760	12/20/2001	12/20/2001				9/25/2003
Navy MSF to be located in the USMC RSF.												
SUBASE Kings Bay	Micro	4030	4030	2011	Regional	Regional	12/4/2001	4/12/2002	7/16/2003	5/21/2002	0%	9/25/2003
Power available, needs to be verified by EDS. Gov't facilities actions are complete and ready for EDS. New site visit conducted on 4/16/03. Adequate space is available. Pre-con meeting 7/29/03. Construction will start once EDS provides signed drawings.												
NAS Jacksonville	Regional	170	170	170	170	170	5/1/2002	6/4/2002	5/30/2003	7/2/2003	30%	9/18/2003
Transformer was installed. EDS has decided that the current offer of space is adequate for the proposed Regional Server Farm at this installation. Construction underway.												
NAVSTA Mayport	Micro	1554	12	12	Regional	192	6/17/2003	7/7/2003	7/16/2003			9/11/2003
Transformer installed may be adequate. EDS to verify. New site visit conducted on 4/15/03. EDS accepts all space except Bldg 12 which has asbestos issues. Pre-con 7/30/03.												
NSWCDD Panama City	Micro	500	500		Leased	Leased	12/17/2001	10/1/2002	7/29/2003			9/18/2003
300 KVA at 208 V or larger transformer required from base ASAP or lease transformer. New temp admin space needs to be identified. No permanent or temp warehouse available. Waiting for EDS design. New offer letter needed to change admin space from Bldg 309 to Bldg 500.												
NAS Pensacola	Micro	649	649	741/25	649	649	11/29/2001	4/29/2002	7/29/2003	4/17/2003		9/18/2003
Transformer installed. New site visit conducted 4/17/03. EDS may centralize storage and imaging for other installations here. Space is adequate for MSF.												
OLF Saufley Field	Micro	2434	2434	2435	Regional	Regional	6/17/2003	7/1/2003	7/29/2003			9/18/2003
Transformer installed. Site visit conducted on 4/17/03. Existing POP can be modified for MSF. Offer letter has been sent. Waiting for EDS acceptance. Need offer letter for admin spaces.												
NTTC Corry Station	Micro	502			Regional	Regional	6/17/2003	7/1/2003	7/29/2003			9/18/2003
Adequate electrical power available. Site visit conducted on 4/17/03. Adequate space is available. Offer letter has been sent. Waiting for EDS acceptance. Need offer letter for admin spaces.												
NAS Whiting Field	Micro	1415	1416	2998	Regional	2998	5/22/2003	8/15/2003	7/29/2003			9/18/2003
Transformer: 208V, 225 KVA in place, adequate capacity available. Site visit conducted on 4/17/03. Adequate space is available. Offer letter has been sent. Waiting for EDS acceptance.												
NAS Key West	Micro	4011	4011	626/4011	4011	149	2/4/2002	4/26/2002				10/10/2003
Transformer may be adequate. Site visit planned for 8/12.												
NAS Meridian	Micro	224	224	266	224	224	6/10/2003	7/28/2003	7/21/2003			9/4/2003
300 KVA at 208 V transformer on order. Different Bldg proposed for temp admin. New site visit conducted on 5/01/03. Space is adequate for MSF. Revised letter sent out 6/10/03. 100% design submitted 7/21/03.												
CBC, NCTC, NRC Gulfport	Micro	203	203	60/329	203	16	3/18/2002	4/26/2002	7/21/2003	4/30/2003		9/4/2003
Transformer installed. New site visit conducted on 4/30/03. Assigned space is adequate and available. 100% design submitted 7/21/03.												

NMCI GFF Server Farm Status Report

Ongoing and Planned Construction

On Track	Outstanding Issue		Difficulty				Change			Plan Actual		
Installation	Facility Size	Server	Perm Admin	Temp Admin	Perm Warehouse	Temp Warehouse	Bldg Offered	Bldg Accept	Design Review	Gov repair Complete	Constr. % Compl	Build-Out Complete
Stennis Space Center	Micro	1210	1210	1210	9134	9134	8/12/2002	12/9/2002		5/1/2003		
Transformer installed. Space offered and accepted. New site visit conducted 5/01/03. Assigned space is adequate for MSF. EDS has issues with non-DON requirements.												
NS Pascagoula	Micro	10	10	10	70	70	8/15/2003		7/21/2003			9/4/2003
300 KVA at 208 V. Transformer on order, but will not be installed until Sept. A temporary transformer will be required. New site visit conducted 4/30/03. Adequate space is available for MSF, but admin and warehouse spaces will be minimal. Offer letter is needed. 100% design submitted 7/21/03.												
NTC Great Lakes	Micro	3400	3400	3400	3502	3502	11/1/2001	4/12/2002	7/23/2003	3/15/2003		8/25/2003
Space is adequate for MSF. Ready for EDS turnover.												
NSA New Orleans West Bank	PoP	102	71	71	71	706	6/27/2003					
Transformer installed. Site visit conducted on 4/29/03. Adequate space is available for MSF. Admin and warehouse is also available. Offer letter sent 6/27/03.												
Tinker AFB	Micro	825	825	825			6/27/2003	7/11/2003		7/15/2003		11/13/2003
Need for transformer in question. Site visit conducted 4/09/03. Navy Facilities Team/EDS/Navy/AF worked out additional outside cable plant issue. Gov't does not have any available warehouse space or all of the admin space desired.												
NS Ingleside	Micro	100	100	100	27	27	7/8/2003		7/16/2003	8/15/2003		8/19/2003
225 KVA at 208 V transformer to be installed 8/15/03. Temporary transformer will be required. Site visit conducted 4/10/03. Adequate MSF and warehouse space is available. Station needs to identify admin space. Waiting for EDS acceptance of space.												
NAS Kingsville	PoP	2742	2742	2742	2742	2742	7/9/2003					
No transformer required. Site visit conducted 4/10/03. EDS plans to build POP vice MSF at this site due to reduced seat count. Therefore, Bldg 2742 space may not be required. POP will probably fit in Bldg 2740. Adequate POP, admin and warehouse space is available. Waiting for EDS acceptance of space.												
NAS Corpus Christi	Micro	10	22	22	22	22	11/7/2001	11/26/2001	7/21/2003	3/30/2002		8/20/2003
New transformer installed for Bldg 22. No transformer needed for Bldg 10. New site visit conducted 4/10/03. Base is proposing to locate MSF in Bldg 10 in lieu of 22, which appears adequate. Offer letter for Bldg 10 is needed.												
NWS Seal Beach	Micro	123	123	123	124	122	2/19/2003	4/8/2003	6/18/2003	2/19/2003		9/4/2003
Existing POP has room for expansion to Micro Server Farm. Admin space has been identified and is furnished.												
MCB Camp Pendleton (USN/USMC)	Micro	1164	2622		2234	1223						9/16/2003
Navy MSF to be located in the USMC RSF.												
ASWTC San Diego	Micro	11	140	140	12	12	6/11/2003	7/2/2003	7/21/2003	4/21/2003		8/21/2003
Existing POP has enough space to be expanded into Micro Server Farm. Admin is at Subase. Consolidated warehouse will be used.												
NAVPHIBASE Coronado	Micro	16	16	401	12	12	5/14/2003	6/13/2003	7/24/2003	6/15/2003	10%	8/21/2003
Consolidated warehouse will be used. Transformer is needed by 8/15, otherwise a temporary transformer is needed.												
NSWC Corona	Micro	509	509	513	509	509	4/29/2003			4/29/2003		9/4/2003
Existing POP has room for expansion to Micro Server Farm. Perm, Temp Admin, and Warehouse spaces are occupied by EDS. Need formal space offer letter. Precon scheduled for 8/7.												

NMCI GFF Server Farm Status Report

Ongoing and Planned Construction

On Track	Outstanding Issue			Difficulty			Change			Plan Actual		
Installation	Facility Size	Server	Perm Admin	Temp Admin	Perm Warehouse	Temp Warehouse	Bldg Offered	Bldg Accept	Design Review	Gov repair Complete	Constr. % Compl	Build-Out Complete
MCB Kaneohe (USN/USMC)	Micro	208	208	268	208	584	1/10/2001	4/12/2002			100%	
EDS is determining whether the equipment for the USMC MSF will fit in the Navy Med Server Farm.												
NAVSTA Everett	Micro	2200	2200	2000	2200	2200	12/27/2001	3/12/2002	6/18/2003	6/5/2003	20%	8/21/2003
Pre-con held 05 Jun 03. Region revising space offer letter to include new server farm location in Bldg 2200.												
NAS Whidbey Island	Micro	976	113	113	2644	2670	12/27/2001	8/26/2002	6/18/2003	6/4/2003	20%	8/19/2003
Pre-con held 04 Jun 03. EDS has requested Bldg 976 in lieu of Bldg 219. Region revising space offer letter.												
Puget Sound/Bremerton	Regional	922	922	434	922	1013	12/27/2001	8/12/2002	6/24/2003	6/30/2002	10%	9/29/2003
Regional Server Farm. Pre-con meeting held 03 Jun 03.												
SUBASE Bangor	Micro	7074	1004	1004	922	1013	12/27/2001	6/13/2002	6/18/2003	6/3/2003	20%	8/18/2003
Perm warehouse located in Bldg 922 at Bremerton. Temp warehouse located in Bldg 1013 at Keyport. Pre-con held 03 Jun 03.												
Server Farms anticipated for CY 2004 construction. (CY 2003 PoPs will provide connectivity.)												
COMLANTFLT CMPD	M	NH-95	NH-95	NH-95	Regional	Regional	10/11/2002	10/24/2002	8/30/2003	9/2/2003		2/13/2004
Transformer: sufficient power is currently available. Construction moved to CY04. Space is sufficient. Multiple moves required to free up server farm space.												