

NMCI GFF Status Report

As of 31 Aug 01

Incr. I Facilities

On Track	Outstanding Issue	Difficulty					Change		(Plan) Actual				
Installation	Identified Facilities						Timeline						
	Server Farm Size	Server Farm	Perm Admin	Temp Admin	Warehouse	Temp Warehouse	Facility Turnover to Contractor	Design Review	Build-Out Start	Build-Out Complete	Build-out Const Percent	Cutover Complete Date	
NAWCAD Lakehurst	M	198	120	120	120	129	9/3/01		9/3/01	(12/1/01)	0%	7/2/02	
The station is removing hazmat expeditiously in server farm area. Base environmental is requesting natural gas (in lieu of diesel) for the emergency generator. ISF says it is not a viable option. Quick resolution is needed. Demolition is to begin 9/03.													
NSWC Crane	M	3173	3173	2	2749/AUX2		4/21/01		5/21/01	07/09/01	100%	(4/24/02)	
Consolidated Site. Server Farm punchlist complete. Navy walk through 8/30. Security inspection scheduled early Sept. Need to resolve issue of Navy not willing to respond to server farm IDS alarm system.													
Washington Navy Yard	VVL	196	196	166			3/7/01		5/21/01	(09/8/01)	70%	(3/5/02)	
New temp admin space found at Anacostia. 6 Temporary Admin spaces critically needed at WNY. Server farm power locked up by mistake. Should get power by 9/04. Electrical equipment (bus) repair urgently needed. May be change order for ISF. Warehouse is located at Andrews NAF.													
Pentagon	M											(3/12/02)	
Consolidated with WNY at WNY. See WNY for status. Point of Presence space identified, but power may be an issue. ISF needs commitment on availability. Additional temporary warehouse space needs to be identified.													
NAVSEASYS COM HQ	L												
Consolidated with WNY and Pentagon at WNY. See WNY for status.													
NAS Patuxent River	VL	1490	1490	405	509/665		4/6/01		4/6/01	08/31/01	95%	(5/06/02)	
OT&E Site. Installing A/C condensers. Sufficient power available for Server Farm current requirements but additional power planned for 9/15. Combined site for Andrews AFB. Elec outages scheduled for 9/8 and 9/15.													
MCB Quantico (GNOC)	GNOC								TBD	5/31/02	0%	TBD	
Current plan is to build new facility west of I-95; proposed build site is near P505 corridor. Contract issue with this plan needs to be resolved. CG EA/FONSI complete. NAVFAC to be tasked to do lease for property to ISF. Temp GNOC may go to Norfolk until Quantico site is built.													
NAVSTA Norfolk	NOC	W-143	W-143	W-143	W-130		1/10/01		1/22/01	(12/31/01)	70%	(10/31/01)	
Additional power apparently not required per ISF peer review of electrical design. Roof leaks that damaged ISF equipment are being repaired. Elec inspection being done after lightning knocked out all power.													

NMCI GFF Status Report

As of 31 Aug 01

Incr. I Facilities

On Track	Outstanding Issue	Difficulty	Change		(Plan) Actual							
Installation	Identified Facilities						Timeline					
	Server Farm Size	Server Farm	Perm Admin	Temp Admin	Warehouse	Temp Warehouse	Facility Turnover to Contractor	Design Review	Build-Out Start	Build-Out Complete	Build-out Const Percent	Cutover Complete Date
CINCLANTFLT CMPD	M											(1/21/02)
Consolidated into Norfolk NOC.												
NAVAIRWARCEN Orlando	S	1090/1091					(9/4/01)		(9/4/01)	(11/30/01)	0%	5/20/02
Preliminary Server Farm drawings delivered to Station on 8/8/01. Fence installation started and precon held 8/28. Some re-design of server farm ongoing as result of review comments.												
NAVSUPPACT New Orleans	L	601	601	601	601		5/4/01		5/10/01	7/31/01	95%	TBD
Delivery of generator outstanding, but not delaying operations. Expected 9/24. Percent complete will remain at 95% until emergency generator is installed.												
NAS North Island	NOC	1482	1482	1482			1/6/01		1/6/01	5/4/01	100%	(10/31/01)
Server consolidated into NOC. Warehouse consolidated in San Diego area warehouse. NOC is operational at reduced capacity. ISF is seeking 850 SF of storage space near the NOC. Issue being worked locally.												
SPAWAR Old Town												
Consolidated Site. Consolidated into SPAWAR Pt. Loma. Warehouse consolidated in San Diego area warehouse												
SPAWARCEN San Diego												(3/11/02)
Consolidated Site. Consolidated into SPAWAR Pt. Loma. Warehouse consolidated in San Diego area warehouse.												
SPAWAR Pt. Loma	VL	A-33	317	317			3/19/01		3/19/01	06/15/01	100%	(3/11/02)
Warehouse consolidated in San Diego area warehouse. The Region and activity are confirming that ISF can continue to utilize Bldg 317 for perm/temp admin.												
San Diego Help Desk	HD		Lease							(10/30/01)	75%	
EDS lease directly with owner for bldgs 3970, 3980 & 3990. Help Desk operational. Other Bldgs include Admin Lab space and Offices. EDS sent Navy a Request for Equitable Adjustment for the lease costs. Prelim negotiations held 8/28.												

NMCI GFF Status Report

As of 31 Aug 01

Incr. I Facilities

On Track	Outstanding Issue		Difficulty		Change				(Plan) Actual			
Installation	Identified Facilities						Timeline					
	Server Farm Size	Server Farm	Perm Admin	Temp Admin	Warehouse	Temp Warehouse	Facility Turnover to Contractor	Design Review	Build-Out Start	Build-Out Complete	Build-out Const Percent	Cutover Complete Date
San Diego Consolidated Warehouse					12		5/23/01		5/25/01		100%	
Consolidated warehouse space to serve all San Diego area. Available space recently increased to 60,179 SF for distribution cabinet assembly line.												
CBC Port Hueneme	M	1388	5	1388/1217			4/9/01		4/9/01	06/15/01	100%	(5/28/02)
Shared warehouse space with Pt. Mugu. Server Farm security conflict is resolved. Security certification is pending.												
NAS Point Mugu	L	50	50	512	612		4/2/01		4/2/01	06/15/01	100%	(6/06/01)
Server farm complete as of 15 June. Perm Admin complete as of 8/3. Security system completed. Certification is pending.												
NAS China Lake	L	33	2	2334	989		4/2/01		4/2/01	06/15/01	100%	(6/28/02)
Server Farm security design reviewed for compliance with criteria and passed. Security certification document is required. No satisfactory temporary warehouse has been offered yet. Also, permanent admin space identified but not formally offered.												
NAS Lemoore	M	730	730	Trailer	773		3/19/01		3/19/01	05/15/01	100%	(12/07/01)
OT&E Site. Server Farm complete. ISF starting roll-out and installation of IDFs. Station has offered space for Temp Warehouse that appears to be acceptable; however Hazmat reports are needed for the space before turnover.												
NAS Fallon	M	304	304	304	65		3/19/01		3/19/01	(10/2/01)	30%	(6/14/02)
Awaiting approval of fire suppression and sprinkler plans. Construction is progressing rapidly. Temporary warehouse space has not yet been identified. Base may need to lease portables.												

NMCI GFF Status Report

As of 31 Aug 01

Incr. 2 Facilities

On Track	Outstanding Issue	Difficulty					Change		(Plan) Actual				
Installation	Identified Facilities						Timeline						
	Server Farm Size	Server Farm	Perm Admin	Temp Admin	Warehouse	Temp Warehouse	Site Evaluation	Facility Turnover to Contractor	Design Complete	Build-Out Complete	Build-out Const Percent	Cutover Complete Date	
NAS Keflavik Iceland	S												
NAS Keflavik legal researching possible conflict with Status of Forces agreement. No facility identified for NMCI. No site visit scheduled yet.													
NAS Brunswick ME	M						11/09/01						
Site visit coordinated through CNRNE.													
NAVSHIPYD Portsmouth NH	M						11/08/01						
Site visit coordinated through CNRNE.													
NAVSTA Newport RI	L						11/07/01						
Site visit coordinated through CNRNE.													
SUBASE New London CT	M						11/06/01						
Information package sent to activity. Also listed under Groton, CT on other lists.													
NTC Great Lakes IL	M						09/19/01						
Information package sent to activity													
Mechanicsburg PA	M						10/24/01						
Information package sent to activity													

NMCI GFF Status Report

As of 31 Aug 01

Incr. 2 Facilities

On Track	Outstanding Issue	Difficulty					Change		(Plan) Actual				
Installation	Identified Facilities						Timeline						
	Server Farm Size	Server Farm	Perm Admin	Temp Admin	Warehouse	Temp Warehouse	Site Evaluation	Facility Turnover to Contractor	Design Complete	Build-Out Complete	Build-out Const Percent	Cutover Complete Date	
FISC Norfolk DET Philadelphia PA	M						10/23/01						
NSWC Carderock MD	L						09/25/01						
Station believes they should be Medium, instead of Large as stated in the PEO message. Per conversation with ISF on 23 Aug, we will resolve this during the initial site visit. Information package sent to activity.													
NSWCD Indian Head MD	M						09/26/01						
Site visit coordinated with facility.													
NSWCD Dahlgren VA	L						09/27/01						
Site visit coordinated with facility.													
NAVPHIBASE Little Creek VA	M						09/11/01						
Site visit coordinated with CNRMA.													
PERSUPDET Portsmouth VA	M						09/14/01						
ISF considering making this a remote from the Norfolk shipyard server farm. Will discuss during the initial site visit.													
NAVSHIPYD Norfolk VA	L						09/13/01						
Site visit coordinated with CNRMA.													

NMCI GFF Status Report

As of 31 Aug 01

Incr. 2 Facilities

On Track	Outstanding Issue	Difficulty					Change		(Plan) Actual				
Installation	Identified Facilities						Timeline						
	Server Farm Size	Server Farm	Perm Admin	Temp Admin	Warehouse	Temp Warehouse	Site Evaluation	Facility Turnover to Contractor	Design Complete	Build-Out Complete	Build-out Const Percent	Cutover Complete Date	
NAS Oceana VA	M						09/12/01						
Site visit coordinated with CNRMA.													
WPNSTA Charleston SC	M						09/05/01						
Site visit scheduled for 9/5.													
SUBASE Kings Bay GA	M						07/24/01						
ISF rejected initial building offered due to limited usable space. Station is researching another facility.													
NAS Jacksonville FL	NOC						07/20/01						
Original building proposed was unacceptable due to low ceiling. ISF currently assessing stations second proposed facility, Bldg. 170. Site visit to evaluate building scheduled for 9/10.													
NAVSTA Mayport FL	M						07/26/01						
Entire station expected to be flooded during Cat 1 hurricane. ISF reviewing possibility to moving the server farm to a more secure location or finding a higher spot on the base.													
NAS Key West FL	S						11/15/01						
NAVSTA Roosevelt Roads PR	M						11/01/01						

NMCI GFF Status Report

As of 31 Aug 01

Incr. 2 Facilities

On Track	Outstanding Issue	Difficulty					Change		(Plan) Actual				
Installation	Identified Facilities						Timeline						
	Server Farm Size	Server Farm	Perm Admin	Temp Admin	Warehouse	Temp Warehouse	Site Evaluation	Facility Turnover to Contractor	Design Complete	Build-Out Complete	Build-out Const Percent	Cutover Complete Date	
NAVSTA Guantanamo Bay CU	S						10/30/01						
NSWC CSS Panama City FL	M						09/06/01						
NAS Pensacola FL	VL						08/01/01						
Site selection on-going. Need results of the 8/30 meeting on alternative buildings.													
NAS Meridian MS	M						10/18/01						
CB Gulfport MS	S						10/17/01						
NAVSUPPACT Millington TN	VL						08/07/01						
Proposed facility looks very good to ISF. Station needs to make formal offer.													
NAS Corpus Christi TX	M						10/03/01						

NMCI GFF Status Report

As of 31 Aug 01

Incr. 2 Facilities

On Track	Outstanding Issue	Difficulty					Change		(Plan) Actual				
Installation	Identified Facilities						Timeline						
	Server Farm Size	Server Farm	Perm Admin	Temp Admin	Warehouse	Temp Warehouse	Site Evaluation	Facility Turnover to Contractor	Design Complete	Build-Out Complete	Build-out Const Percent	Cutover Complete Date	
Stennis Space Center MS	M						08/03/01						
Facility proposed by the station was rejected by ISF. Station is researching another building.													
NAVSTA San Diego CA	L	B3418	B57	B57	B12		05/30/01						
Design of the server farm is on-going. Need formal acceptance from ISF for B57 for Admin.													
NAVPGSCOL Monterey CA	M												
Bremerton WA	NOC						06/20/01						
Originally proposed facilities did not work out. The Region is considering a different facility, B922. A new site visit is scheduled for week of 9/4. Large server farm.													
NUWC Keyport WA	M						06/22/01						
ISF considering making this facility a POP, depending on location of the NOC.													
SUBASE Bangor WA	M						06/20/01						
NAVSTA Everett WA	S						06/22/01						

NMCI GFF Status Report

As of 31 Aug 01

Incr. 2 Facilities

On Track	Outstanding Issue	Difficulty					Change		(Plan) Actual				
Installation	Identified Facilities						Timeline						
	Server Farm Size	Server Farm	Perm Admin	Temp Admin	Warehouse	Temp Warehouse	Site Evaluation	Facility Turnover to Contractor	Design Complete	Build-Out Complete	Build-out Const Percent	Cutover Complete Date	
NAS Whidbey Island WA	M						06/22/01						
Pearl Harbor HI	NOC	B87	B87	B87	B87	B87	06/11/01						
SHPO review comments due 9/11. 30% design review is on-going. Region/PWC investigating ways to provide power to hangar 87 at Ford Island. Server farm is very large (VL).													