

SF Master Plan

						Seats		Target Cutover Dates		Compression Strategy (Installing TB Early)		Permanent Facility		SF/MSF Implementation (Permanent Location)	
Number	Physical Site Identifier (PSI)	Site	Site Function	Classified / Unclassified	City, State	End State Capacity Seats/Accounts	Organic Seat Count Unclass (6/6)	Cutover Per Tactical Plan	RTM wants TB, B2 for LADRA Testing	Target Activate TB (Week of)	Target Activate B2 (Week of)	Facility Construct Start Date	Facility Ready for SF/MSF Implement	SF Implement Begins	SF Receives 360 Day IATO
Northeast Region															
1	MECH	NSA Mechanicsburg	SF-N	C	Mechanicsburg, PA	1300/1300	172	09-Feb-04	Reviewing	n/a	n/a	n/a	n/a	21-Aug-03	Awaiting Gov't
2	PAXR	NAS Patuxent River	SF-N	C	Patuxent River, MD	840/840	118	11-Oct-04	Reviewing	n/a	n/a	n/a	n/a	06-Jun-03	Awaiting Gov't
3	WNYD	Washington Navy Yard	SF-N	C	Washington, DC	3000/15000	526	16-Aug-04	Reviewing	n/a	n/a	n/a	n/a	21-May-03	Awaiting Gov't
4	BRUN	NAS Brunswick	MSF-N-2500	U	Brunswick, ME	2500 seats	1,476	10-May-04	01-Aug-03	Completed	Completed	Started	19-Dec-03	TBD	TBD
5	COLT	NWS Earle Mainside	MSF-N-1200	U	Colts Neck, NJ	1200 seats	884	02-Feb-04	07-Jul-03	Completed	Completed	TBD	TBD	Pending Construction	Pending Construction
6	CRDR	NSWC Carderock	MSF-N-2500	U	West Bethesda, MD	2500 seats	2,037	05-Jan-04	23-Jun-03	Completed	Completed	Started	Ready	TBD	TBD
7	DLGR	NSWC Dahlgren	MSF-N-5000	U	Dahlgren, VA	5000 seats	4,544	05-Jan-04	15-Jul-03	Completed	Completed	Started	Ready	TBD	TBD
8	GRLK	NTC Great Lakes	MSF-N-5000	U	Great Lakes, IL	5000 seats	3,141	12-Jan-04	26-May-03	Completed	Completed	Started	Ready	TBD	TBD
9	INHD	NSWC Indian Head	MSF-N-2500	U	Indian Head, MD	2500 seats	892	05-Jan-04	18-Aug-03	Completed	Completed	Started	Ready	TBD	TBD
10	NWLN	NSB New London	MSF-N-5000	U	Groton, CT	5000 seats	5,364	02-Feb-04	15-Sep-03	Completed	Completed	Started	Ready	TBD	TBD
11	NWPT	NS Newport	MSF-N-2500	U	Newport, RI	2500 seats	1,428	08-Mar-04	16-Jul-03	Completed	Completed	Started	23-Dec-03	TBD	TBD
12	PNBC	Philadelphia Naval Business Center	MSF-N-2500	U	Philadelphia, PA	2500 seats	1,800	29-Dec-04	30-Jun-03	Completed	Completed	TBD	TBD	TBD	TBD

SF Master Plan

						Seats		Target Cutover Dates		Compression Strategy (Installing TB Early)		Permanent Facility		SF/MSF Implementation (Permanent Location)	
Number	Physical Site Identifier (PSI)	Site	Site Function	Classified / Unclassified	City, State	End State Capacity Seats/Accounts	Organic Seat Count Unclass (6/6)	Cutover Per Tactical Plan	RTM wants TB, B2 for LADRA Testing	Target Activate TB (Week of)	Target Activate B2 (Week of)	Facility Construct Start Date	Facility Ready for SF/MSF Implement	SF Implement Begins	SF Receives 360 Day IATO
13	PTNH	NSY Portsmouth	MSF-N-5000	U	Portsmouth, NH	5000 seats	3,051	28-Jun-04	08-Aug-03	Completed	Completed	Started	Ready	TBD	TBD
14	WLLW	NAS JRB Willow Grove	MSF-N-2500	U	Willow Grove, PA	2500 seats	1,188	24-May-04	21-Apr-03	Completed	Completed	TBD	TBD	TBD	TBD
Southeast Region															
1	JAXS	NAS Jacksonville	RSF-N	U	Jacksonville, FL	30000/60000	6,548	26-Jan-04	01-Sep-03	Completed	Completed	Started	Ready	23-Sep-03	Partial NOC acceptance, cleared to roll seats
2	JAXS	NAS Jacksonville	RSF-N	C	Jacksonville, FL	3000/15000	613	26-Apr-04	Reviewing	n/a	n/a	Started	Ready	30-Sep-03	12-Apr-04
3	LTLC	NAB Little Creek	SF-N	C	Little Creek, VA	1000/5000	605	26-Jan-04	Reviewing	Completed	n/a	Started	Ready	06-Oct-03	03-Feb-04
4	OCEN	NAS Oceana Class	SF-N	C	Oceana, VA	2000/10000	202	05-Apr-04	Reviewing	n/a	n/a	Started	Ready	15-Sep-03	Awaiting Gov't
5	CHPZ	MCAS Cherry Point	MSF-N-5000	U	Cherry Point, NC	5000 seats	2,688	02-Feb-04	09-Oct-03	Completed	Completed	Started	Ready	TBD	TBD
6	CRRY	NTTC Corry Station	MSF-N-1200	U	Pensacola, FL	1200 seats	544	22-Mar-04	01-Aug-03	Completed	n/a	Started	26-Nov-03	TBD	TBD
7	DMNK	FCTC Dam Neck	MSF-N-2500	U	Virginia Beach, VA	2500 seats	1,957	09-Feb-04	13-Sep-03	Completed	Reviewing	Started	Ready	TBD	TBD
8	GLFP	NCBC Gulfport	MSF-N-2500	U	Gulfport, MS	2500 seats	1,469	16-Feb-04	11-Aug-03	19-Jan-04	26-Jan-04	Started	Ready	TBD	TBD
9	KEYW	NAF Keywest	MSF-N-1200	U	Key West, FL	1200 seats	886	12-Apr-04	Reviewing	12-Apr-04	Reviewing	TBD	TBD	TBD	TBD

SF Master Plan

						Seats		Target Cutover Dates		Compression Strategy (Installing TB Early)		Permanent Facility		SF/MSF Implementation (Permanent Location)	
Number	Physical Site Identifier (PSI)	Site	Site Function	Classified / Unclassified	City, State	End State Capacity Seats/Accounts	Organic Seat Count Unclass (6/6)	Cutover Per Tactical Plan	RTM wants TB, B2 for LADRA Testing	Target Activate TB (Week of)	Target Activate B2 (Week of)	Facility Construct Start Date	Facility Ready for SF/MSF Implement	SF Implement Begins	SF Receives 360 Day IATO
10	KNGS	NSB Kings Bay	MSF-N-5000	U	Kings Bay, GA	5000 seats	1,885	26-Jan-04	30-Jun-03	Completed	Completed	Started	Ready	TBD	TBD
11	LRNX	Lafayette River Annex	MSF-N-1200	U	Norfolk, VA	1200 seats	998	29-Dec-03	17-Jul-03	Completed	n/a	Started	10-Dec-03	TBD	TBD
12	MRDN	NAS Meridian	MSF-N-1200	U	Meridian, MS	1200 seats	1,062	10-May-04	28-Aug-03	09-Feb-04	n/a	TBD	TBD	TBD	TBD
13	MYPT	NS Mayport	MSF-N-2500	U	Mayport, FL	2500 seats	2,181	19-Jan-04	22-Aug-03	Completed	Completed	Started	Ready	TBD	TBD
14	NFSH	NSY Norfolk	MSF-N-5000	U	Portsmouth, VA	5000 seats	6,158	12-Jan-04	15-Jul-03	Completed	Completed	Started	Ready	TBD	TBD
15	PGLA	NS Pascagoula	MSF-N-1200	U	Pascagoula, MS	1200 seats	752	01-Mar-04	18-Sep-03	19-Jan-04	26-Jan-04	Started	TBD *	TBD	TBD
16	PNMA	NSWC Coastal Systems Station	MSF-N-2500	U	Panama City, FL	2500 seats	1,724	29-Dec-03	01-Aug-03	Completed	Completed	Started	Ready	TBD	TBD
17	PNSC	NAS Pensacola	MSF-N-5000	U	Pensacola, FL	5000 seats	1,996	29-Dec-03	01-Jul-03	Completed	n/a	TBD	TBD	Pending Construction	Pending Construction
18	SFLY	OLF Saufley Field	MSF-N-1200	U	Pensacola, FL	1200 seats	898	02-Feb-04	.	Completed	Completed	Started	Ready	TBD	TBD
19	STNS	Stennis Space Ctr.	MSF-N-1200	U	Stennis Space Center, MS	1200 seats	919	16-Feb-04	03-Nov-03	12-Jan-04	n/a	17-Nov-03	15-Dec-03	TBD	TBD
20	WHTG	NAS Whiting Field	MSF-N-1200	U	Milton, FL	1200 seats	790	29-Dec-03	01-Jul-03	Completed	n/a	Started	03-Dec-03	TBD	TBD
Northwest Region															
1	BREM	NS Bremerton	RSF-N	U	Bremerton, WA	30000/60000	7,670	02-Feb-04	23-Jun-03	Completed	Completed	Started	Ready	03-Oct-03	Awaiting Gov't

SF Master Plan

						Seats		Target Cutover Dates		Compression Strategy (Installing TB Early)		Permanent Facility		SF/MSF Implementation (Permanent Location)	
Number	Physical Site Identifier (PSI)	Site	Site Function	Classified / Unclassified	City, State	End State Capacity Seats/Accounts	Organic Seat Count Unclass (6/6)	Cutover Per Tactical Plan	RTM wants TB, B2 for LADRA Testing	Target Activate TB (Week of)	Target Activate B2 (Week of)	Facility Construct Start Date	Facility Ready for SF/MSF Implement	SF Implement Begins	SF Receives 360 Day IATO
2	BREM	NS Bremerton	RSF-N	C	Bremerton, WA	3000/15000	65	21-Jun-04	Reviewing	n/a	n/a	Started	Ready	10-Oct-03	29-Mar-04
3	BANG	NSB Bangor	MSF-N-5000	U	Silverdale, WA	5000 seats	3,886	12-Jan-04	25-Aug-03	Completed	Completed	Started	Ready	TBD	TBD
4	EVRT	NS Everett	MSF-N-2500	U	Everett, WA	2500 seats	858	12-Jan-04	15-Jun-03	Completed	n/a	Started	Ready	TBD	TBD
5	TNKR	Tinker AFB	MSF-N-2500	U	Tinker AFB, OK	2500 seats	885	29-Dec-03	15-Aug-03	Completed	Completed	Started	Ready	TBD	TBD
6	WHDB	NAS Whidbey Island	MSF-N-5000	U	Oak Harbor, WA	5000 seats	3,902	29-Dec-03	01-Jul-03	Completed	Completed	Started	Ready	TBD	TBD
Southwest & Hawaii Region															
1	MUGU	NBVC Point Mugu	SF-N	C	Point Mugu, CA	3500/3500	95	26-Apr-04	Reviewing	n/a	n/a	n/a	n/a	12-May-03	Awaiting Gov't
2	PRLH	NC Pearl Harbor (SF Replacement)	SF-N	U	Pearl Harbor, HI	15000/30000	8,874	Reviewing	Reviewing	n/a	n/a	Started	05-Jan-04	12-Jan-03	23-Feb-04
3	SDNI	NAS North Island (SF Replacement)	NOC	U	San Diego, CA	30000/65000	8,885	12-Jan-04	n/a	n/a	n/a	TBD	TBD	Pending Construction	Pending Construction
4	SDNS	NS San Diego (32nd Str.)	SF-N	C	San Diego, CA	1000/5000	501	24-May-04	Reviewing	n/a	n/a	n/a	n/a	11-Aug-03	06-Jan-04
5	SPSC	NC Point Loma	SF-N	C	San Diego, CA	1000/5000	658	Reviewing	Reviewing	n/a	n/a	n/a	n/a	26-Aug-03	16-Mar-04
6	SPSC	NC Point Loma (DMX Upgrade)	SF-N	U	San Diego, CA	25000/50000	4,384	16-Feb-04	n/a	n/a	n/a	Started	Ready	20-Oct-03	06-Jan-04
7	CRNA	NSWC Corona	MSF-N-1200	U	Corona, CA	1200 seats	889	18-Aug-03	27-May-03	Completed	Completed	Started	Ready	TBD	TBD

SF Master Plan

						Seats		Target Cutover Dates		Compression Strategy (Installing TB Early)		Permanent Facility		SF/MSF Implementation (Permanent Location)	
Number	Physical Site Identifier (PSI)	Site	Site Function	Classified / Unclassified	City, State	End State Capacity Seats/Accounts	Organic Seat Count Unclass (6/6)	Cutover Per Tactical Plan	RTM wants TB, B2 for LADRA Testing	Target Activate TB (Week of)	Target Activate B2 (Week of)	Facility Construct Start Date	Facility Ready for SF/MSF Implement	SF Implement Begins	SF Receives 360 Day IATO
8	CRND	NAB Coronado	MSF-N-2500	U	San Diego, CA	2500 seats	2,156	05-Jan-04	12-May-03	Completed	n/a	Started	Ready	TBD	TBD
9	FTWO	NAS JRB Fort Worth	MSF-N-2500	U	Fort Worth, TX	2500 seats	1,197	03-May-04	28-Jul-03	Completed	n/a	TBD	TBD	TBD	TBD
10	INGL	NS Ingleside	MSF-N-1200	U	Ingleside, TX	1200 seats	779	12-Jan-04	06-Aug-03	Completed	n/a	Started	Ready	TBD	TBD
11	NACC	NAS Corpus Christi	MSF-N-2500	U	Corpus Christi, TX	2500 seats	1,799	12-Jan-04	04-Sep-03	Completed	Completed	Started	Ready	TBD	TBD
12	PNDZ	MCB Camp Pendleton	MSF-N-1200	U	Camp Pendleton, CA	1200 seats	348	23-Feb-04	23-Dec-03	Completed	TBD	Started	Ready	TBD	TBD
13	SDAS	ASWTC San Diego	MSF-N-1200	U	San Diego, CA	1200 seats	382	15-Mar-04	12-May-03	Completed	n/a	Started	Ready	TBD	TBD
14	SEAL	NWS Seal Beach	MSF-N-1200	U	Seal Beach, CA	1200 seats	409	17-Nov-03	23-Jun-03	Completed	Completed	Started	Ready	TBD	TBD
USMC Region															
1	CLJN	MCB Camp Lejeune	RSF-M	U	Camp Lejeune, NC	30000/60000	17,075	09-Aug-04	28-Aug-03	Completed	n/a	Started	Ready	08-Oct-03	Awaiting MC DAA Approval
2	COLS	USMC Alt-EMF	RSF-M-NOC	U	Columbus, OH										
3	COLS	USMC Alt-EMF	RSF-M-NOC	C	Columbus, OH										
4	FSTR	MCB Camp Foster	RSF-M	U	Okinawa, JA	10000/20000	6,588	07-Jun-04	11-Sep-03	n/a	n/a	Started	25-Feb-04	TBD	TBD
5	FSTR	MCB Camp Foster	RSF-M	C	Okinawa, JA	1000/5000	100	16-Aug-04	Reviewing	n/a	n/a	Started	25-Feb-04	TBD	TBD

SF Master Plan

						Seats		Target Cutover Dates		Compression Strategy (Installing TB Early)		Permanent Facility		SF/MSF Implementation (Permanent Location)	
Number	Physical Site Identifier (PSI)	Site	Site Function	Classified / Unclassified	City, State	End State Capacity Seats/Accounts	Organic Seat Count Unclass (6/6)	Cutover Per Tactical Plan	RTM wants TB, B2 for LADRA Testing	Target Activate TB (Week of)	Target Activate B2 (Week of)	Facility Construct Start Date	Facility Ready for SF/MSF Implement	SF Implement Begins	SF Receives 360 Day IATO
6	IWKN	MCAS Iwakuni	RSF-M	U	Okinawa, JA	5000/10000	2,056	05-Jul-04	Reviewing	n/a	n/a	01-Dec-03	18-Feb-04	TBD	TBD
7	KBAZ	MCBH Kaneohe Bay	SF-M	U	Kaneohe Bay, HI	5000/8000	974	15-Mar-04	20-Oct-03	n/a	n/a	Started	Ready	22-Sep-03	Awaiting MC DAA Approval
8	KBAZ	MCBH Kaneohe Bay	SF-M	C	Kaneohe Bay, HI	1300/1300	277	14-Jun-04	Reviewing	n/a	n/a	Started	Ready	On Hold for Client Decision	On Hold for Client Decision
9	PNDL	MCB Camp Pendleton	RSF-M	U	Camp Pendleton, CA	30000/60000	11,641	23-Feb-04	15-Sep-03	n/a	n/a	Started	Ready	06-Oct-03	Awaiting MC DAA Approval
10	PNDL	MCB Camp Pendleton	RSF-M	C	Camp Pendleton, CA	3000/15000	547	11-Oct-04	Reviewing	n/a	n/a	Started	Ready	On Hold for Client Decision	On Hold for Client Decision
11	QUAN	MCB Quantico NOC	RSF-M-NOC	C	Quantico, VA	3000/15000	322	22-Mar-04	Reviewing	n/a	n/a	Started	Ready	01-Aug-03	Awaiting MC DAA Approval
12	ALBY	MCLB Albany	MSF-M-2500	U	Albany, GA	2500 seats	2,392	12-Jan-04	25-Aug-03	Completed	n/a	Started	Ready	TBD	TBD
13	BFRT	MCAS Beaufort	MSF-M-2500	U	Beaufort, SC	2500 seats	1,653	05-Apr-04	29-Oct-03	Completed	n/a	Started	Ready	TBD	TBD
14	BSTW	MCLB Barstow	MSF-M-1200	U	Barstow, TX	1200 seats	1,037	26-Jan-04	25-Aug-03	Completed	n/a	Started	Ready	TBD	TBD
15	CHPT	MCAS Cherry Point	MSF-M-5000	U	Cherry Point, NC	5000 seats	4,903	22-Mar-04	10-Oct-03	Completed	n/a	Started	Ready	TBD	TBD
16	FTWZ	NAS JRB Fort Worth	MSF-M-1200	U	Fort Worth, TX	1200 seats	584	30-Aug-04	7-Oct-03	*TBD	n/a	TBD	TBD	TBD	TBD
17	KCMO	MCA Richards - Gebaur Airport	MSF-M-2500	U	Belton, MO	2500 seats	67	16-Feb-04	25-Aug-03	Completed	n/a	Started	Ready	TBD	TBD
18	MRMR	MCAS Miramar	MSF-M-5000	U	Miramar, CA	5000 seats	4,906	29-Mar-04	07-Nov-03	Completed	n/a	Started	Ready	TBD	TBD

SF Master Plan

						Seats		Target Cutover Dates		Compression Strategy (Installing TB Early)		Permanent Facility		SF/MSF Implementation (Permanent Location)	
Number	Physical Site Identifier (PSI)	Site	Site Function	Classified / Unclassified	City, State	End State Capacity Seats/Accounts	Organic Seat Count Unclass (6/6)	Cutover Per Tactical Plan	RTM wants TB, B2 for LADRA Testing	Target Activate TB (Week of)	Target Activate B2 (Week of)	Facility Construct Start Date	Facility Ready for SF/MSF Implement	SF Implement Begins	SF Receives 360 Day IATO
19	NWOZ	NSA New Orleans East Bank	MSF-M-2500	U	New Orleans, LA	2500 seats	1,170	09-Feb-04	25-Aug-03	Completed	n/a	Started	Ready	TBD	TBD
20	NXAZ	Navy Annex	MSF-M-1200	U	Arlington, VA	1200 seats	913	03-May-04	25-Aug-03	Completed	n/a	Started	Ready	TBD	TBD
21	PARR	MCRD Parris Island	MSF-M-5000	U	Parris Island, SC	5000 seats	1,812	05-Jan-04	25-Aug-03	Completed	n/a	Started	Ready	TBD	TBD
22	PLMS	MCAGCC 29 Palms, CA	MSF-M-5000	U	29 Palms, CA	5000 seats	2,938	15-Mar-04	06-Nov-03	08-Dec-03	n/a	Started	31-Jan-04	TBD	TBD
23	RDSD	MCRD San Diego	MSF-M-2500	U	San Diego, CA	2500 seats	2,259	08-Mar-04	08-Sep-03	Completed	n/a	Started	15-Jan-04	TBD	TBD
24	YUMA	MCAS Yuma	MSF-M-2500	U	Yuma, AZ	2500 seats	1,789	29-Mar-04	Reviewing	Completed	n/a	Started	Ready	TBD	TBD

Northeast Region

					Seats		Target Cutover Dates		Compression Strategy (Installing TB Early)									Permanent Facilities				WAN Status				SF/MSF Implementation (Permanent Location)				
Number	Physical Site Identifier (PSI)	Site	Site Function	Classified / Unclassified	City, State	End State Capacity Seats/ Accounts	Organic Seat Count Unclass (6/6)	Cutover Per Tactical Plan	RTM wants TB, B2 for LADRA Testing	Facility Location for Installing TB Early	Facility Ready for Installing TB Early	Circuit & Demark Extension	Racks for TB Early Install Delivery (Requested Date)	TB Ordered (Group Ordering, LR, Type)	TB Equipment Delivery (Requested Date)	B2 Required (Y/N)	Target Activate TB (Week of)	Target Activate B2 (Week of)	cTB	Facility Construct Start Date	Equip. Ordered (Submitted to Logistics)	Equipment for MSF Delivery (Requested Date)	Facility Ready for SF/MSF Implement	COINS Target Operate Date	VBNS Target Operate Date	SIPR Target Operate Date	VBNS Comments	SF Implement Begins	SF Receives 360 Day IATO	Overall Comments
1	MECH	NSA Mechanicsburg	SF-N	C	Mechanicsburg, PA	1300/1300	172	9-Feb-04	Reviewing	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	Rec'd cTB IATO/IATC	n/a	Ordered	Complete	n/a	14-May-03	30-Dec-02	Pending	7/16 -CACI scheduled 7/15/03	21-Aug-03	Awaiting Gov't	
2	PAXR	NAS Patuxent River	SF-N	C	Patuxent River, MD	840/840	118	11-Oct-04	Reviewing	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	Rec'd cTB IATO/IATC	n/a	Ordered	Complete	n/a	19-Nov-01	24-May-01	Pending	8 MBPS - targeted for 7/01/03	6-Jun-03	Awaiting Gov't	
3	WNYD	Washington Navy Yard	SF-N	C	Washington, DC	3000/15000	526	16-Aug-04	Reviewing	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	Rec'd cTB IATO/IATC	n/a	Ordered	Complete	n/a	30-Jul-02	10-Jan-02	Pending	In place and ready to activate. Target 7/29/03	21-May-03	Awaiting Gov't	
4	BRUN	NAS Brunswick	MSF-N-2500	U	Brunswick, ME	2500 seats	1,476	10-May-04	1-Aug-03	Inside MSF Footprint	Completed	Use perm DS3 RSD 8/13/03	Completed	Site Ordered - LR-10705, LNSF/ B2 PSTB/B2	Completed	Y	Completed	Completed		Started	26-Sep-03	13-Oct-03	19-Dec-03	Pending	12-Aug-03		DS3 SDP=Bldg 223 1st flr Rm 1	TBD	TBD	715 sq. ft.
5	COLT	NWS Earle Mainside	MSF-N-1200	U	Colts Neck, NJ	1200 seats	884	2-Feb-04	7-Jul-03	Inside MSF Footprint	Completed	Completed	Completed	Site Ordered - LR-7608, LNSF PSTB	Completed	Y	Completed	Completed		TBD	25-Aug-03	10-Nov-03	TBD	Pending	5-Jun-03		DS3 SDP=Bldg C-21 1st flr Rm NMCI POP	Pending Construction	Pending Construction	* Pending POP upgrade. 12/3 - Equipment going to CRDR. 600 sq. ft - size of existing room
6	CRDR	NSWC Carderock	MSF-N-2500	U	West Bethesda, MD	2500 seats	2,037	5-Jan-04	23-Jun-03	Inside the MSF Footprint	Completed	Completed	Completed	Site Ordered - LR-10232; LNSF B2 ONLY	Completed	Y	Completed	Completed		Started	25-Aug-03	10-Nov-03	Ready	Pending	23-Jun-03		DS3 SDP=Bldg 17 W 2nd flr Rm 235A	TBD	TBD	Looking at rack & stack on 12/15. 880 sq. ft.
7	DLGR	NSWC Dahlgren	MSF-N-5000	U	Dahlgren, VA	5000 seats	4,544	5-Jan-04	15-Jul-03	Inside the MSF Footprint	Completed	7/28 - 2xT1s activated SDP=Bldg 423 Server Rm	Completed	SF Team Ordered; Not quite a PSTB. B2	Completed	Y	Completed	Completed		Started	25-Aug-03	10-Nov-03	Ready	Pending	20-Nov-03		OC3 SDP=Bldg 423	TBD	TBD	Rack & stack 11/18-19 Awaiting uMSF certification before continuing. 715 sq. ft.
8	GRLK	NTC Great Lakes	MSF-N-5000	U	Great Lakes, IL	5000 seats	3,141	12-Jan-04	26-May-03	Inside MSF Footprint	Completed	Perm OC3 Activated 5/30/03	Completed	Site Ordered - LR-11179/11021; LNSF B2 Only PSTB	Completed	Y	Completed	Completed		Started	25-Aug-03	18-Oct-03	Ready	Pending	30-May-03		OC3 SDP=Bldg 3400 1st flr Rm 144	TBD	TBD	Rack & stack 11/12-13 Awaiting uMSF certification before continuing. 1,354 sq. ft.
9	INHD	NSWC Indian Head	MSF-N-2500	U	Indian Head, MD	2500 seats	892	5-Jan-04	18-Aug-03	Outside the MSF Footprint. Bldg 323 *Move pending DS3 install	Completed	2xT1 activated 10/10	Completed	SF Team Ordered; PSTB B2	Completed	Y	Completed	Completed		Started	26-Sep-03	22-Dec-03	Ready	Pending	Interim 10/10		DS3 SDP=Bldg 290, Base Demarc = Bldg 698. 12/15 - Finalizing the requirements of the fiber extension from D-323 to D-290 FOC=12/29, ETA activate 12/30	TBD	TBD	Facility Ready date per Dwight. Awaiting transformer tie-in for power. 715 sq. ft. 12/15 -Current agreement is to leave Distro Zone 1 D-323. 12/29 -Site needs to schedule move of TB.

Northeast Region

					Seats		Target Cutover Dates		Compression Strategy (Installing TB Early)										Permanent Facilities				WAN Status				SF/MSF Implementation (Permanent Location)			
Number	Physical Site Identifier (PSI)	Site	Site Function	Classified / Unclassified	City, State	End State Capacity Seats/ Accounts	Organic Seat Count Unclass (6/6)	Cutover Per Tactical Plan	RTM wants TB, B2 for LADRA Testing	Facility Location for Installing TB Early	Facility Ready for Installing TB Early	Circuit & Demark Extension	Racks for TB Early Install Delivery (Requested Date)	TB Ordered (Group Ordering, LR, Type)	TB Equipment Delivery (Requested Date)	B2 Required (Y/N)	Target Activate TB (Week of)	Target Activate B2 (Week of)	cTB	Facility Construct Start Date	Equip. Ordered (Submitted to Logistics)	Equipment for MSF Delivery (Requested Date)	Facility Ready for SF/MSF Implement	COINS Target Operate Date	VBNS Target Operate Date	SIPR Target Operate Date	VBNS Comments	SF Implement Begins	SF Receives 360 Day IATO	Overall Comments
10	NWLN	NSB New London	MSF-N-5000	U	Groton, CT	5000 seats	5,364	2-Feb-04	15-Sep-03	Inside MSF Footprint	Completed	1xT1 activated 9/17. Disconnected	Completed	Site Ordered - LR-10902; LNSF PSTB/B2	Completed	Y	Completed	Completed		Started	26-Sep-03	10-Dec-03	Ready	Pending	30-Sep-03		SDP=Bldg 433 1st flr SF	TBD	TBD	NCE = John Bonanno (443) 386-3208; 7/25 - Facility not released until 10/15, new completion targeted 11/30. 9/9 - Waiting on Equipment for TB build. 11/19 - Going to perm power 11/22. Rack & stack sched for 1/6/04. 880 sq. ft.
11	NWPT	NS Newport	MSF-N-2500	U	Newport, RI	2500 seats	1,428	8-Mar-04	16-Jul-03	Moved inside MSF footprint on 9/5	Completed	Completed	Completed; Per Chuck, site ordered Dell Racks 7/25	Site Ordered - LR-10931; PSTB/ B2/ 32	Completed	Y	Completed	Completed		Started	26-Sep-03	28-Nov-03	23-Dec-03	Pending	11-Sep-03		OC3 SDP=Bldg 47 Bay West, SF	TBD	TBD	NOTE: NMCI has been given more space than is required at Newport RI, based on current seat orders. 6/24 - site will use same TB to roll seats and the 38AC. Agreed to return borrowed circuit by 10/1. Drawing issues being discussed. TB upgrade completed. Redesign package submitted 9/17. 880 sq. ft.
12	PNBC	Philadelphia Naval Business Center	MSF-N-2500	U	Philadelphia, PA	2500 seats	1,800	29-Dec-04	30-Jun-03	Inside MSF Footprint	Completed	OC3 activated 7/1/03	Completed	Site Ordered - LR-8631; PSTB/ Modular B2	Completed	Y	Completed	Completed		TBD	23-Sep-03	1-Oct-03	TBD	Pending	1-Jul-03		OC3 SDP=Bldg 633 2nd flr Rm 215 217	TBD	TBD	Pop Site * Pending POP facility upgrade to MSF. 600 sq. ft - size of existing room
13	PTNH	NSY Portsmouth	MSF-N-5000	U	Portsmouth, NH	5000 seats	3,051	28-Jun-04	8-Aug-03	Inside MSF Footprint	Chuck needs by 7/7	T1 up and running	Site Responsibility	Site Ordered - LR-9663 PBTB/ B2	Site Responsibility	Y	Completed	Completed		Started	23-Sep-03	5-Dec-03	Ready	Pending	4-Dec-03		OC3 SDP=Bldg 298	TBD	TBD	9/3 - B2 waiting on ECCB. 9/9 - B2 package submitted. No IATO for TB. Government requiring design changes. TB upgrade completed. Ready to rack & stack. 715 sq. ft.

Northeast Region

					Seats		Target Cutover Dates		Compression Strategy (Installing TB Early)										Permanent Facilities				WAN Status				SF/MSF Implementation (Permanent Location)			
Number	Physical Site Identifier (PSI)	Site	Site Function	Classified / Unclassified	City, State	End State Capacity Seats/ Accounts	Organic Seat Count Unclass (6/6)	Cutover Per Tactical Plan	RTM wants TB, B2 for LADRA Testing	Facility Location for Installing TB Early	Facility Ready for Installing TB Early	Circuit & Demark Extension	Racks for TB Early Install Delivery (Requested Date)	TB Ordered (Group Ordering, LR, Type)	TB Equipment Delivery (Requested Date)	B2 Required (Y/N)	Target Activate TB (Week of)	Target Activate B2 (Week of)	cTB	Facility Construct Start Date	Equip. Ordered (Submitted to Logistics)	Equipment for MSF Delivery (Requested Date)	Facility Ready for SF/MSF Implement	COINS Target Operate Date	VBNS Target Operate Date	SIPR Target Operate Date	VBNS Comments	SF Implement Begins	SF Receives 360 Day IATO	Overall Comments
14	WLLW	NAS JRB Willow Grove	MSF-N-2500	U	Willow Grove, PA	2500 seats	1,188	24-May-04	21-Apr-03	Inside MSF footprint	Completed	Completed	Completed	Site Ordered - LR-7462 PSTB/ B2	Completed	Y	Completed	Completed		TBD	26-Sep-03	20-Nov-03	TBD	Pending	25-Apr-03		DS3 SDP=Bldg 140A 1st flr Rm 101	TBD	TBD	Pop Site * Pending POP facility upgrade to MSF. Reviewing square footage.

Southeast Region

					Seats		Target Cutover Dates		Compression Strategy (Installing TB Early)										Permanent Facilities				WAN Status				SF/MSF Implementation (Permanent Location)			
Number	Physical Site Identifier (PSI)	Site	Site Function	Classified / Unclassified	City, State	End State Capacity Seats/ Accounts	Organic Seat Count Unclass (6/6)	Cutover Per Tactical Plan	RTM wants TB, B2 for LADRA Testing	Facility Location for Installing TB Early	Facility Ready for Installing TB Early	Circuit & Demark Extension	Racks for TB Early Install Delivery (Requested Date)	TB Ordered (Group Ordering, LR, Type)	TB Equipment Delivery (Requested Date)	B2 Required (Y/N)	Target Activate TB (Week of)	Target Activate B2 (Week of)	cTB	Facility Construct Start Date	Equip. Ordered (Submitted to Logistics)	Equipment for MSF Delivery (Requested Date)	Facility Ready for SF/MSF Implement	COINS Target Operate Date	VBNS Target Operate Date	SIPR Target Operate Date	VBNS Comments	SF Implement Begins	SF Receives 360 Day IATO	Overall Comments
1	JAXS	NAS Jacksonville	RSF-N	U	Jacksonville, FL	30000/60000	6,548	26-Jan-04	01-Sep-03	Inside the RSF footprint.	Completed	Interim 2xT1 Bldg 27 extend Bldg 135 Rm 112 Activated 8/28.	Completed	5/14/03 SF Team Ordered PSTB/B2, LNSF	Completed	Y	Completed	Completed	n/a	Started	Ordered	Complete	Ready	Pending	30-Sep-03		OC3 SDP=Bldg 170	23-Sep-03	Partial NOC acceptance, cleared to roll seats	12/17 -Rec'd 360 day IATO.
2	JAXS	NAS Jacksonville	RSF-N	C	Jacksonville, FL	3000/15000	613	26-Apr-04	Reviewing	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	12/17 -Testing alarm system 12/19. Taclanes have been requested.	Started	Ordered	Complete	Ready			SIPR still under negot. w/Govt		30-Sep-03	12-Apr-04	
3	LTLC	NAB Little Creek	SF-N	C	Little Creek, VA	1000/5000	605	26-Jan-04	Reviewing	n/a	n/a	n/a	n/a	n/a	n/a	N	Completed	n/a	Rec'd cTB IATO/IATC	Started	Ordered	Complete	Ready	Pending	7-Mar-03	Pending negot. w/ Govt	OC3	6-Oct-03	3-Feb-04	
4	OCEN	NAS Oceana Class	SF-N	C	Oceana, VA	2000/10000	202	05-Apr-04	Reviewing	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	Rec'd cTB IATO/IATC	Started	Ordered	Complete	Ready	Pending	30-Dec-02	Pending negot. w/ Govt	OC3	15-Sep-03	Awaiting Gov't	
5	CHPZ	MCAS Cherry Point	MSF-N-5000	U	Cherry Point, NC	5000 seats	2,688	02-Feb-04	9-Oct-03	OUTSIDE MSF Footprint for the NAVY SITE (Bldg. 4397).	n/a	Use perm OC3 Marines handle extension. Bldg 4397	Completed	LR-11024/11026 PSTB	Completed	Y	Completed	Completed		Started	12-Sep-03	6-Oct-03	Ready	Pending	23-Sep-03		OC3 SDP=Bldg 246 1st fir Roosevelt Rd A	TBD	TBD	Will be co-located with the CHPT MSF 12/17 -Hardware stacked
6	CRRY	NTTC Corry Station	MSF-N-1200	U	Pensacola, FL	1200 seats	544	22-Mar-04	1-Aug-03	Inside the MSF footprint	n/a	n/a	Completed	SF Team Ordered PSTB	Completed	N	Completed	n/a		Started	26-Sep-03	16-Jan-04	26-Nov-03	Pending	6-Nov-03		DS3 SDP=Bldg 502 1st fir Rm 106D. Dmark= Bldg 504 1st fir	TBD	TBD	All CNET. B2 site through Saufley Field. 9/11-Push start due to construct complete.
7	DMNK	FCTC Dam Neck	MSF-N-2500	U	Virginia Beach, VA	2500 seats	1,957	09-Feb-04	13-Sep-03	Outside the MSF footprint	n/a	DS3 activated 10/02 SDP=Bdg 501 1st fir ISF Rm Need to extend to perm loc	Completed	SF Team Ordered PSTB	Completed		Completed	Reviewing		Started	26-Sep-03	8-Jan-04	Ready	DS3 Activated 1/23/03	1-Oct-02		DS3 SDP=Bldg 423	TBD	TBD	7/21-Per Chris Jones, LADRA will be done elsewhere 12/10 - Site not indicate need B2 at this time.
8	GLFP	NCBC Gulfport	MSF-N-2500	U	Gulfport, MS	2500 seats	1,469	16-Feb-04	11-Aug-03	Inside the MSF Footprint	n/a	n/a	1-Jul-03	SF Team Ordered LNSF? PSTB	21-Jul-03	Y	19-Jan-04	26-Jan-04		Started	26-Sep-03	1-Jan-04	Ready	Pending			DS3 RSD 8/23/03. SDP=Bldg 203 1st fir SF Rm. Ckt delivered 10/31. Pend ext. ETA activate 1/19	TBD	TBD	MUX need install by Bell South at customer premise.

Southeast Region

					Seats		Target Cutover Dates		Compression Strategy (Installing TB Early)										Permanent Facilities				WAN Status				SF/MSF Implementation (Permanent Location)				
Number	Physical Site Identifier (PSI)	Site	Site Function	Classified / Unclassified	City, State	End State Capacity Seats/ Accounts	Organic Seat Count Unclass (6/6)	Cutover Per Tactical Plan	RTM wants TB, B2 for LADRA Testing	Facility Location for Installing TB Early	Facility Ready for Installing TB Early	Circuit & Demark Extension	Racks for TB Early Install Delivery (Requested Date)	TB Ordered (Group Ordering, LR, Type)	TB Equipment Delivery (Requested Date)	B2 Required (Y/N)	Target Activate TB (Week of)	Target Activate B2 (Week of)	cTB	Facility Construct Start Date	Equip. Ordered (Submitted to Logistics)	Equipment for MSF Delivery (Requested Date)	Facility Ready for SF/MSF Implement	COINS Target Operate Date	VBNS Target Operate Date	SIPR Target Operate Date	VBNS Comments	SF Implement Begins	SF Receives 360 Day IATO	Overall Comments	
9	KEYW	NAF Keywest	MSF-N-1200	U	Key West, FL	1200 seats	886	12-Apr-04	Reviewing	Reviewing	Reviewing	Reviewing	Ordered	SF Team Ordered PSTB	1-Nov-03		12-Apr-04	Reviewing		TBD	26-Sep-03	23-Dec-03	TBD	Reviewing				8/25 - DS3 RSD 10/15/03 11/3 -Augmt may take longer. Check interim option. FOC=11/11 12/1- Cancelled, reorder later via DISA.	TBD	TBD	7/14 - If seats from Roosevelt Roads move to Key West, will need to revisit sizing of MSF. 8/25 - Chris check w/NCE on B2 requirement/order. 11/18 - Site needs to provide space & pwr. 12/1 - Cancelled due to circuit schedule push.
10	KNGS	NSB Kings Bay	MSF-N-5000	U	Kings Bay, GA	5000 seats	1,885	26-Jan-04	30-Jun-03	Inside the MSF Footprint	Completed	DS3 delivered 6/30/03	Completed	LR-10017 PSTB/B2	Completed	Y	Completed	Completed	11/20 -Gov't scan complete.	Started	12-Sep-03	14-Oct-03	Ready	Pending	24-Jul-03		OC3 SDP=Bldg 4030 1st fir Rm 109	TBD	TBD	Homing to MECH by plan w/B2 reachback	
11	LRNX	Lafayette River Annex	MSF-N-1200	U	Norfolk, VA	1200 seats	998	29-Dec-03	17-Jul-03	Inside the MSF Footprint	Completed	Use perm DS3	Completed	LR-8893 PSTB	Completed	N	Completed	n/a		Started	26-Sep-03	4-Jan-04	10-Dec-03	Pending	17-Jul-03		DS3 SDP=Bldg A 2nd fir Rm 2100	TBD	TBD	7/29-On Hold, space & transformer divld late. Seats blocked	
12	MRDN	NAS Meridian	MSF-N-1200	U	Meridian, MS	1200 seats	1,062	10-May-04	28-Aug-03	Inside the MSF Footprint	n/a	n/a	7-Jul-03	Wrong iBOM ordered; SF Team Ordered TB LNSF? PSTB	7-Aug-03	N	9-Feb-04	n/a		TBD	23-Sep-03	30-Oct-03	TBD	Pending			DS3 RSD- 10/10 SDP=Bldg 224 1st fir. No interim ckt. Pend site ext. FOC 1/30	TBD	TBD	7/10- John W. check Cutover dates vs LADR dates 8/14/- Transformer due to arrive 9/18 12/29 -Needs conduit between demark and STP.	
13	MYPT	NS Mayport	MSF-N-2500	U	Mayport, FL	2500 seats	2,181	19-Jan-04	22-Aug-03	Inside the MSF Footprint	Completed	Activation week of 9/25. 10/7 - Disconnected	Completed	LR-10019 PSTB	Completed	Y	Completed	Completed	11/3 -Working on schedule for cTB	Started	12-Sep-03	12-Oct-03	Ready	Pending	26-Sep-03		DS3 Bldg 1554 1st fir Rm 128A	TBD	TBD	10/1 -Issues with MSF floor. Plan to begin rack & stack in mid-Jan.	
14	NFSH	NSY Norfolk	MSF-N-5000	U	Portsmouth, VA	5000 seats	6,158	12-Jan-04	15-Jul-03	Outside MSF footprint. Will get first trailer, shipping 7/24	Completed	Need to extend from perm loc	Completed	LR-10231; SF Team Ordered; Reviewing PSTB	Completed	Y	Completed	Completed		Started	26-Sep-03	25-Nov-03	Ready	Pending	7-Aug-03		OC3 SDP=Bldg 31 1st fir Nrth end Demarc=Bldg 65, ext-trailer	TBD	TBD	Per site - Construct Complete 9/30. 8/21 -SHIPO issues. 8/26 - Facility has asbestos issues.	
15	PGLA	NS Pascagoula	MSF-N-1200	U	Pascagoula, MS	1200 seats	752	1-Mar-04	18-Sep-03	Inside the MSF Footprint	Reviewing	Reviewing	21-Jul-03	SF Team Ordered LSNF? PSTB	20-Aug-03	Y	19-Jan-04	26-Jan-04		Started	1-Oct-03	15-Nov-03	TBD *	Pending			DS3 RSD Mod'ed from 10/13 to 9/29. SDP=Bldg 10 1st fir Rm 133. FOC=pending	TBD	TBD	6/26 - Chris discuss with John/Kristen. 8/14 - Space delivery delayed, transformer not ready. B2 not approved yet. * Day-for-day, hit something. 12/29 - PO for conduit is pending	

Southeast Region

						Seats		Target Cutover Dates		Compression Strategy (Installing TB Early)										Permanent Facilities				WAN Status				SF/MSF Implementation (Permanent Location)		
Number	Physical Site Identifier (PSI)	Site	Site Function	Classified / Unclassified	City, State	End State Capacity Seats/ Accounts	Organic Seat Count Unclass (6/6)	Cutover Per Tactical Plan	RTM wants TB, B2 for LADRA Testing	Facility Location for Installing TB Early	Facility Ready for Installing TB Early	Circuit & Demark Extension	Racks for TB Early Install Delivery (Requested Date)	TB Ordered (Group Ordering, LR, Type)	TB Equipment Delivery (Requested Date)	B2 Required (Y/N)	Target Activate TB (Week of)	Target Activate B2 (Week of)	cTB	Facility Construct Start Date	Equip. Ordered (Submitted to Logistics)	Equipment for MSF Delivery (Requested Date)	Facility Ready for SF/MSF Implement	COINS Target Operate Date	VBNS Target Operate Date	SIPR Target Operate Date	VBNS Comments	SF Implement Begins	SF Receives 360 Day IATO	Overall Comments
16	PNMA	NSWC Coastal Systems Station	MSF-N-2500	U	Panama City, FL	2500 seats	1,724	29-Dec-03	1-Aug-03	Inside the MSF Footprint	Completed	Completed	Completed	SF Team Ordered 7/18 -iBOM also ordered LNSF, PSTB	Completed	Y	Completed	Completed		Started	23-Sep-03	2-Nov-03	Ready	Pending	15-Aug-03		DS3 SDP=Bldg 500 1st fir Server Rm	TBD	TBD	TB Lite not approve. CLIN32 installed.
17	PNSC	NAS Pensacola	MSF-N-5000	U	Pensacola, FL	5000 seats	1,996	29-Dec-03	1-Jul-03	Location of existing TB?	Completed	Completed	Completed	LR-11056/9948 PSTB	Completed	N	Completed	n/a		TBD	23-Sep-03	20-Jan-04	TBD	Pending	19-Jun-03		OC3 SDP=Bldg 649 1st fir Server Rm	Pending Construction	Pending Construction	This is a high-profile site as it is CNET Headquarters. NOTE: NMCI given more space than required at Pensacola FL, based on current seat orders. 9/11-Push start due to construct complete
18	SFLY	OLF Saufley Field	MSF-N-1200	U	Pensacola, FL	1200 seats	898	2-Feb-04	.	Location of existing TB?	Completed	Completed	Completed	Completed	Completed	Y	Completed	Completed		Started	26-Sep-03	6-Dec-03	Ready	Pending	17-May-02		DS3 SDP=Bldg 2434 1st fir Rm 00101	TBD	TBD	Per John W., already has a POP.
19	STNS	Stennis Space Ctr.	MSF-N-1200	U	Stennis Space Center, MS	1200 seats	919	16-Feb-04	3-Nov-03	Outside MSF footprint	Reviewing	Use perm DS3 need ext to temp loc	21-Aug-03	SF Team Ordered LSNF? PSTB	24-Sep-03	N	12-Jan-04	n/a		17-Nov-03	.	.	15-Dec-03	Pending	.		DS3 RSD-11/22 SDP=Bldg 1210 1st fir.	TBD	TBD	8/14-Construct on hold, rework design 8/21 - Contract Issue.
20	WHTG	NAS Whiting Field	MSF-N-1200	U	Milton, FL	1200 seats	790	29-Dec-03	1-Jul-03	Inside the MSF Footprint	Completed	Use perm DS3	Completed	LR-9947 PSTB LNSF?	Completed	N	Completed	n/a		Started	23-Sep-03	3-Nov-03	3-Dec-03	Pending	20-Nov-03		DS3 SDP=Bldg 1415 1st fir MDF Rm	TBD	TBD	9/11 - Watch construct & MSF start dates.

Northwest Region

						Seats		Target Cutover Dates		Compression Strategy (Installing TB Early)										Permanent Facilities				WAN Status				SF/MSF Implementation (Permanent Location)		
Number	Physical Site Identifier (PSI)	Site	Site Function	Classified / Unclassified	City, State	End State Capacity Seats/ Accounts	Organic Seat Count Unclass (6/6)	Cutover Per Tactical Plan	RTM wants TB, B2 for LADRA Testing	Facility Location for Installing TB Early	Facility Ready for Installing TB Early	Circuit & Demark Extension	Racks for TB Early Install Delivery (Requested Date)	TB Ordered (Group Ordering, LR, Type)	TB Equipment Delivery (Requested Date)	B2 Required (Y/N)	Target Activate TB (Week of)	Target Activate B2 (Week of)	ctB	Facility Construct Start Date	Equip. Ordered (Submitted to Logistics)	Equipment for MSF Delivery (Requested Date)	Facility Ready for SF/MSF Implement	COINS Target Operate Date	VBNS Target Operate Date	SIPR Target Operate Date	VBNS Comments	SF Implement Begins	SF Receives 360 Day IATO	Overall Comments
1	BREM	NS Bremerton	RSF-N	U	Bremerton, WA	30000/60000	7,670	02-Feb-04	23-Jun-03	Moved inside MSF Footprint on 10/10.	Completed	OC3 Activated 6/27/03	Completed	LR-11722/11728 - Site ordered & SF Team ordered a delta PSTB/ B2/ 32	Completed	Y	Completed	Completed	n/a	Started	Ordered	Complete	Ready	Pending	27-Jun-03		SDP=Bldg 922	3-Oct-03	Awaiting Gov't	
2	BREM	NS Bremerton	RSF-N	C	Bremerton, WA	3000/15000	65	21-Jun-04	Reviewing	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	12/17 -cTB built, awaiting IATO/IATC	Started	Ordered	Complete	Ready		27-Jun-03	Pending negot. w/ Govt		10-Oct-03	29-Mar-04	
3	BANG	NSB Bangor	MSF-N-5000	U	Silverdale, WA	5000 seats	3,886	12-Jan-04	25-Aug-03	Moved Inside MSF Footprint on 9/12	Completed	6xT1 eta activate 7/17 9/15 - DISCO issued for interim 6xT1	Completed	LR-8219/11717 Site Ordered PSTB/B2	Completed	Y	Completed	Completed	12/18 - Working on OSS. On the schedule for 2/16.	Started	19-Aug-03	Complete	Ready	Pending	12-Sep-03		OC3 Bldg 7074 1st flr MSF Rm	TBD	TBD	Rack & stack began 11/11. Patching complete.
4	EVRT	NS Everett	MSF-N-2500	U	Everett, WA	2500 seats	858	12-Jan-04	15-Jun-03	Moved Inside MSF Footprint on 9/8	Completed	DS3 activated 6/26/03 in Bldg 2200 1st flr	Completed	LR-8223 Site Ordered PSTB	Completed	N	Completed	n/a	12/18 - Working on OSS	Started	19-Aug-03	9-Nov-03	Ready	Pending	22-Jun-03		DS3 Bldg 2200 1st flr	TBD	TBD	Per Chuck there will be no B2 at Everett; will use WHDB's B2 Rack & stack began 11/24
5	TNKR	Tinker AFB	MSF-N-2500	U	Tinker AFB, OK	2500 seats	885	29-Dec-03	15-Aug-03	Site does not want a trailer. Inside MSF footprint	7/23 - Need combine rms 218 & 202 (has CAA for Legacy crypto gear)	n/a	Completed	SF Team Ordered PSTB/B2	Completed	Y	Completed	Completed	12/18 -Room already CAA, will put extra locks on Dell racks. Need taclanes	Started	26-Sep-03	7-Nov-03	Ready	Pending	9-Oct-03		DS3 SDP=Bldg 825	TBD	TBD	
6	WHDB	NAS Whidbey Island	MSF-N-5000	U	Oak Harbor, WA	5000 seats	3,902	29-Dec-03	1-Jul-03	Inside MSF footprint	Completed	Interim 8xT1 delivered to site by 7/2. 9/17 - Disconnect issued.	Completed	LR-8393 - Site Order PSTB/B2	Completed	Y	Completed	Completed	12/17 -cTB built, awaiting IATO/IATC	Started	18-Aug-03	29-Oct-03	Ready	Pending	29-Aug-03		OC3 SDP=Bldg 976 1st flr Rm A31	TBD	TBD	Rack & stack began 11/13. Per site, need redundant power after racks install;

Southwest & Hawaii Region

					Seats		Target Cutover Dates		Compression Strategy (Installing TB Early)										Permanent Facilities				WAN Status				SF/MSF Implementation (Permanent Location)				
Number	Physical Site Identifier (PSI)	Site	Site Function	Classified / Unclassified	City, State	End State Capacity Seats/ Accounts	Organic Seat Count Unclass (6/6)	Cutover Per Tactical Plan	RTM wants TB, B2 for LADRA Testing	Facility Location for Installing TB Early	Facility Ready for Installing TB Early	Circuit & Demark Extension	Racks for TB Early Install Delivery (Requested Date)	TB Ordered (Group Ordering, LR, Type)	TB Equipment Delivery (Requested Date)	B2 Required (Y/N)	Target Activate TB (Week of)	Target Activate B2 (Week of)	cTB	Facility Construct Start Date	Equip. Ordered (Submitted to Logistics)	Equipment for MSF Delivery (Requested Date)	Facility Ready for SF/MSF Implement	COINS Target Operate Date	VBNS Target Operate Date	SIPR Target Operate Date	VBNS Comments	SF Implement Begins	SF Receives 360 Day IATO	Overall Comments	
1	MUGU	NBVC Point Mugu	SF-N	C	Point Mugu, CA	3500/3500	95	26-Apr-04	Reviewing	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	Rec'd cTB IATO/IATC	n/a	Ordered	Complete	n/a		Existing	Pending negot. w/ Gov't		12-May-03	Awaiting Gov't		
2	PRLH	NC Pearl Harbor (SF Replacement)	SF-N	U	Pearl Harbor, HI	15000/30000	8,874	Reviewing	Reviewing	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	Started	20-Oct-03	24-Nov-03	5-Jan-04					12-Jan-03	23-Feb-04	12/17 -Facility work in progress. Checking on missing hardware.	
3	SDNI	NAS North Island (SF Replacement)	NOC	U	San Diego, CA	30000/65000	8,885	12-Jan-04	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	TBD	8-Sep-03	10-Sep-03	TBD					Pending Construction	Pending Construction	8/14 - Awaiting DISA approval for space. On hold until further notice. 12/4 - Received verbal approval on the space.	
4	SDNS	NS San Diego (32nd Str.)	SF-N	C	San Diego, CA	1000/5000	501	24-May-04	Reviewing	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	Active	n/a	Ordered	Complete	n/a		Existing	Pending negot. w/ Gov't		11-Aug-03	6-Jan-04		
5	SPSC	NC Point Loma	SF-N	C	San Diego, CA	1000/5000	658	Reviewing	Reviewing	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	Rec'd cTB IATO/IATC	n/a	Ordered	Complete	n/a		Existing	Pending negot. w/ Gov't		26-Aug-03	16-Mar-04		
6	SPSC	NC Point Loma (DMX Upgrade)	SF-N	U	San Diego, CA	25000/50000	4,384	16-Feb-04	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	Started	Ordered	Complete	Ready					20-Oct-03	6-Jan-04		
7	CRNA	NSWC Corona	MSF-N-1200	U	Corona, CA	1200 seats	889	18-Aug-03	27-May-03	Inside the MSF Footprint.	Completed	Completed	Completed	LR-8814 PSTB	Completed	Y	Completed	Completed		Started	25-Aug-03	29-Oct-03	Ready	Pending	10-Apr-03		DS3 SDP=Bldg 509 1st fir	TBD	TBD		
8	CRND	NAB Coronado	MSF-N-2500	U	San Diego, CA	2500 seats	2,156	05-Jan-04	12-May-03	Inside the MSF Footprint. Bldg 16.	Completed	Completed	Site Responsibility	Site Responsibility PSTB	Completed	N	Completed	n/a		Started	21-Aug-03	13-Oct-03	Ready	Pending	10-Jul-03		OC3 Point-to-point to North Island	TBD	TBD	10/22 -Need clean up from UPS fire	
9	FTWO	NAS JRB Fort Worth	MSF-N-2500	U	Fort Worth, TX	2500 seats	1,197	03-May-04	28-Jul-03	Outside MSF footprint. This site will get Tinker's trailer. 2nd trailer has also arrived.	8/14 - Trailer installed.	DS3 installed but TB powered off until power/UPS situation remedied.	Completed	LR-10287 PSTB	Completed	N	Completed	n/a		TBD			TBD	Pending	26-Jun-03		SDP=1450, Burke Ave 1st fir	TBD	TBD	7/23 -8xT-1 activated 5/2, supporting RS not MSF. 7/29 - Facility on hold due to space issues, Co-located with USMC POP 8/26 - Determining space requirements.	
10	INGL	NS Ingleside	MSF-N-1200	U	Ingleside, TX	1200 seats	779	12-Jan-04	6-Aug-03	Inside the MSF Footprint	Completed	DS3 activated 7/14 SDP=Bldg 10 3rd fir Rm 330B	Completed	LR-10382 PSTB LNSF	Completed	N	Completed	n/a		Started	27-Oct-03	13-Nov-03	Ready	Pending	14-Jul-03		SDP=Bldg 100 E 1st fir Rm E110	TBD	TBD	TB installed 7/21 due to hurricane 8/14 - Delayed. Workers unable to move out of proposed MSF space.	
11	NACC	NAS Corpus Christi	MSF-N-2500	U	Corpus Christi, TX	2500 seats	1,799	12-Jan-04	4-Sep-03	Inside the MSF Footprint	Completed	DS3 activated 7/29 SDP=Bldg 10 3rd fir Rm 330B	Completed	LR-10380 LNSF	Completed	Y	Completed	Completed		Started	23-Sep-03	21-Oct-03	Ready	Pending	29-Jul-03		SDP=Bldg 10 3rd fir Rm 330B	TBD	TBD	TB installed 7/21 due to hurricane 8/14 - Continuing to move forward. Asbestos issue resolved. Pending config info from customer.	

Southwest & Hawaii Region

					Seats		Target Cutover Dates		Compression Strategy (Installing TB Early)										Permanent Facilities				WAN Status				SF/MSF Implementation (Permanent Location)			
Number	Physical Site Identifier (PSI)	Site	Site Function	Classified / Unclassified	City, State	End State Capacity Seats/ Accounts	Organic Seat Count Unclass (6/6)	Cutover Per Tactical Plan	RTM wants TB, B2 for LADRA Testing	Facility Location for Installing TB Early	Facility Ready for Installing TB Early	Circuit & Demark Extension	Racks for TB Early Install Delivery (Requested Date)	TB Ordered (Group Ordering, LR, Type)	TB Equipment Delivery (Requested Date)	B2 Required (Y/N)	Target Activate TB (Week of)	Target Activate B2 (Week of)	cTB	Facility Construct Start Date	Equip. Ordered (Submitted to Logistics)	Equipment for MSF Delivery (Requested Date)	Facility Ready for SF/MSF Implement	COINS Target Operate Date	VBNS Target Operate Date	SIPR Target Operate Date	VBNS Comments	SF Implement Begins	SF Receives 360 Day IATO	Overall Comments
12	PNDZ	MCB Camp Pendleton	MSF-N-1200	U	Camp Pendleton, CA	1200 seats	348	23-Feb-04	23-Dec-03	Inside the MSF footprint	n/a	9/23 -Request interim circuit for 10/7 to build SF. T-1 activated 10/14	Completed	SF Team Ordered PSTB	Completed	Y	Completed	TBD		Started	23-Sep-03	27-Oct-03	Ready	Pending	14-Nov-03		OC3 SDP=Bldg 1164 2nd flr SF Rm. USMC and Navy will share the circuit.	TBD	TBD	6/9 - what do we do with this site given current seat count? 7/14 - Per Kevin, SM says Navy should have 100 more seats in eCommerce soon; MCB & MCAS are same site...original confusion thinking they were separate. (Bob Steffesnson); 8/4 - TB will install with RSF Build.
13	SDAS	ASWTC San Diego	MSF-N-1200	U	San Diego, CA	1200 seats	382	15-Mar-04	12-May-03	Inside MSF Footprint	Completed	Completed	Completed	LR-8355 PSTB	Completed	N	Completed	n/a	11/24 -Gov't scan completed	Started	12-Sep-03	18-Oct-03	Ready	Pending	27-May-03		SDP=Bldg 602 1st flr	TBD	TBD	cTB will be in cAA area. Working on CMS inspection. Plan to tunnel through VBNS circuit.
14	SEAL	NWS Seal Beach	MSF-N-1200	U	Seal Beach, CA	1200 seats	409	17-Nov-03	23-Jun-03	Per site - Inside MSF Footprint	Completed	2xT1 interims installed.	Completed	LR-5761 PSTB	Completed	Y	Completed	Completed		Started	9-Oct-03	13-Oct-03	Ready	Pending	1-Aug-03		DS3 Bldg 123	TBD	TBD	

USMC Region

					Seats		Target Cutover Dates		Compression Strategy (Installing TB Early)										Permanent Facilities				WAN Status				SF/MSF Implementation (Permanent Location)			
Number	Physical Site Identifier (PSI)	Site	Site Function	Classified / Unclassified	City, State	End State Capacity Seats/ Accounts	Organic Seat Count Unclass (6/6)	Cutover Per Tactical Plan	RTM wants TB, B2 for LADRA Testing	Facility Location for Installing TB Early	Facility Ready for Installing TB Early	Circuit & Demark Extension	Racks for TB Early Install Delivery (Requested Date)	TB Ordered (Group Ordering, LR, Type)	TB Equipment Delivery (Requested Date)	B2 Required (Y/N)	Target Activate TB (Week of)	Target Activate B2 (Week of)	cTB	Facility Construct Start Date	Equip. Ordered (Submitted to Logistics)	Equipment for MSF Delivery (Requested Date)	Facility Ready for SF/MSF Implement	COINS Target Operate Date	VBNS Target Operate Date	SIPR Target Operate Date	VBNS Comments	SF Implement Begins	SF Receives 360 Day IATO	Overall Comments
1	CLJN	MCB Camp Lejeune	RSF-M	U	Camp Lejeune, NC	30000/60000	17,075	9-Aug-04	28-Aug-03	Inside MSF Footprint	Completed	Completed	Completed	SF Team Ordered PSTB	Completed	N	Completed	n/a		Started	Ordered	Complete	Ready	Pending	9-Sep-03		OC3 SDP=FT 540	8-Oct-03	Awaiting MC DAA Approval	
2	COLS	USMC Alt-EMF	RSF-M-NOC	U	Columbus, OH	n/a	n/a												n/a											12/15 -No SF components to be included in the build. Awaiting written requirements.
3	COLS	USMC Alt-EMF	RSF-M-NOC	C	Columbus, OH	n/a	n/a																							
4	FSTR	MCB Camp Foster	RSF-M	U	Okinawa, JA	10000/20000	6,588	7-Jun-04	11-Sep-03	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	Started	Ordered	25-Jan-03	25-Feb-04	Pending			OC3 12/15 -Reqs to DISA. Analyzing use of existing ckts.	TBD	TBD	12/17 -POs and shipping on hold.
5	FSTR	MCB Camp Foster	RSF-M	C	Okinawa, JA	1000/5000	100	16-Aug-04	Reviewing	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a		Started	Ordered	25-Jan-03	25-Feb-04	Pending			12/15 -Reqs to DISA. Analyzing use of existing ckts.	TBD	TBD	12/17 -POs and shipping on hold.
6	IWKN	MCAS Iwakuni	RSF-M	U	Okinawa, JA	5000/10000	2,056	5-Jul-04	Reviewing	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a		1-Dec-03	Ordered	26-Jan-04	18-Feb-04	Pending			DS3 12/15 -Reqs to DISA. Analyzing use of existing ckts.	TBD	TBD	12/17 -POs and shipping on hold.
7	KBAZ	MCBH Kaneohe Bay	SF-M	U	Kaneohe Bay, HI	5000/8000	974	15-Mar-04	20-Oct-03	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	Started	Ordered	Complete	Ready	Will share WAN w/Navy COINS is in	14-May-02		Sharing WAN with Navy	22-Sep-03	Awaiting MC DAA Approval	7/18 - Leave existing TB as a Navy TB, so not loose IATO, & config new TB equip to support USMC
8	KBAZ	MCBH Kaneohe Bay	SF-M	C	Kaneohe Bay, HI	1300/1300	277	14-Jun-04	Reviewing	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a		Started	Ordered	10-Oct-03	Ready			Need SIPR ordered.		On Hold for Client Decision	On Hold for Client Decision	
9	PNDL	MCB Camp Pendleton	RSF-M	U	Camp Pendleton, CA	30000/60000	11,641	23-Feb-04	15-Sep-03	n/a	n/a	n/a	n/a	SF Team Ordered PSTB	n/a	n/a	n/a	n/a	n/a	Started	Ordered	Complete	Ready	Pending	14-Nov-03		OC3 SDP=1164 2nd flr	6-Oct-03	Awaiting MC DAA Approval	
10	PNDL	MCB Camp Pendleton	RSF-M	C	Camp Pendleton, CA	3000/15000	547	11-Oct-04	Reviewing	n/a	n/a	n/a	n/a	SF Team to Order PSTB	n/a	n/a	n/a	n/a		Started	Ordered	Complete	Ready			Pending negot. w/ Govt		On Hold for Client Decision	On Hold for Client Decision	11/5 -Awaiting decision class design
11	QUAN	MCB Quantico NOC	RSF-M-NOC	C	Quantico, VA	3000/15000	322	22-Mar-04	Reviewing	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a		Started	Ordered	Complete	Ready			6-Oct-03		1-Aug-03	Awaiting MC DAA Approval	
12	ALBY	MCLB Albany	MSF-M-2500	U	Albany, GA	2500 seats	2,392	12-Jan-04	25-Aug-03	Outside the MSF footprint	8/18 -Should have racks and power this week.	Use perm DS3, need ext to perm loc	Completed	LR-10933; SF Team Ordered; confirm LR notation PSTB	Completed	N	Completed	n/a		Started	23-Sep-03	23-Oct-03	Ready	Pending	9-Sep-03		DS3 SDP=Bldg 1360 1st flr	TBD	TBD	7/30 - No project for 20 Navy seats. 12/17 -Hardware stacked
13	BFRT	MCAS Beaufort	MSF-M-2500	U	Beaufort, SC	2500 seats	1,653	5-Apr-04	29-Oct-03	Inside the MSF Footprint	n/a	Use perm circuit	28-Jul-03	SF Team Ordered PSTB	9/10/2003 (*took TB for OCEN)	N	Completed	n/a		Started	23-Sep-03	18-Nov-03	Ready	Pending	14-Oct-03		DS3 SDP=Bldg 703 1st flr Rm 123	TBD	TBD	

USMC Region

						Seats		Target Cutover Dates		Compression Strategy (Installing TB Early)										Permanent Facilities				WAN Status				SF/MSF Implementation (Permanent Location)		
Number	Physical Site Identifier (PSI)	Site	Site Function	Classified / Unclassified	City, State	End State Capacity Seats/Accounts	Organic Seat Count Unclass (6/6)	Cutover Per Tactical Plan	RTM wants TB, B2 for LADRA Testing	Facility Location for Installing TB Early	Facility Ready for Installing TB Early	Circuit & Demark Extension	Racks for TB Early Install Delivery (Requested Date)	TB Ordered (Group Ordering, LR, Type)	TB Equipment Delivery (Requested Date)	B2 Required (Y/N)	Target Activate TB (Week of)	Target Activate B2 (Week of)	cTB	Facility Construct Start Date	Equip. Ordered (Submitted to Logistics)	Equipment for MSF Delivery (Requested Date)	Facility Ready for SF/MSF Implement	COINS Target Operate Date	VBNS Target Operate Date	SIPR Target Operate Date	VBNS Comments	SF Implement Begins	SF Receives 360 Day IATO	Overall Comments
14	BSTW	MCLB Barstow	MSF-M-1200	U	Barstow, CA	1200 seats	1,037	26-Jan-04	25-Aug-03	Inside the MSF Footprint	Completed	Use perm circuit	Completed	SF Team Ordered PSTB	Completed	N	Completed	n/a		Started	8-Sep-03	16-Oct-03	Ready	Pending	16-Sep-03		DS-3 SDP=Bldg 170	TBD	TBD	12/17 -Hardware stacked
15	CHPT	MCAS Cherry Point	MSF-M-5000	U	Cherry Point, NC	5000 seats	4,903	22-Mar-04	10-Oct-03	OUTSIDE MSF Footprint for the NAVY SITE (Bldg. 4397).	Completed	Use perm OC3. need ext to perm loc	Completed	LR-10968; SF BOM Team ordered; Kristen will confirm LR notation PSTB/B2	Completed	N	Completed	n/a		Started	12-Sep-03	2-Oct-03	Ready	Pending	23-Sep-03		OS3 SDP=Bldg 246 1st fir Roosevelt Rd	TBD	TBD	7/3-Site order LNSF (got TB only) Need review all USMC sites. 8/15-Remove as RSF add as MSF. 12/17 -Hardware stacked
16	FTWZ	NAS JRB Fort Worth	MSF-M-1200	U	Fort Worth, TX	1200 seats	584	30-Aug-04	7-Oct-03	Getting Trailer		8xT1 activated 5/2	Completed	Ordered	Completed	N	*TBD	n/a		TBD			TBD	Pending	26-Jun-03		DS3 SDP=1450 Burke Ave 1st fir	TBD	TBD	8/26-Request 1400 sqft from govt for dual TB. Target same timeframe as Navy MSF. *10/20 -NCE says not ready; dng desgn now; moved to Hold Sites on Chuck's schedule.
17	KCMO	MCA Richards - Gebaur Airport	MSF-M-2500	U	Belton, MO	2500 seats	67	16-Feb-04	25-Aug-03	Outside MSF footprint.	Completed	9/8-3xT1 order 9/24-2xT1 NORd. Activated 10/2	Completed	SF Team Ordered PSTB	Completed	N	Completed	n/a		Started	12-Sep-03	21-Oct-03	Ready	Pending	4-Dec-03		DS3 RSD 8/1; SDP=Bldg 100	TBD	TBD	12/17 -Hardware stacked
18	MRMR	MCAS Miramar	MSF-M-5000	U	Miramar, CA	5000 seats	4,906	29-Mar-04	7-Nov-03	Outside MSF footprint, in the same area.	Completed	Use perm OC3. Need extension	Completed	SF Team Ordered PSTB	Completed	N	Completed	n/a		Started	23-Sep-03	3-Nov-03	Ready	Pending	25-Nov-03		OC3 SDP=Bldg 7494 1st fir Extended ckt to 7494.	TBD	TBD	TB Lite not approved. CLIN32 installed 12/10 - Awaiting USMC IATO.
19	NWOZ	NSA New Orleans East Bank	MSF-M-2500	U	New Orleans, LA	2500 seats	1,170	9-Feb-04	25-Aug-03	Inside existing SF footprint	n/a	n/a	Completed	SF Team Ordered PSTB	Completed	N	Completed	n/a		Started	29-Sep-03	16-Oct-03	Ready	OC3 Activated 4/23/01	17-May-02		DS3	TBD	TBD	12/29 - Ready to rack & stack.
20	NXAZ	Navy Annex	MSF-M-1200	U	Arlington, VA	1200 seats	913	3-May-04	25-Aug-03	Outside MSF footprint	Completed	n/a	Completed	SF Team Ordered PSTB	Completed	N	Completed	n/a		Started	23-Sep-03	23-Oct-03	Ready	Activated 10/4/02	15-Oct-02		DS3	TBD	TBD	
21	PARR	MCRD Parris Island	MSF-M-5000	U	Parris Island, SC	5000 seats	1,812	5-Jan-04	25-Aug-03	Outside MSF footprint in temp space, room next to dmark. Moved inside 11/7	Completed	Use perm DS3	Completed	SF Team Ordered PSTB Site ordered iBOM	Completed	N	Completed	n/a		Started	12-Sep-03	17-Oct-03	Ready	Pending	26-Sep-03		DS3 SDP=Bldg 1050	TBD	TBD	7/2 - LNSF ordered by SITE. (TB & initial BAN/LAN). 12/17 -Hardware stacked
22	PLMS	MCAGCC 29 Palms, CA	MSF-M-5000	U	29 Palms, CA	5000 seats	2,938	15-Mar-04	6-Nov-03	Release trailer 10/9	Reviewing	DC3 delivered 11/26 Need ext week of 12/1 Activated 12/11	21-Jul-03	SF Team Ordered PSTB	20-Aug-03	N	8-Dec-03	n/a		Started	23-Sep-03	10-Nov-03	31-Jan-04	Pending	Interium 12/11		OC3 Dmark =Bldg 479, Com=Bldg 1555, SF=1458 ETA install 02/04	TBD	TBD	7/16 - Need expedite on equipment. 8/14 - Delay - USG must abate asbestos prior to commence.
23	RDSD	MCRD San Diego	MSF-M-2500	U	San Diego, CA	2500 seats	2,259	8-Mar-04	8-Sep-03	9/30-Trailer delivered.	Completed	Use perm DS3, extend to perm loc	Completed	SF Team Ordered PSTB	Completed	N	Completed	n/a		Started	27-Oct-03	27-Nov-03	15-Jan-04	Pending	15-Oct-03		DS3 Bldg 31 1st flr No fiber between SDP & demarc Perm Bldg 29	TBD	TBD	7/28 -Transformer and SHIPO issues. 9/25 -Received facility completion dates, will review schedule. 12/29 - Ready to rack & stack.

USMC Region

						Seats		Target Cutover Dates		Compression Strategy (Installing TB Early)										Permanent Facilities				WAN Status				SF/MSF Implementation (Permanent Location)		
Number	Physical Site Identifier (PSI)	Site	Site Function	Classified / Unclassified	City, State	End State Capacity Seats/Accounts	Organic Seat Count Unclass (6/6)	Cutover Per Tactical Plan	RTM wants TB, B2 for LADRA Testing	Facility Location for Installing TB Early	Facility Ready for Installing TB Early	Circuit & Demark Extension	Racks for TB Early Install Delivery (Requested Date)	TB Ordered (Group Ordering, LR, Type)	TB Equipment Delivery (Requested Date)	B2 Required (Y/N)	Target Activate TB (Week of)	Target Activate B2 (Week of)	cTB	Facility Construct Start Date	Equip. Ordered (Submitted to Logistics)	Equipment for MSF Delivery (Requested Date)	Facility Ready for SF/MSF Implement	COINS Target Operate Date	VBNS Target Operate Date	SIPR Target Operate Date	VBNS Comments	SF Implement Begins	SF Receives 360 Day IATO	Overall Comments
24	YUMA	MCAS Yuma	MSF-M-2500	U	Yuma, AZ	2500 seats	1,789	29-Mar-04	Reviewing	Inside MSF Footprint	Completed	Use perm circuit	Completed	SF Team Ordered PSTB	Completed	N	Completed	n/a		Started	26-Sep-03	21-Nov-03	Ready	Pending	6-Nov-03		DS3 Demarc=1030; SDP=328W	TBD	TBD	8/14 - Possible transformer issue require electrical shut down to cutover after complete. 10/7 - Wrong ckt ext instead of NMCI ckt, now they ask MCI/EDS to complete. 12/10 - Awaiting USMC IATO.

Major Changes

Version	Change	Site Name	Date of Change
V. 5.1	Remove KNGV as MSF-Navy	NAS Kingsville	14-Jul-03
	Add KEYW as MSF-Navy	NS Keywest	14-Jul-03
V. 5.3	Removed ATLA as MSF-Marine	ATLA Dobbins ARB	27-Jul-03
	Changed Facility Construction Start/Completion Dates for NWLN as Facility not released until 10/15.	NWLN NSB New London	27-Jul-03
	Added OCEN as RSF-Marine	NAS Oceana Class	31-Jul-03
	Reflecting Cutover Dates in the Tactical Plan		8-Aug-03
	Remove FTWO as MSF-Marine	NAS JRB Ft Worth	8-Aug-03
	Remove PTGN as MSF-Marine	Pentagon	11-Aug-03
	CHPT MCAS Cherry Point (USMC) - Removed as a RSF and added as a MSF.	CHPT	14-Aug-03
	CLJN MCB Camp Lejeune (USMC) - Increased RSF capacity from 20K/40K to 30K/60K	CLJN	14-Aug-03
	Facility Construction Complete Date for ALBY MCLB Albany (USMC) moved from 9/16 to 10/3	ALBY	14-Aug-03
	Facility Construction Complete Dates changed to TBD: BRUN NAS Brunswick (NE), PGLA NS Pascagoula (SE), STNS Stennis Space Ctr (SE), - INGL NS Ingleside (SW), RDSD MCRD San Diego (USMC)	BRUN, PGLA, STNS, INGL, RSDS	14-Aug-03
	Removed NRFK NS Norfolk (NOC Expansion) Classified	NRFK	21-Aug-03
	Removed SDNI Sand Diego NOC Expansion Classified	SDNI	21-Aug-03
	Added FTWO as MSF-Marine	NAS JRB Ft Worth	27-Aug-03
	Removed OCEN as RSF-Marine	NAS Oceana Class	27-Aug-03
	Removed CHLK NAWS China Lake (DMX Upgrade)	NAWS China Lake	25-Sep-03
	Added 5 new columns to Master tab, SF/MSF Implementation section, columns 2-6.		1-Oct-03
	Added VBNS Comments column to all region tabs, moved comments from VBNS Target to this column.		1-Oct-03
	Removed NRFK NS Norfolk (NOC Expansion) - Completed		15-Dec-03