# HUNTERS POINT SHIPYARD PARCEL E EMERGENCY REMOVAL ACTION LANDFILL GAS CONTROL SYSTEM

### WEDNESDAY 2, OCTOBER 2002 DAILY ENGINEER'S REPORT

#### SUMMARY OF SITE ACTIVITIES

- Tailgate health and safety meeting added emphasis on control of main gate when not manned by a guard.
- Status of repair and installations made by Cooper Crane Completed!
- Continued installation of bentonite cap within trench sections that were skipped due to Gundwall installation and repairs.
- TTEMI electrician, Synergy, completed the repair to the pvc piping.
- Began installation of UCSF replacement fencing. Activities were halted when the
  contractor drilled in to the electrical line that powers the UCSF access gate and cameras.
  ITSI called out an electrician. No repairs were possible until UCSF personnel were
  contacted to provide detailed information regarding the lines. ITSI will be continually
  coordinating with UCSF personnel to get line properly repaired.
- Completed installation of replacement groundwater monitoring well IR01P03A and complete surface repairs to IR0103AA and IR01MW05A.
- Began grading activities by filling area with the stockpiled soil from excavation activities.
- Received two loads of sand ~47 tons.
- ITSI health and safety officer monitored ambient air for LEL and vocs. LEL action levels were not exceeded.
- On-going dust control utilizing water truck.
- On-going control of landfill access gate by either locking or posting of guard at the entrance.

#### **ACTION ITEMS**

- Finalize cost to complete estimate for John Anderle pending new schedule from ITSI.
- Coordinate with ITSI regarding the schedule for the installation of the MW07A cluster.

#### ACTIVITIES PLANNED FOR 10/3/02

- Continue installation bentonite cap in areas that were skipped
- Continue UCSF fencing replacement
- Repair UCSF electrical lines
- Surveyor to establish as-built locations
- Continue grading hauling BART soil for use a fill material
- Preparations for EMM plan implementation start up planned for Friday

## **PHOTOGRAPHS**

Photograph 1. Grading activities – filling area with excavated soil



Photograph 2. Completed repair to Gundwall panel at STA 7+52



Photograph 3. Fencing contractor installing posts



Photograph 4. UCSF Electrical line damaged by fencing contractor



Photograph 5. Final section Gundwall installation near STA 14+40



Photograph 6. Surface repairs to groundwater monitoring well IR01MW05A



Photograph 7. Gundwall completed at STA 14+76!

