

# NMCI GFF Status Report

## 1st Increment Server Farms

On Track		Outstanding Issue		Difficulty		Change		Plan		Actual		
Installation	Identified Facilities							Identified Facilities				
	Facility Size	NOC	Server	Perm Admin	Temp Admin	Warehouse	Temp Warehouse	Facility to Contractor	Design Review	Build-Out Start	Build-Out Complete	Constr. % Compl
NAWCAD Lakehurst	M		198	120	120	120	129	9/3/2001		9/3/2001	2/28/2002	98%
ISF installed diesel generator and will reimburse Navy for offset credits. Station has identified temporary warehouse and temp admin space in building 111 which will be available 4/02.												
NSWC Crane	M		3173	3173	2045	2749	2749	4/21/2001		5/21/2001	7/9/2001	100%
Consolidated Site. Server Farm punchlist complete. Fire alarm response liability agreement needed. Approval of IDF closets is going very slowly due to review process.												
Washington Navy Yard	VL		196	196	166			3/7/2001		5/21/2001	1/18/2002	100%
Warehouse is located at Andrews NAF. Physical security certification completed. ISF requesting additional space in Cystal City, Navy Annex, Anacostia, Nebraska Ave, and the Pentagon.												
Pentagon	POP		1-D-1070	1C1039	5B731	1B7CM1					12/4/2001	100%
ISF needs to install equipment in the racks and build out the IDFs. ISF has requested additional space for admin and storage.												
NAVSEASYS COM HQ	POP											
Consolidated with WNY and Pentagon at WNY. See WNY for status.												
NAS Patuxent River	VL		1490	1490	405	509/665	None	4/6/2001		4/6/2001	4/8/2002	99%
OT&E Site. Awaiting permit to operate the emergency generator from the State. Otherwise, construction complete. Temporary warehouse is unavailable on base. ISF is deciding how they will roll out the seats without a temporary warehouse.												
NAVSTA Norfolk	NOC	W-143	W-143	W-143	W-143	W-130		1/10/2001		1/22/2001	8/12/2002	86%
Urgent roof repairs funded. Station attempting to award contract as soon as possible. The station has not been able to identify sufficient temporary warehouse space, making equipment delivery difficult for ISF. ISF requested space for consolidated area warehouse. Gov't attempting to find a warehouse that could serve for both the consolidated and temporary warehouse requirements.												
NAVAIRWARCEN Orlando	M		1090/1091	1091	1092	Leased	Leased	9/4/2001		9/4/2001	1/25/2002	100%
Facilities numbers shown indicate room numbers. Server Farm complete. Installing closets and server farm fiber. Security system installation on-going.												
NAVSUPACT New Orleans	L		601	601	601	601	601	5/4/2001		5/10/2001	7/31/2001	100%
Server farm complete. Working on connections to serviced facilities. BAN/LAN construction progressing well.												
NAS North Island	NOC	1482	1482	1482	1482	12	12	1/6/2001		1/6/2001	5/4/2001	100%
Server consolidated into NOC. Warehouse consolidated in San Diego area warehouse in building 12. NOC is operational. ISF has constructed an emergency central air conditioning plant outside bldg 1482.												

# NMCI GFF Status Report

## 1st Increment Server Farms

On Track		Outstanding Issue			Difficulty			Change		Plan Actual		
Installation	Identified Facilities							Identified Facilities				
	Facility Size	NOC	Server	Perm Admin	Temp Admin	Warehouse	Temp Warehouse	Facility to Contractor	Design Review	Build-Out Start	Build-Out Complete	Constr. % Compl
SPAWAR Old Town	POP											
Consolidated Site. Consolidated into SPAWAR Pt. Loma. Warehouse consolidated in San Diego area warehouse.												
SPAWARCEN San Diego	POP											
Consolidated Site. Consolidated into SPAWAR Pt. Loma. Warehouse consolidated in San Diego area warehouse.												
SPAWAR Pt. Loma	VL		A-33	317	317	12	12	3/19/2001		3/19/2001	6/15/2001	100%
Warehouse consolidated in San Diego area warehouse. Security system installation on-going. Security certification pending. Minor changes required to physical security sytem to allow secret storage in formerly unclass section. Anticipate complete 4/8.												
San Diego Help Desk	HD										8/21/2001	100%
EDS leases directly with owner for bldgs 3970, 3980 & 3990. Help Desk operational. Other Bldgs include Admin Lab space and Offices. FY01 lease cost awarded in Sept 01. Fleet/Region budgeting for FY02 and beyond lease costs. 3970-Lab/office space, 3980-Help desk, 3990-Office space. First Quarter lease costs needed ASAP.												
CBC Port Hueneme	M		1388	5	5	612	5	4/9/2001		4/9/2001	6/15/2001	100%
Shared warehouse space with Pt. Mugu. Security certification is pending. Roof leaks in server farm and admin areas repaired. Ceiling tile and wall damage to the admin room due to leaks has been repaired. BAN/LAN construction on-going.												
NAS Point Mugu	L		50	50	5	612		4/2/2001		4/9/2001	6/15/2001	100%
Security system and physical security features undergoing minor modifications. Certification is pending. Power fluctuations damaged the Navy UPS system. ISF responded and tied remaining Navy computer systems into ISF UPS system.												
NAWS China Lake	L		33	2	2334	989	2334	4/2/2001		4/2/2001	6/15/2001	100%
Temporary warehouse should be operational 4/02. BAN/LAN construction on-going.												
NAS Lemoore	M		730	730	Trailer	773	824A	3/19/2001		3/19/2001	5/15/2001	100%
OT&E Site. Server Farm complete. ISF progressing on roll-out and installation of IDFs and final security system installation.												
NAS Fallon	M		304	304	NA	65		3/19/2001		3/19/2001	10/16/2001	100%
ISF is using ISF trailers for temporary warehouse. BAN/LAN construction on-going.												

# NMCI GFF Status Report

## Increments 1.5 through 2.5

On Track			Outstanding Issue			Difficulty		Change			Plan	Actual
Installation	Identified Facilities							Identified Facilities				
	Facility Size	NOC	Server	Perm Admin	Temp Admin	Warehouse	Temp Warehouse	Quick Look	Bldg Accept	30% Design Review	Build-Out Complete	Constr. % Compl

Increment: 1.5

CINCLANTFLT CMPD	M							28-Nov-01			24-Aug-02	
Was consolidated into Norfolk NOC. ISF requested space to reinstitute this server farm and surveyed potential buildings. Initial space considered was 460 sf short. CLF is looking for a new facility or additional space. An offer letter is needed on this space once the shortage has been resolved.												
NAS Oceana	L		920	920	920	920	920	02-Oct-01			24-Aug-02	
Funding to move current tenants out of server farm building has been obtained. Station making arrangements to move people by 5/02.												
NAVWPNSTA Charleston	M		13	13	3560	3560	3560	05-Sep-01	24-Oct-01	29-Oct-01	24-Aug-02	15%
Station is installing temporary transformer. Permanent transformer expected 5/02.												

Increment: 2

NAS Brunswick	M		223	223	250	294	294	09-Nov-01			16-Sep-02	
Awaiting ISF 30% design drawings.												
NAVSTA Newport	L		47	47	440	47	47	07-Nov-01			12-Sep-02	
Awaiting ISF 30% design drawings.												
NTC Great Lakes	M		3400	3400	3400	3502	3502	10-Oct-01		15-Mar-02	16-Sep-02	
30% Design being forwarded to the station.												
NSS Mechanicsburg	L		112	112	112	112	112	06-Jul-01			16-Sep-02	
Server farm being increased to Large. No additional space required. Redesign to be completed week of 3/4.												
FISC Norfolk Det Philadelphia	M		2B	2D	2D	27A	27A	23-Oct-01		15-Mar-02	26-Sep-02	
ISF trip report received 12/03/01. Revised space allocation letter received on 1/9/02. 30% design being reviewed by the station.												

# NMCI GFF Status Report

## Increments 1.5 through 2.5

On Track		Outstanding Issue		Difficulty		Change		Plan		Actual		
Installation	Identified Facilities							Identified Facilities				
	Facility Size	NOC	Server	Perm Admin	Temp Admin	Warehouse	Temp Warehouse	Quick Look	Bldg Accept	30% Design Review	Build-Out Complete	Constr. % Compl
NAVPHIBASE Little Creek	M		1265	1265	Not Avail		3090	11-Sep-01			26-Aug-02	
Permanent warehouse not identified, but may be regionalized to NAVSTA Norfolk. Facility under design by ISF.												
NAVSHIPYARD Portsmouth, VA	L		31	31	31	31	31	13-Sep-01			12-Aug-02	
Full assessment conducted 1/24. Awaiting ISF report. ISF may have concerns with asbestos, historical building issues, and the building may be in the flood plain, but the concerns can probably be resolved.												
NAS Jacksonville (EMF)	VL							20-Jul-01			26-Jul-02	
ISF has changed the classification of the facility from a NOC to a Enterprise Management Facility (EMF). Space requirements have been clarified. Station re-evaluating available buildings. Proposal on building expected by 3/8.												
NAVSUPPACT Millington	VL		750	750	750	750	750	07-Aug-01		15-Mar-02	12-Sep-02	
30% design review ongoing.												
NAS Corpus Christi	M		22	22	22	22	22	10-Jul-01	26-Nov-01	24-Dec-01	20-Oct-02	0%
60% design on track. Pre-con conducted 1/9/02. Construction start date to be determined.												
NAVSTA San Diego	L		3418	57	57	12	57	30-May-01		02-Oct-01	26-Sep-02	6%
Consolidated warehouse in Building 12 being used for warehouse. Construction of server farm started.												
Pearl Harbor (NOC)	NOC	87	87	87	208	79	79	11-Jun-01		01-Dec-01	15-May-02	65%
Region identified consolidated warehouse in Building 79. Construction progressing rapidly. Server farm is very large (VL) (in NOC). Funds for furniture are needed ASAP.												
Increment: 2.5												
NAS Keflavik	S		740								16-Dec-02	
ISF needs to validate required space and inform SPAWAR of any anticipated changes to the manning level of the Iceland IT workforce. SPAWAR Legal will then coordinate with the appropriate personnel on Iceland to resolve the SOF issue.												
NAVSHIPYARD Portsmouth, NH	M		298	298	170	298	298	25-Sep-01			16-Oct-02	
ISF report on full assessment on 1/25 indicates building is acceptable. Station to perform some repairs and tank removal. ISF proceeding with design.												

# NMCI GFF Status Report

## Increments 1.5 through 2.5

On Track		Outstanding Issue		Difficulty		Change		Plan		Actual		
Installation	Identified Facilities							Identified Facilities				
	Facility Size	NOC	Server	Perm Admin	Temp Admin	Warehouse	Temp Warehouse	Quick Look	Bldg Accept	30% Design Review	Build-Out Complete	Constr. % Compl
SUBASE New London	M		411	411	138	411	411	06-Nov-01			16-Sep-02	
Awaiting ISF acceptance of building and 30% design drawings. ISF appears to be concerned that the roof may not be structurally adequate to support equipment. ISF is also concerned that they will have to build interior walls to prevent moisture problems with their equipment.												
NSWC Carderock	M		17	17	17			11-Oct-01			16-Aug-02	
Formal space offer for admin space received 1/28. 30% design delayed by ISF. ISF stated that they didn't require a warehouse on this site, but is reevaluating that decision.												
NSWC Indian Head	M		290	290		290	290	26-Sep-01			16-Sep-02	
Awaiting 30% design drawings.												
NSWC Dahlgren	M		423	423	1200	423	9411	27-Sep-01			16-Oct-02	
Facility under design by ISF.												
PSD, Portsmouth, VA (Hospital) (on hold)	S							13-Sep-01				
Consolidated warehouse in Norfolk. This server farm would service the Naval Hospital. Since BUMED is currently evaluating whether to have field activities participation in NMCI, this facility has been put on hold by ISF.												
SUBASE Kings Bay	M		4030	4030	2011	2011		24-Jul-01			16-Sep-02	
Official offer of space received 12/4/01. Lack of temp warehouse may be addressed in ISFs proposal for an area warehouse as part of the Jacksonville EMF. Full site assessment by ISF conducted 1/23. Awaiting 30% design drawings.												
NAVSTA Mayport	M		2	2	2			24-Jan-02			16-Sep-02	
Station and ISF agree on space. Awaiting ISF acceptance of building and 30% design drawings. Warehouse space for Mayport will be included in the Regional Warehouse in Jacksonville.												
NAS Key West	S		4011	4011	626/4011	4011	149	15-Nov-01			16-Nov-02	
Full site assessment report received 2/02/02. Formal offer letter for space received.												
NAVSTA Roosevelt Roads	M		1817	1817	1807	3134	3134	01-Nov-01			16-Sep-02	
A full site assessment report was received 1/11/02. Formal offer letter for space received.												

# NMCI GFF Status Report

## Increments 1.5 through 2.5

On Track		Outstanding Issue			Difficulty			Change		Plan Actual		
Installation	Identified Facilities							Identified Facilities				
	Facility Size	NOC	Server	Perm Admin	Temp Admin	Warehouse	Temp Warehouse	Quick Look	Bldg Accept	30% Design Review	Build-Out Complete	Constr. % Compl
NAVSTA Guantanamo Bay	S							12-Feb-02			16-Dec-02	
Full assessment conducted 2/12. An offer letter will be needed after the site assessment report is received.												
NSWCDD Panama City	M		500	309	3	Leased	Leased	06-Sep-01			16-Sep-02	
Formal offer letter signed 12/14/01. Site assessment report received 1/11/02. Commercial Warehouse space is being leased for temp and permanent warehouse. 30% design submitted 1/25/02.												
NAS Pensacola	VL		649	649	741/25	649	649	01-Aug-01			12-Oct-02	
A formal offer letter of 29 Nov has been received. Facility repairs will be done prior to build out. Full assessment report received.												
NAS Meridian	M		224	224	215	224	224	18-Oct-01			16-Oct-02	
Formal offer letter of 12/7/01 has been received. Full assessment by ISF conducted 1/17. Awaiting ISF report.												
CBC, NCTC, NRC Gulfport	M		203					17-Oct-01			16-Sep-02	
Server farm size changed to medium. Different facilities than original were surveyed by ISF 11/27/01 and full site assessment conducted 11/29/01. ISF full assessment report received 1/11/02. A formal offer letter for space is needed.												
Stennis Space Center	POP							02-Aug-01			16-Oct-02	
ISF/Navy/Stennis reviewed seat count and Stennis requirements and redesignated this site to be a POP (Point of Presence) site in lieu for a server farm. A smaller space is required. ISF Team did site visit 1/4 to look at different facilities.												
NPGS Monterey	POP		428	428	428	428	428	07-Nov-01				
Site visit 11/28/01. Medium server farm has been downsized to a POP. Site assessment report received 1/30/02. An offer letter for space will be needed once ISF determines exact requirements for POP.												
Puget Sound/Bremerton (EMF)	VL		922	922	922	922	1013	20-Jun-01			25-Nov-02	
Building 922 Region proposed as the EMF requires a UMC Milcon project to be made acceptable. Formal offer letter of 12/27/01 received. Temp warehouse is located in Bldg 1013 at Keyport. UMC contract should be awarded mid-March 02.												
NUWC Keyport	M		1003	922	1034	922	1013	22-Jun-01			16-Dec-02	
Perm Warehouse and Admin space located in Bldg 922 at Bremerton. Formal Offer Letter of 12/27/01 for Temp Warehouse space received. Need space offer letter for server farm and temporary admin. NAVSEA assessing buildings to offer, should have offer by mid-March.												

# NMCI GFF Status Report

## Increments 1.5 through 2.5

On Track		Outstanding Issue		Difficulty				Change			Plan Actual	
Installation	Identified Facilities							Identified Facilities				
	Facility Size	NOC	Server	Perm Admin	Temp Admin	Warehouse	Temp Warehouse	Quick Look	Bldg Accept	30% Design Review	Build-Out Complete	Constr. % Compl
SUBASE Bangor	M		7074	7074	7074	922	1013	20-Jun-01		15-Mar-02	12-Dec-02	
Site assessment report dated 7/27/01. Fomal offer letter of 12/27/01 received. Perm warehouse located in Bldg 922 at Bremerton. Temp warehouse located in Bldg 1013 at Keyport. 30% design drawings submitted.												
NAVSTA Everett	S		2200	2200	2114	2200	2200	22-Jun-01		12-Feb-02	21-Nov-02	
Formal offer letter of 12/27/01 received. 30% Design submitted.												
NAS Whidbey Island	M		219	113	113	2644	2670	01-Sep-01		15-Mar-02	12-Dec-02	
30% design drawings submitted.												