

NMCI GFF Server Farm Status Report

Ongoing and Planned Construction

On Track	Outstanding Issue			Difficulty			Change			Plan Actual		
Installation	Facility Size	Server	Perm Admin	Temp Admin	Perm Warehouse	Temp Warehouse	Bldg Offered	Bldg Accept	30% Design Review	Gov repair Complete	Constr. % Compl	Build-Out Complete
Scheduled for CY 2003 Construction												
NAVSTA Newport	Micro	47	47	440	47	47	12/20/2001	4/26/2002	7/30/2003	1/15/2003		11/2/2003
Transformer: 480V in place. Ready for turnover to EDS. EDS intends to upgrade to regional server farm in CY04.												
NAVSHIPYARD Portsmouth, NH	Micro	298	298	170	298	298	12/18/2001	4/26/2002	8/30/2003	2/1/2003		11/16/2003
Transformer: 480V in place. Ready for turnover to EDS. EDS states they will require second floor only for permanent facilities, but will need entire building for temporary storage. Station to accommodate EDS' request for temporary warehouse by 7/8 to support BAN/LAN rollout. EDS intends to start construction of the early transport boundary on 7/14 and complete on 8/8.												
NAS Brunswick	Micro	223	223	250	294	294	12/20/2001	4/26/2002	7/30/2003	8/15/2002		10/4/2003
Transformer: 480V in place. Ready for turnover to EDS.												
SUBASE New London	Micro	433	433	433	433	433	11/12/2002	12/4/2002	7/30/2003	10/15/2003		10/25/2003
Transformer: 208V, 150 KVA in place, size should be adequate for near future. Station needs to remove asbestos and provide access ramp to facility ASAP.												
NWS Earle Mainside	Micro	C21	C21	N/A	C21	C21	7/12/2002	12/3/2002		12/3/2002		
Transformer: existing transformer meets current requirements. EDS to inform Gov't if full site investigation indicates additional capacity is required. Two POPs already installed. Sufficient space already provided for upgrade to MSF. No server farm construction required at this site.												
NAS JRB Willow Grove	Micro											10/18/2003
Transformer: EDS initial design needed to evaluate if existing power to building is sufficient. No MSF space identified. Verizon's request for utility easement is being resolved with EFANE Real Estate. BAN/LAN space request verbally approved. Warehouse at NSA Philadelphia B27A. Need to schedule site visit with EDS.												
Philadelphia Naval Business Center	Micro	633	47	47	520		5/1/2003					10/18/2003
Transformer: EDS initial design needed to evaluate if existing power to building is sufficient. MSF, Admin, and warehouse spaces offer letter sent to EDS 5/01/03. Site visit conducted on 5/15/03. Waiting for EDS site assessment and acceptance of offered spaces. EDS questioning suitability of warehouse space.												
NSWC Indian Head	Micro	290	290	289	290	290	11/15/2001	4/26/2002	7/30/2003	12/31/2002		9/21/2003
Transformer: 480V on site. Ready for turnover to EDS.												
NSWC Carderock	Micro	17	17	17	110	110	4/25/2003	5/27/2003	7/30/2003	8/8/2003		9/21/2003
Transformer: 480V service available. Server farm space ready for turnover to EDS. Station needs to perform some asbestos remediation work in Permanent admin spaces.												
NSWC Dahlgren	Micro	423	423	1200	423	9411	2/5/2002	4/26/2002	8/30/2003	10/1/2002		9/21/2003
Transformer: 480V installed. Station and EDS resolving station concern that Medium server farm capabilities may be needed. Ready for turnover to EDS. EDS has started construction of early transport boundary.												
Dam Neck (NAS Oceana)	Micro	617	617	585	Regional	Regional	7/17/2002	7/23/2002	8/30/2003	11/25/2002		9/21/2003
Transformer: station in process of ordering 250 KVA transformer. Existing mezzanine may need to be modified during EDS build-out of space. Facility is ready for turnover to EDS; however, transformer is not anticipated until 11/15 and a temporary transformer will need to be provided.												
Lafayette River Annex	Micro	A	A	A	Regional	N/A			8/1/2003			9/21/2003
Transformer: station in process of ordering 250 KVA transformer. Space appears to be sufficient for MSF. Some challenges anticipated locating condenser units. Station needs to provide official offer of space.												

NMCI GFF Server Farm Status Report Ongoing and Planned Construction

On Track	Outstanding Issue			Difficulty			Change			Plan Actual		
Installation	Facility Size	Server	Perm Admin	Temp Admin	Perm Warehouse	Temp Warehouse	Bldg Offered	Bldg Accept	30% Design Review	Gov repair Complete	Constr. % Compl	Build-Out Complete
NAVSHIPYARD Portsmouth, VA	Micro	31	31	31	Regional	Regional	11/18/2001		8/30/2003	6/20/2003		10/4/2003
Transformer: 480V installed. Ready for turnover to EDS. SHPO issues may need to be addressed for BAN/LAN.												
MCAS Cherry Point (USN/USMC)	Micro											
Navy MSF to be located in the USMC RSF.												
NAVFAC Engineering Southern Division	PoP	2155										
Existing 1800 KVA transformer is adequate for the POP or MSF. Site visit conducted on 4/29/03. POP will be built with plans to possibly expand to MSF in the future. EDS validating requirements for admin and warehouse. Space offer letter is needed.												
SUBASE Kings Bay	Micro	4030	4030	2011	Regional	Regional	12/4/2001	4/12/2002		5/21/2002		10/18/2003
Power available, needs to be verified. All gov't facilities actions are complete and ready for EDS. New site visit conducted on 4/16/03. Adequate space is available. Waiting for EDS design.												
NAS Jacksonville	Regional	170	170	170	170	170	5/1/2002	6/4/2002	5/30/2003			9/18/2003
Transformer was installed. EDS has decided that the current offer of space is adequate for the proposed Regional Server Farm at this installation. Pre-construction meeting held 7/2/03.												
NAVSTA Mayport	Micro	1554	12/1554	12/1554	Regional	192	6/17/2003					10/4/2003
Transformer installed may be adequate. New site visit conducted on 4/15/03. New offer letter sent to EDS on 6/17/03. Waiting for EDS acceptance.												
NSWCDD Panama City	Micro	500	500		Leased	Leased	12/17/2001	10/1/2002				10/11/2003
300 KVA at 208 V or larger transformer required. New temp admin space needs to be identified. No permanent or temp warehouse available. Waiting for EDS design. New offer letter needed to change admin space to Bldg 500.												
NAS Pensacola	Micro	649	649	741/25	649	649	11/29/2001	4/29/2002				9/28/2003
Transformer installed. New site visit conducted 4/17/03. EDS may centralize storage and imaging for other installations here. Space is adequate for MSF. Waiting for EDS design.												
OLF Saufley Field	Micro	2434	N/A	N/A	Regional	Regional	6/17/2003					10/11/2003
Transformer installed. Site visit conducted on 4/17/03. Existing POP can be modified for MSF. Offer letter has been sent. Waiting for EDS acceptance.												
NTTC Corry Station	Micro	502	N/A	N/A	Regional	Regional	6/17/2003					
225 KVA at 208 V transformer required. Site visit conducted on 4/17/03. Adequate space is available. Offer letter has been sent. Waiting for EDS acceptance.												
NAS Whiting Field	Micro	1415	1416	2998	Regional	2998	5/22/2003					10/11/2003
Transformer: 208V, 225 KVA in place, size should be adequate for near future. Site visit conducted on 4/17/03. Adequate space is available. Offer letter has been sent. Waiting for EDS acceptance.												
NAS Key West	Micro	4011	4011	626/4011	4011	149	2/4/2002	4/26/2002				
Transformer may be adequate. Need to verify 225 KVA at 208 V. POP will be built with plans to possibly expand to MSF in the future.												
NAS Meridian	Micro	224	224	266	224	224	6/10/2003					9/28/2003
300 KVA at 208 V transformer on order. Different Bldg proposed for temp admin. New site visit conducted on 5/01/03. Space is adequate for MSF. Revised letter sent out 6/10/03. Waiting for EDS acceptance and design.												
CBC, NCTC, NRC Gulfport	Micro	203	203	60/329	203	16	3/18/2002	4/26/2002				9/28/2003
Transformer installed. New site visit conducted on 4/30/03. Assigned space is adequate and available. Waiting for EDS design.												

NMCI GFF Server Farm Status Report Ongoing and Planned Construction

On Track	Outstanding Issue			Difficulty			Change			Plan Actual		
Installation	Facility Size	Server	Perm Admin	Temp Admin	Perm Warehouse	Temp Warehouse	Bldg Offered	Bldg Accept	30% Design Review	Gov repair Complete	Constr. % Compl	Build-Out Complete
Stennis Space Center	Micro	1210	1210	1210	9134	9134	8/12/2002	12/9/2002				11/2/2003
Transformer installed. Space offered and accepted. New site visit conducted 5/01/03. Assigned space is adequate for MSF. EDS has issues with non-DON requirements.												
NS Pascagoula	Micro	10	10	10	70	70						9/28/2003
300 KVA at 208 V transfer required. New site visit conducted 4/30/03. Adequate space is available for MSF, but admin and warehouse spaces will be minimal. Offer letter is needed.												
NTC Great Lakes	Micro	3400	3400	3400	3502	3502	11/1/2001	4/12/2002		3/15/2003		9/18/2003
Space is adequate for MSF. Ready for EDS turnover.												
SITC New Orleans	PoP	3	3	3	3	3						
Transformer probably not required. Site visit conducted on 4/29/03. Adequate space is available for POP and Admin. Warehouse space may be a problem. POP will be built with plans to possibly expand to MSF in the future.												
NSA New Orleans West Bank	Micro	102	71/266	71/266	71	706						
Transformer installed. Site visit conducted on 4/29/03. Adequate space is available for MSF. Admin and warehouse is also available. Offer letter is needed.												
Tinker AFB	Micro	825	825	825			6/27/2003					11/6/2003
Need for transformer in question. Site visit conducted 4/09/03. Navy Facilities Team/EDS/Navy/AF worked out additional outside cable plant issue. Gov't does not have any available warehouse space or all of the admin space desired.												
NAS JRB Fort Worth (USN/USMC)	Micro	1450	1430/1450	1430/1450	1402	1402						10/1/2003
Need to confirm existing transformer capacity. Site visit conducted 4/28/03. Space for combined Navy/USMC MSF's in Bldg 1450 in question. Installation is proposing to build expansion to building. Offer letter is needed.												
NS Ingleside	Micro	100			27							9/12/2003
225 KVA at 208 V transformer required. Site visit conducted 4/10/03. Adequate MSF and warehouse space is available. Station needs to identify admin space. Offer letter is needed.												
NAS Kingsville	Micro	2742	2742	2742	2742	2742						9/11/2003
300 KVA at 208 V. Transformer to be ordered as part of building demo project. Site visit conducted 4/10/03. Adequate MSF, admin and warehouse space is available. Offer letter is needed.												
NAS Corpus Christi	Micro	10	22	22	22	22	11/7/2001	11/26/2001		3/30/2002		9/13/2003
New transformer probably not needed. New site visit conducted 4/10/03. Base is proposing to locate MSF in Bldg 10 in lieu of 22, which appears adequate. Offer letter for Bldg 10 is needed.												
NWS Seal Beach	Micro	123	123	123	124	122	8/1/2003	8/8/2003				9/28/2003
Existing POP has room for expansion to Micro Server Farm. Admin space has been identified and is furnished. Need formal space offer letter.												
MCB Camp Pendleton (USN/USMC)	Micro		2622		2234	1223						
Navy MSF to be located in the USMC RSF.												
ASWTC San Diego	Micro	11			12	12				4/21/2003		9/14/2003
POP space identified and is currently under construction. Existing POP has enough space to be expanded into Micro Server Farm. Admin is at Subase. Consolidated warehouse will be used.												
NAVPHIBASE Coronado	Micro	16	16	401	12	12	5/14/2003			10/2/2003		9/7/2003
Offer letter received 5/14/03. Consolidated warehouse will be used. Need acceptance letter from EDS.												

NMCI GFF Server Farm Status Report Ongoing and Planned Construction

On Track	Outstanding Issue			Difficulty			Change			Plan Actual		
Installation	Facility Size	Server	Perm Admin	Temp Admin	Perm Warehouse	Temp Warehouse	Bldg Offered	Bldg Accept	30% Design Review	Gov repair Complete	Constr. % Compl	Build-Out Complete
NSWC Corona	Micro	509	509	513	509		4/29/2003	1/7/2003		4/29/2003		9/28/2003
Existing POP has room for expansion to Micro Server Farm. Perm, Temp Admin, and Warehouse spaces are occupied by EDS. Need formal space offer letter.												
PMRF Barking Sands	PoP											
POP will be built with plans to possibly expand to MSF in the future. A space offer is needed for admin/warehouse/POP space from the station or Region.												
MCB Kaneohe (USN/USMC)	Micro		208	268	208	584	1/10/2001	4/12/2002			100%	
EDS is determining whether the equipment for the USMC MSF will fit in the Navy Med Server Farm.												
NAVSTA Everett	Micro	2200	2200	2000	2200	2200	12/27/2001	3/12/2002		6/5/2003		9/7/2003
Space is ready for EDS turnover. Pre-con held 05 Jun 03. Region revising space offer letter to include new server farm location in Bldg 2200.												
NAS Whidbey Island	Micro	219	113	113	2644	2670	12/27/2001	8/26/2002		6/4/2003		9/17/2003
Pre-con held 04 Jun 03. EDS has requested Bldg 976 in lieu of Bldg 219. Region revising space offer letter.												
Puget Sound/Bremerton	Regional	922	922	434	922	1013	12/27/2001	8/12/2002		6/30/2002		10/23/2003
Regional Server Farm. Space is ready for EDS turnover. Pre-con meeting held 03 Jun 03.												
SUBASE Bangor	Micro	7074	1004	1004	922	1013	12/27/2001	6/13/2002		6/3/2003		8/23/2003
Perm warehouse located in Bldg 922 at Bremerton. Temp warehouse located in Bldg 1013 at Keyport. Facilities are ready for EDS turnover. Pre-con held 03 Jun 03.												
Micro Server Farms anticipated for CY 2004 construction. (CY 2003 PoPs will provide connectivity.)												
NAVSTA Guantanamo Bay	PoP	2127	2127	752	834	834	11/6/2002					
Transformer available, but not installed. Warehouse spaces to be changed to B-834; new formal offer letter pending. POP will be built with plans to possibly expand to MSF in the future.												
Pentagon (USN/USMC)	PoP	1D1070	1C1039	5D784	5B741	4A666					100%	1/16/2002
Transformer: N/A. 2500 S. F. POP installed already. EDS considering combining Navy and Marine Corps at Pentagon into single facility. Appears to be sufficient space for a PoP. Facility may have to expand to MSF in the future.												
Navy Annex (USN/USMC)	PoP											
Transformer: N/A. Space not available. Should be run out of Pentagon. PoP currently operational.												
NDW Anacostia Annex	PoP	A-072	A-168	A-150	A-168	A-150						
Transformer: existing transformer meets current requirements. EDS to inform Gov't if full investigation indicates additional capacity is required.												
NC Nebraska Ave	PoP	N-017	N-018	N-007	N-018	N-019						
Transformer: existing transformer meets current requirements. EDS to inform Gov't if full investigation indicates additional capacity is required.												
NMIC Suitland	PoP											
Transformer: N/A. On hold, BUMED activity.												

NMCI GFF Server Farm Status Report Ongoing and Planned Construction

On Track	Outstanding Issue			Difficulty			Change			Plan Actual		
Installation	Facility Size	Server	Perm Admin	Temp Admin	Perm Warehouse	Temp Warehouse	Bldg Offered	Bldg Accept	30% Design Review	Gov repair Complete	Constr. % Compl	Build-Out Complete
NAF Washington	PoP	F-3086	F-3086	F-3086	F-3086	F-3086						
Transformer: existing transformer meets current requirements. EDS to inform Gov't if full investigation indicates additional capacity is required.												
NNMC Bethesda	PoP											
Transformer: N/A. BUMED on hold.												
Presidential Towers	PoP	1100	6000	N/A	Regional	Regional	4/10/2003	4/10/2003		4/10/2003		
Transformer: N/A. Warehouse will be run out of regional warehouse at NAF Washington. Leased space. EDS will have to build off ITA backbone. POP will be built with plans to possibly expand to MSF in the future.												
COMLANTFLT CMPD	M	NH-95	NH-95	NH-95	Regional	Regional	10/11/2002	10/24/2002	8/30/2003	9/2/2003		2/13/2004
Transformer: sufficient power is currently available. Construction moved to CY04. Space is sufficient. Multiple moves required to free up server farm space.												
NWS Yorktown	PoP	376	466	NA	Regional	NA	4/26/2002	4/18/2003		4/18/2003		
Transformer: existing transformer meets current requirements. EDS to inform Gov't if full investigation indicates additional capacity is required. Site visited 4/18/03. POP will be built with plans to possibly expand to MSF in the future.												
NMC Portsmouth	PoP											
Transformer: N/A. BUMED on hold.												
Dobbins ARB (USN/USMC)	PoP	30	30	30	305	305						
Transformer requirement to be determined. Site visit conducted on 5/02/03. Existing POP is operational. Space offer letter needed. POP will be built with plans to possibly expand to MSF in the future.												
NAS JRB New Orleans	PoP	30	305	305	30	30						
450A transformer installed. Site visit conducted on 4/29/03. Adequate space is available for Admin and warehouse. POP will be built with plans to possibly expand to MSF in the future.												
SSC Old Towne	PoP	OT-1	N/A	N/A	12	12						
Warehouse in San Diego consolidated area warehouse. Admin space at Point Loma. POP will be built with plans to possibly expand to MSF in the future.												
Navy Broadway Complex San Diego	PoP											
POP will be built with plans to possibly expand to MSF in the future.												
NMC San Diego	PoP											
BUMED on hold. Navy seats will be connected to transport boundary POP.												
NPGS Monterey	PoP	428	428	428	428	428						
Awaiting POP requirements from EDS. Electrical power service could be a long lead item. Space is being reconsidered. POP will be built with plans to possibly expand to MSF in the future.												