

HUNTERS POINT SHIPYARD
PARCEL E EMERGENCY REMOVAL ACTION
LANDFILL GAS CONTROL SYSTEM

MONDAY 7, OCTOBER 2002
DAILY ENGINEER'S REPORT

SUMMARY OF SITE ACTIVITIES

- Tailgate health and safety meeting.
- UCSF fencing replacement began. Fence posts were installed in two areas: east of STA 2+18 to the end of the trench and west of Building 830 to the west end of the UCSF compound. East of STA 2+18 250 feet of fence posts were installed. West of Building 830 525 feet of fence posts were installed.
- ITSI have not yet received analytical results for soil samples collected from soil pile to be disposed.
- Continued active gas extraction with extraction unit #1 on extraction well EX#1. No fugitive emissions. Monitoring logs and reports will be submitted on a weekly basis after one week of active extraction has elapsed.
- Began preparation activities for startup of extraction unit #2 on extraction well EX2.
- Continued grading activities by filling areas with the stockpiled from the BART pile (847 cubic yards of BART soil used).
- ITSI health and safety officer monitored ambient air for LEL and vocs. LEL action levels were not exceeded.
- ITSI and TtEMI repaired GMP05A. GMP05A was damaged at the ground surface.
- At end of day, Gregg Drilling called ITSI with availability tomorrow to install MW07A cluster. Gregg Drilling will be on site at 9AM, Tuesday Oct. 8th.
- On-going dust control utilizing water truck.
- On-going control of landfill access gate by either locking or posting of guard at the entrance.

ACTION ITEMS

- Coordinate with ITSI regarding the installation of the MW07A cluster.

ACTIVITIES PLANNED FOR 10/8/02

- Continue UCSF fencing replacement
- Continue grading – hauling BART soil for use a fill material
- Start up extraction unit #2 on extraction well EX2.

PHOTOGRAPHS

Photograph 1. New fence posts installed at East end of trench



Photograph 2. BART soil used in grading



Photograph 3. Grading site

