

HUNTERS POINT SHIPYARD
PARCEL E EMERGENCY REMOVAL ACTION
LANDFILL GAS CONTROL SYSTEM

THURSDAY 17, OCTOBER 2002
DAILY ENGINEER'S REPORT

SUMMARY OF SITE ACTIVITIES

- Tailgate health and safety meeting.
- Began extraction unit #1 on extraction well EX5. Conducted daily monitoring of the wells and GMPs according to the plan.
- Completed grading activities. No additional BART soil was used.
- Installed vertical risers for 2 extraction wells; 2 more wells locations to have vertical risers installed.
- Transported remaining metal debris offsite.
- Transported remaining bentonite super sacks offsite.
- Received 66 tons of ¾ inch aggregate base for gravel road.
- Completed construction of gravel road.
- No intrusive activities were performed. Thus, ambient air monitoring for LEL and VOCs was not required.
- Attended final CQC meeting.
- On-going dust control utilizing water truck
- On-going control of landfill access gate by either locking or posting of guard at the entrance.

ACTION ITEMS

- Coordinate with ITSI regarding completion of final survey. Final survey of site is schedule for Friday, Oct 18th.

ACTIVITIES PLANNED FOR 10/18/02

- Compact new gravel road.
- Install vertical risers on 2 extraction wells
- ITSI will need to complete installation of new fence along UCSF – top rail not yet installed.
- Fence at west end of trench will need to be repaired.
- TtEMI and Navy will perform final inspection of construction at 11AM.