

NMCI GFF Server Farm Status Report

Ongoing and Planned Construction

On Track	Outstanding Issue			Difficulty			Change			Plan Actual		
Installation	Facility Size	Server	Perm Admin	Temp Admin	Perm Warehouse	Temp Warehouse	Bldg Offered	Bldg Accept	30% Design Review	Gov repair Complete	Constr. % Compl	Build-Out Complete
NAS Keflavik	Micro											
Site may transfer to OCONUS and would be dropped from NMCI.												
NAVSTA Roosevelt Roads	Micro	1817	1817	1807	3134	3134	3/4/2002	4/12/2002				
Downsized to a Point of Presence (POP). Space should be ready.												
NAVSTA Newport	Micro	47	47	440	47	47	12/20/2001	4/26/2002	6/16/2003	1/15/2003		
EDS re-designated this site to be Micro Server Farm (MSF). Transformer being installed. Site visit 5/14/03. Ready for turnover to EDS.												
NAVSHIPYARD Portsmouth, NH	Micro	31	298	170	298	298	12/18/2001	4/26/2002	7/16/2003	2/1/2003		
Site visit conducted 5/13/03. Ready for turnover to EDS. MSF may need to be on 2nd floor due to potential flooding.												
NAS Brunswick	Micro	223	223	250	294	294	12/20/2001	4/26/2002	7/16/2003	8/15/2002		
Space has been identified. Site visit conducted 5/13/03. Ready for turnover to EDS.												
SUBASE New London	Micro	433	433	433	433	433	11/12/2002	12/4/2002	6/16/2003			
Space has been identified. Site visit conducted 5/14/03. Ready for turnover to EDS. Transformer may require replacement sometime in the future.												
NWS Earle Mainside	Micro	C21	C21	N/A	C21	C21						
2 POPs already installed. Site visit scheduled 5/15/03. Will evaluate possibility to easily expand to a MSF.												
NAVSTA Guantanamo Bay	Micro	2127	2127	752	834	834	11/6/2002		9/25/2002			
Warehouse spaces to be changed to B-834; new formal offer letter pending. Downsized from Small Server Farm to MSF. Inquiry sent to EDS regarding MSF "pending" status. Transformer order on hold, waiting for MSF size requirement.												
NSS Mechanicsburg	L	112	112	112	112	112	12/10/2001	4/12/2002	6/26/2002	6/26/2002	100%	10/8/2002
Construction complete. BAN/LAN construction and rollout on-going.												
NAS JRB Willow Grove	Micro											
No MSF space identified. Verizon's request for utility easement is being resolved with EFANE Real Estate. BAN/LAN space request verbally approved. Warehouse at NS Philadelphia B27A												
Naval Support Activity - Philadelphia, PA	L	2B	27A	27A	27A	27A	1/9/2002	4/11/2002	5/9/2002	5/9/2002	100%	10/19/2002
Construction complete. BAN/LAN construction and rollout on-going.												
Philadelphia Naval Business Center	Micro	633	47	47	520	520	5/1/2003					
MSF, Admin, and storage spaces offer letter sent to EDS 5/01/03. Site visit week of 5/12/03.												
Pentagon	Micro	D	1C1039	5D784	5B741	4A666					100%	1/16/2002
2500 S. F. POP installed already. EDS considering combining Navy and Marine Corps MSF at Pentagon into single facility, along with Navy MSF at Navy Annex. Appears to be sufficient space. On "MSF pending" list. May stay a POP.												
Navy Annex	Micro											
Space not available. Should be run out of Pentagon. EDS considering combining Navy and Marine Corps MSF at Pentagon into single facility, along with Navy MSF at Navy Annex. Appears to be sufficient space. On "MSF pending" list. May stay a POP.												

NMCI GFF Server Farm Status Report

Ongoing and Planned Construction

[illegible]

NMCI GFF Server Farm Status Report

Ongoing and Planned Construction

On Track	Outstanding Issue			Difficulty			Change			Plan Actual		
Installation	Facility Size	Server	Perm Admin	Temp Admin	Perm Warehouse	Temp Warehouse	Bldg Offered	Bldg Accept	30% Design Review	Gov repair Complete	Constr. % Compl	Build-Out Complete
NAVSTA Norfolk (NOC)	VL	W-143	W-143	W-143	W-130	M-1	1/10/2001	1/22/2001		4/15/2003	100%	
Station needs to expedite repairs to electrical feed problems at the NOC.												
NAVPHIBASE Little Creek	M	1265	1265		Regional	3090	11/19/2001	4/8/2002		12/30/2002	100%	1/10/2003
Construction complete. Station needs to provide furniture for Admin as soon as possible.												
CINCLANTFLT CMPD	M	NH-95	NH-95	NH-95	Regional	Regional	10/11/2002	10/24/2002	5/30/2003	6/30/2003		
Space has been identified. Site visited 4/15/03. Space is sufficient. EDS needs to provide SIPRnet connectivity to another building to allow relocation of existing tenants, or turnover of facility will be delayed.												
Newport News Shipbuilding and Drydock	Micro											
No space identified yet. Commercial activity. Recently downsized to a POP.												
NWS Yorktown	Micro	376										
Site visited 4/18/03. Appears to be sufficient space to expand to an MSF if needed. On MSF pending" list. May stay a POP.												
St Juliens Creek Annex	Micro											
Station attempting to locate space. Recently downsized to a POP.												
NMC Portsmouth	Micro											
BUMED on hold.												
NAVSHIPYARD Portsmouth, VA	Micro	298	31	31	Regional	Regional	11/18/2001		5/26/2003	5/30/2003		
Site visited 4/16/03. Sufficient space for MSF. Station encountering delay providing power to the space. Station identifying alternate temporary admin space.												
NAVFAC Engineering Southern Division	Micro											
Site visit conducted on 4/29/03. Planned POP space will accommodate MSF equipment if needed. Space offer letter is needed. On "MSF pending" list. May stay a POP.												
Dobbins ARB	Micro											
Site visit conducted on 5/02/03. Existing POP space will accommodate MSF equipment if needed. Space offer letter needed. On "MSF pending" list. May stay a POP.												
SUBASE Kings Bay	Micro	4030	4030	2011	Regional	Regional	12/4/2001	4/12/2002		5/21/2002		
All gov't facilities actions are complete and ready for EDS. Site visit conducted on 4/16/03. Adequate space is available.												
NAS Jacksonville (NOC)	L	170	170	170	170	170	5/1/2002	6/4/2002				
EDS has decided that the current offer of space is adequate for the proposed Regional Server Farm at this installation. Acceptance letter on file is applicable. Site visit conducted on 4/15/03.												
NAVSTA Mayport	Micro	192	192	192	Regional	Regional	9/3/2002					
EDS has not accepted Bldg 192 proposed by station. Site visit conducted on 4/15/03. Station is proposing alternate space, which appears adequate for MSF. New offer letter is needed.												
NSWCDD Panama City	Micro	500	309				12/17/2001	10/1/2002				
New temp admin space needs to be identified. No permanent or temp warehouse available.												

NMCI GFF Server Farm Status Report

Ongoing and Planned Construction

[illegible]

NMCI GFF Server Farm Status Report

Ongoing and Planned Construction

[illegible]

NMCI GFF Server Farm Status Report Ongoing and Planned Construction

[illegible]